

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use Form 9-331-C for such proposals.)

1. oil ☒ well gas ☐ well other ☐

2. NAME OF OPERATOR
TEKACO Inc.

3. ADDRESS OF OPERATOR
P.O. Box 728, Hobbs, New Mexico 88240

4. LOCATION OF WELL (REPORT LOCATION CLEARLY. See space 17 below.)
AT SURFACE: 660' FSL & 660' TEL
AT TOP PROD. INTERVAL: (Unit Letter 'P')
AT TOTAL DEPTH:

15. CHECK APPROPRIATE BOX TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

5. LEASE
LC-032104

6. IF INDIAN, ALLOTTEE OR TRIBE NAME
-

7. UNIT AGREEMENT NAME
-

8. FARM OR LEASE NAME
A.H. Blinebry Fed. NCT-4

9. WELL NO.
1

10. FIELD OR WILDCAT NAME
Blinebry, Tubb, Drinkard

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA
Sec. 31, T-22-S, R-38-E

12. COUNTY OR PARISH
Lea

13. STATE
New Mexico

14. API NO.

15. ELEVATIONS (SHOW DF, KDB, AND WD)
3342' (DF)

REQUEST FOR APPROVAL TO: SUBSEQUENT REPORT OF:

TEST WATER SHUT-OFF ☐ ☐

FRACTURE TREAT ☐ ☐

SHOOT OR ACIDIZE ☐ ☐

REPAIR WELL ☐ ☐

PULL OR ALTER CASING ☐ ☐

MULTIPLE COMPLETE ☐ ☐

CHANGE ZONES ☐ ☐

ABANDON* ☐ ☐

(other) To Downhole Commingle

(NOTE: Report results of multiple completion or zone change on Form 9-330.)

Case No. # 7678
Order No. # R-7295

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

1. RIG UP. KILL BLINEBRY AND TUBB ZONES. INSTALL BOP. PULL TUBING FROM BOTH ZONES.
2. PULL RBP @ 6350'. CLEAN OUT TO 7050'.
3. SET RBP @ 7000' AND PKR @ 6730'. ACIDIZE DRINKARD 6770'-6974' W/3900 GALS 15% NEFE ACID IN 3-STAGES USING 400 # ROCK SALT BETWEEN STAGES.
4. RESET RBP @ 6250' AND PKR @ 6050'. ACIDIZE TUBB PERFS 6100'-6220' W/1700 GAL 15% NEFE ACID IN 3-STAGES USING 400# ROCK SALT BETWEEN STAGES.
5. RESET RBP @ 5770' AND PKR @ 5500'. ACIDIZE BLINEBRY PERFS 5556'-5730' W/3900 GALS 15% NEFE ACID IN 3-STAGES USING 400# ROCK SALT BETWEEN STAGES.
6. INSTALL PUMPING EQUIPMENT. TEST AND PLACE ON PRODUCTION AS TRIPLE DOWNHOLE COMMINGLE.

Subsurface Safety Valve: Manu. and Type _____ Set @ _____ Ft.

18. I hereby certify that the foregoing is true and correct

SIGNED [Signature] TITLE Asst. Dist. Mgr. DATE 6-6-84

APPROVED BY [Signature] TITLE P.E. DATE 6/13/84
(This space for Federal or State office use)

RECEIVED

JUN 15 1984

G.C.D.
HOBBS OFFICE