

AMOCO PRODUCTION COMPANY

FEDERAL "H" No. 1

BOTTOM HOLE PRESSURE BUILD-UP TEST AND PRESSURES

TO USE FOR CALCULATING A O F TEST

TABULATION OF PRESSURE AND TIME

TEST CONDUCTED BY:

JOHN WEST ENGINEERING COMPANY

TEST DATE: MAY 29, 1979
 TEST DEPTH: 14,775 FEET
 ELEMENT No.: 18478 (0-12,700 PSI)
 OPER.: M.B.

DATE	TIME	CUM. HRS./MIN.		PSIG @ 14,775 FEET
5-29-79	11:00 AM			814 GAUGE REACHED 14,775', FLOWING
	11:30 AM			782
5-29-79	12:00 NOON	00 HRS.	00 MIN.	776 SHUT-IN, BEGIN BUILD-UP
		00	15	1109
	12:30 PM	00	30	1519
		00	45	1865
		01	00	2147
		01	30	2526
		02	00	2744
		02	30	2865
		03	00	2936
		03	30	2962
		04	00	2981
		05	00	3013
		06	00	3038
		07	00	3058
		08	00	3077
		09	00	3090
5-29-79	10:00 PM	10	00	3096
5-30-79	12:00 MN	12	00	3122
	3:00 AM	15	00	3154
	8:00 AM	20	00	3192
	1:00 PM	25	00	3212
	6:00 PM	30	00	3231
5-30-79	11:00 PM	35	00	3244
5-31-79	4:00 AM	40	00	3250
		45	00	3250
5-31-79	10:00 AM	46	00	3256 OPEN CHOKE, BEGIN TEST
		46	15	3077
		46	30	2987
		46	45	2923
	11:00 AM	47	00	2885 END RATE I
		47	15	2801
		47	30	2712
		47	45	2654
	12:00 NOON	48	00	2621 END RATE II
		48	15	2532
		48	30	2455
		48	45	2423
	1:00 PM	49	00	2378 END RATE III
		49	15	2282
		49	30	2218
		49	45	2173
5-31-79	2:00 PM	50 HRS.	00 MIN	2147 END RATE IV, END OF TEST