

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLI
(Other Instructions
verse side)

7E
7F

Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

LC-030139(a)
6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

CONTINENTAL OIL COMPANY

3. ADDRESS OF OPERATOR

Box 460, Hobbs, N.M. 88240

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)
At surface

990' FNT & 990' FWL OF Sec. 27

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3425' DF

7. UNIT AGREEMENT NAME

NMFU

8. FARM OR LEASE NAME

LYNN A

9. WELL NO.

2

10. FIELD AND POOL, OR WILDCAT

Talmat Yates, 7 Rivers

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 27, T. 23S, R. 36E

12. COUNTY OR PARISH

Lea

13. STATE

NM

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other) Clean out, Deepen & Acidize

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.) *

The LYNN A NO. 2 IS SHUT IN BECAUSE OF UNECONOMICAL
OPERATIONS. IT IS PROPOSED TO RETURN THE WELL TO PRODUCTION AS
FOLLOWS: Clean out to TD 3353'. Rig up Stable Foam unit and
Deepen to 3430'. Run Tbg open ended to 3420' and Blow Well Dry and
Obtain 4 to 6 Hour Swab Test, SPOT 500 Gals 15% HCL-NE Acid Thru
Tbg. Let Soak For 1/2 Hr., Displace AT 1/2 - 1 BPM with Foam. Shut in For 1 Hr.,
Swab Load and Obtain Test. Go in Hole with Bit and Deepen to 3460' with
Stable Foam, Run Tbg open ended to 3450' and Blow Dry to Obtain Test,
SPOT 500 Gals 15% HCL-NE Acid, Soak For 30 min. Displace AT
1/2 to 1 BPM, SI For 1 Hr., Swab Load. Install Test Pumping
Equipment and Return to Production.

18. I hereby certify that the foregoing is true and correct

SIGNED *Bernard Moroz*

TITLE *Administration Supervisor*

DATE *4-7-77*

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

APPROVED

APR 8 1977

BERNARD MOROZ

ACTING DISTRICT ENGINEER

*See Instructions on Reverse Side

USGS(5), NMFU(4), File(2)

RECEIVED

APR 18 1964

U.S. DEPARTMENT OF AGRICULTURE

APPROVED