DA&S OIL WELL SERVICING INCORPORATED

Lewis B. Burleson Stevens A-34 No. 2

- Move in, pull tubing, run bit and scraper to 3000', pull out, run cast iron bridge 12/28/94 plug 5¹/₂ to 3000', set, spot 15 sacks cement on top, pull tubing out, shut down.
- Tag cement at 2825', pull to 1400', spot 12/29/94 25 sacks, pull out, wait on cement, tag at 1148', pull tubing to 100', circulate cement to surface.
- 12/30/94 Cut off wellhead, put in marker, rig down, move to new location.

Class "C" Cement Mud 251b. Salt Gel per bbl.

-----)

• • : • •

111 ϵ



505-392-6591 • P.O. BOX 2545 • HOBBS, NEW MEXICO 88241

LOCATIONS -

EUNICE, NEW MEXICO (505) 394-2557