

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-77

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease
State ☐ Fee ☒
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO REOPEN OR TO GO BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. ☒ OIL WELL ☐ GAS WELL ☐ OTHER	7. Unit Agreement Name Myers Langlie Matlix Unit
2. Name of Operator Texaco Producing Inc	8. Farm or Lease Name
3. Address of Operator PO Box 728 Hobbs, New Mexico 88240	9. Well No. 68
4. Location of Well UNIT LETTER F 1980 FEET FROM THE North LINE AND 1980 FEET FROM THE West LINE. SECTION 36 TOWNSHIP 23S RANGE 36E N.M.P.M.	10. Field and Pool, or Whichever Langlie Matlix SR 2
11. Elevation (Show whether DF, RT, GR, etc.) 3332 DF	12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☒	REMEDIAL WORK ☐	ALTERING CASING ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING OPER. ☐	PLUG AND ABANDONMENT ☐
PULL OR ALTER CASING ☐	OTHER ☐	CASING TEST AND CEMENT JOB ☐	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work, SEE RULE 1703.)

1. MURU Pulling unit and install BOP.
2. T.H. with workstring, collars and bit to CIRP at 3400'. Push CIRP down to T.D.
3. Load hole with 9.5 lb per gallon mud. T.H. with workstring and tools.
4. T.H. with workstring and cement retainer to 2880' and set retainer.
5. Squeeze OH 3455-3615 and 5 1/2" casing 2880-3455 with 350 sks of class H cement (15.6 ppg, 1.2 cu ft/sk). Sting out of retainer and spot 30' cement on retainer.
6. T.H. with tubing. Perforate 5 1/2" casing at 1850' (TOC) with 2 holes using 1 1/16" decentralized guns. T.H. with workstring and 5 1/2" cement retainer to 1800' and set retainer. Establish circulation out 5 1/2" - 8 5/8" annulus with water.
7. Circulate cement to surface between 5 1/2" - 8 5/8" casings (Class H, 15.6 ppg).
8. Sting out of retainer and spot 30' of cement on top of retainer.
9. Pull up tubing and spot a 100' cement plug across 8 5/8" casing shoe, 267'-361'.
10. Pull up tubing and spot a 10' cement plug at the surface.
11. Install a dry hole marker. Clean location Panda.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED JR Johnson TITLE Area Supt. DATE 2-12-87

ORIGINAL SIGNED BY JERRY SEXTON
DISTRICT 1 SUPERVISOR

APPROVED BY _____ TITLE _____ DATE FEB 16 1987

RECEIVED
FEB 16 1987
OCC
HOBBS OFFICE