

(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Budget Bureau No. 42-R358.1.
Approval expires 11-30-49.

Land Office Las Cruces

Lease No. 064118

Unit _____
(STAMPED)

RECEIVED

FEB 10 1950
U. S. GEOLOGICAL SURVEY
HOBBS, NEW MEXICO

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL.....	<input checked="" type="checkbox"/>	SUBSEQUENT REPORT OF WATER SHUT-OFF.....	
NOTICE OF INTENTION TO CHANGE PLANS.....		SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....		SUBSEQUENT REPORT OF ALTERING CASING.....	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....		SUBSEQUENT REPORT OF REDRILLING OR REPAIR.....	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....		SUBSEQUENT REPORT OF ABANDONMENT.....	
NOTICE OF INTENTION TO PULL OR ALTER CASING.....		SUPPLEMENTARY WELL HISTORY.....	
NOTICE OF INTENTION TO ABANDON WELL.....			

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

BLINEBRY NO. 1

January 30th, 1950

Well No. 1 is located 1900 ft. from M line and 660 ft. from E line of sec. 34

SE 1/4 of Sec. 34
(1/4 Sec. and Sec. No.)

T-23-S
(Twp.)

R-37-S
(Range)

NMPM
(Meridian)

Langlie-Mattix
(Field)

Lea
(County or Subdivision)

New Mexico
(State or Territory)

The elevation of the derrick floor above sea level is _____ ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

It is our intention to drill a well with cable tools at the above location to a depth of approximately 3,700 feet, unless commercial production is encountered at a lesser depth. All casing will be cemented in accordance with methods approved by the United States Geological Survey and any other special requirements will be complied with. The following casing pattern will be used:

13-3/8" Casing will be set at approximately 300 feet, cemented with 300 sacks.

7" OD Casing will be set at approximately 3,400, cemented with 150% of the volume of cement required to bring the cement to 200 feet above the top of the salt.

If the cement behind the 7" casing should circulate, no temperature survey will be run. If the cement does not circulate, a temperature survey will be run and if necessary the 7" casing will be perforated and recemented to bring the top of cement at least 200 feet above the top of salt.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company AMON G. CARTER FOUNDATION

Address P. O. Box 1688,

Kernit, Texas

By Roy E. Carter
Roy E. Carter
Field Manager

Title _____

[Faint, illegible handwritten text at the top of the page]

[Faint, illegible handwritten text in the middle section]

[Faint, illegible handwritten text in the lower middle section]

[Handwritten signature or name at the bottom left]