Form 3160-5 (December 1989)

## UNITED STATES

FORM APPROVED

	NT OF THE INTERIOR LAND MANAGEMENT	Budget Bureau No. 1004-0135 Expires: September 30, 1990  5. Lease Designation and Serial No.
Do not use this form for proposals to d	S AND REPORTS ON WELLS Irill or to deepen or reentry to a different reserve OR PERMIT—" for such proposals	LC-060825B
SUBMIT IN TRIPLICATE		7. If Unit or CA. Agreement Designation
1. Type of Well    Soil   Gas   Other	88241-0730 (505) 393-7191 Description) FWL	8. Well Name and No. Myers  Langlie Mattix Unit #84  9. API Well No.  30-025-10957  10. Field and Pool, or Exploratory Area  Langlie Mattix 7R Queen  11. County or Parish, State  Lea County, NM  PORT, OR OTHER DATA
TYPE OF SUBMISSION	TYPE OF ACTION	ON
Notice of Intent  Subsequent Report  Final Abandonment Notice	Abandonment  Recompletion  Plugging Back  Casing Repair  Altering Casing  Other	Change of Plans  New Construction  Non-Routine Fracturing  Water Shut-Off  Conversion to Injection
Describe Proposed or Completed Operations (Clearly state algive subsurface locations and measured and true vertice)		ts of multiple completion on Well Completion or rt and Log form.) rting any proposed work. If well is directionally drilled.
	( SEE OTHER SIDE)	
	· · ·/	

Production Engineer Title . (This space for Federal or State office use) gravit by Acer CHIMINA MORE Title

Title 18 U.S.C. Section 1001, makes it a crime for any person knowingly and-willfully to make to any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction.

## DA&S OIL WELL SERVICING

NCORPORATED

TEXACO EXPLORATION & PRODUCTION MYERS-LANGLIE-MATTIX UNIT #84

- 6/30/92 MOVE IN, RIG UP, INSTALL B.O.P., PICK UP AND TALLY TUBING IN HOLE, TAG CEMENT AT 3340', 60' CEMENT ON CAST IRON BRIDGE PLUG, CIRCULATE MUD, PULL TUBING TO 2260', SPOT 15 SACKS OF CEMENT, PULL TUBING UP HOLE, SHUT DOWN.
- 7/01/92 TAB CEMENT AT 2060', PULL TUBING OUT, PERFORATE WELL AT 1300', TRY TO CIRCULATE WELL, WOULD NOT CIRCULATE, HOLE IN 5 1/2" AT SURFACE, RUN PACKER 100' IN HOLE, TEST CASING TO 500 PSI, RUN TUBING TO 1400', SPOT 22 SACKS OF CEMENT, PULL UP HOLE, WAIT ON CEMENT, RUN IN HOLE, TAG CEMENT AT 1180', PERFORATE WELL AT 373', CIRCULATE WELL, SHUT DOWN.
- 7/02/92 SET PACKER 30' FROM SURFACE, CIRCULATE 90 SACKS OF CEMENT DOWN 5 1/2" TO 373', UP 8 5/8" TO SURFACE, PULL PACKER, FILL CASING WITH CEMENT, CUT OFF WELLHEAD, INSTALL MARKER, FILL COLLAR WITH CEMENT, RIG DOWN, MOVE OFF.

505-392-8591 •

P.O. BOX **25**45

HOBBS, NEW MEXICO 88241