

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen a well or to plug back to a different reservoir. Use Form 9-331-C for such proposals.)

1. oil ☒ gas ☐ other ☐
well well

2. NAME OF OPERATOR
CONOCO INC.

3. ADDRESS OF OPERATOR
P. O. Box 460, Hobbs, N.M. 88240

4. LOCATION OF WELL (REPORT LOCATION CLEARLY. See space 17 below.)
AT SURFACE: 660' FNL & 660' FWL
AT TOP PROD. INTERVAL:
AT TOTAL DEPTH:

16. CHECK APPROPRIATE BOX TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

REQUEST FOR APPROVAL TO:

TEST WATER SHUT-OFF ☐
FRACTURE TREAT ☐
SHOOT OR ACIDIZE ☒
REPAIR WELL ☐
PULL OR ALTER CASING ☐
MULTIPLE COMPLETE ☐
CHANGE ZONES ☐
ABANDON* ☐
(other) ☐

SUBSEQUENT REPORT OF:

☐
☐
☐
☐
☐
☐
☐
☐

5. LEASE

LC-030168(a)

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

NMFLU

8. FARM OR LEASE NAME

Eaves A

9. WELL NO.

6

10. FIELD OR WILDCAT NAME

Scarborough - Yates Seven Rivers

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

Sec. 19, T-26S, R-37E

12. COUNTY OR PARISH

LEA

13. STATE

NM

14. API NO.

15. ELEVATIONS (SHOW DF, KDB, AND WD)

(NOTE: Report results of multiple completion or zone change on Form 9-330.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

MIRU. Killwell w/TFW. Pull tbg. & pump. Clean out to top of retainer @ 3201'. Spot 210 gals 15% HCl-NEFE. POOH. Run GR-CC1 log 3201' - 3000'. Run CSG gun, 2JSPP, perf 3121', 23', 25', 32', 34', 38', 42', 44', 51', 53', 55', 61', 64', 66', 72', 75', 79', 88', 90', 93', 96', 3199', 44 total holes. Run tbg & tubing per set @ 2980'. Pump 1000 gals 15% HCl-NEFE. Divert w/ 126 gals 10 lb. brine w/ 110 lbs. rock salt and 60 lbs Benzoic acid flakes in 20 lb/100 gals. guar gum system. Pump 1000 gals 15% HCl-NEFE. Divert w/ 126 gals 10 lb. brine w/ 110 lbs rock salt and 60 lbs Benzoic acid flakes in 20 lb/1000 gals guar gum system. Pump 1000 gals 15% HCl-NEFE. Flush w/ 756 gals TFW. POOH. Run tbg. and pump (REDA). Place well on production and test.

Subsurface Safety Valve: Manu. and Type

Set @ Ft.

18. I hereby certify that the foregoing is true and correct

SIGNED Wm A. Butterfield TITLE Administrative Supervisor

DATE 10/23/80

(This space for Federal or State office use)

APPROVED BY _____ TITLE _____
CONDITIONS OF APPROVAL, IF ANY:

APPROVED

OCT 27 1980

DISTRICT SUPERVISOR