

Triple Tubing Head

Ground Level

9-5/8" surface casing set at 1298' with 475 sx reg. neat
w/1% gel x 100 sx 50-50 pozmix Incor. Cement Circulated.

2-1/16" OD tubing (ID 1.69") set at 5630'

Upper Zone
Blinebry

PERFORATIONS

Top 5672'
Bottom 5892' 4 JSPP

Otis Type WA Production Packer set at 5975'
2-1/16" OD tubing (ID 1.69") set at 5979'

Middle Zone
Tubb

PERFORATIONS

Top 6199'
Bottom 6264' 4 JSPP

Otis Type WA Production Packer set at 6470'

2-3/8" OD tubing (ID 1.995") set at 6341'

Lower Zone
Drinkard

PERFORATIONS

Top 6727'
Bottom 6956' 4 & 2 JSPP

PBD - 7002'

TD - 7038'

7" Oil String casing set at 7038' with 490 sx Inferno
neat cement. Top cement 2550'.

PAN AMERICAN PETROLEUM CORPORATION

Diagrammatic Sketch - Multiple Completion

U.S.A. H.V. Pile No. 1, Unit A, Section 6, T-23-S, R-38-E, Lea County, New Mexico

5-23-7

Paddock
Blinebry Gas
Blinebry Oil
Tubb Gas
Tubb Oil
Drinkard