

Myers Langlie-Mattix Unit (Continued)

Page 2

September 18, 1975

- 9) Pump test interval 3366-3391'.
- 10) Perforate 5-1/2" OD casing 3429', 3441', 3450', 3462', 3469', 3481', 3485' and 3495', total 16 shots.
- 11) Isolate perfs. 3429-3495' and treat with 1000 gals. 15% NE acid followed by 8000 gals. gelled brine and 12,000# 20/40 sand in 2 stages.
- 12) Return well to producing status, pumping Langlie-Mattix perfs. 3366-3598',

(13) set C.T.B.P. above Blinding Perfs & cap with 35' cent.