

Top of Salt: 1360'
Base of Salt: 2774'

1980' FSL, 635' FWL
Sec. 30, T-26S, R-37E

ELEV.: 2937'

Note:

Still in hole:

Mud Anchor : 31', 1 Jt, SOPMA
Tubing : 3216', 104 Jts, 2 7/8" EUE 8 rd tbg
Pump : 12', 1 Jt, 2 1/2" x 2" x 1 1/2" x 12' RWTC
Rods : 1175', 47 Jts, 7/8" x 25'
Rods : 1975', 79 Jts, 3/4" x 25'
Rod Subs : 10', 2 Jts, 7/8" x 4' - 1-2' x 3/4"
Polished Rod : 22', 1 Jt, 1 1/4" x 22'
K-Bars : 25', 1 Jt, 1 1/2" x 25'

9.5 ppg mud

Base of Salt
2774'

TOC 2450'

CIBP @ 3070'

Producing Yates
3118' - 3254'

5 1/2", 14# @ 3264' w/100sx
(TOC @ 2450')

TD: 3264'

215 SK surface plug
Circulated in place
to ± 550'

8 5/8", 24# @ 500' w/300 sx
(circulated)

20 SK cmt plug
across Top of Salt
(1263' - 1456')

40 SK cmt plug
across top of BP +
Base of Salt.
(TOC @ 2685')

completed: 4/22/70