

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT
N. M. HL CONS. COMMISSION

SUBMIT IN TRIPLIC.
(Other instructions on reverse side)

Form approved.
Budget Bureau No. 1004-0135
Expires August 31, 1985

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐	7. UNIT AGREEMENT NAME
2. NAME OF OPERATOR Conoco Inc.	8. FARM OR LEASE NAME Eaves A
3. ADDRESS OF OPERATOR P.O. Box 460 - Hobbs, New Mexico 88240	9. WELL NO. No. 15
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface 660' FSL & 2540' FFL - Unit Letter D	10. FIELD AND POOL, OR WILDCAT MIRU / Sand Creek Yates 7 Rves
14. PERMIT NO. 30-025-23912	15. ELEVATIONS (Show whether DF, RT, GR, etc.)
	11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA 19-26S-37E
	12. COUNTY OR PARISH Lea
	13. STATE NM

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐	PULL OR ALTER CASING ☐
FRACTURE TREAT ☐	MULTIPLE COMPLETE ☐
SHOOT OR ACIDIZE ☐	ABANDON* ☐
REPAIR WELL ☐	CHANGE PLANS ☐
(Other) Cement Squeeze Yates 56 Rvs ☒	

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐	REPAIRING WELL ☐
FRACTURE TREATMENT ☐	ALTERING CASING ☐
SHOOTING OR ACIDIZING ☐	ABANDONMENT* ☐
(Other) ☐	

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work).*

1. MIRU. Kill well if necessary w/9.0 ppg brine w/11000 Adomall. Tally out with Abq & submersible pump.
2. GIH w/4 3/4' bit & 5 1/2" csq scraper to RBP at 3076'. POOH.
3. GIH w/5 1/2' RBP & 5 1/2' treating pke & set RBP at 2964' & pke at 2945'. Load Abq & pressure test RBP to 1500 psi. Release pke. Dump 3 sacks of sand on RBP to prevent settling of cement over releasing system of RBP. POOH.

18. I hereby certify that the foregoing is true and correct

SIGNED DE FINNEY TITLE Administrative Supervisor

DATE January 21, 1987

(This space for internal or State office use)

APPROVAL OF
COMMISSIONS OF APPROVAL, IF ANY:

TITLE

DATE 2-11-88

*See instructions on Reverse Side

Section 1001, makes it a crime for any person knowingly and willfully to make to any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction.

BLM-Cadizad (6) ARCO (2) Amoco (2) Chevron (1) Fil.