

#17. Describe Proposed or Completed Operations (cont.)

Release Pkr. POH. Run EZ Drill Cmt. Ret and set a 17,425'. Pmp 200sx 50-50 POZ C1 "H" w/2% gel, 17% Silica Flour, 6# salt/sx, 0.8% Halad 22A and 1/4# Flocele/sx. CIP at 6 PM MST 12-1-82. Pull out of cmt. ret. WOC 12 hr. Sting back into cmt retainer and test 5" liner top to 1000# 30 min - OK (8.3ppg mud in hole). POH. RIH and drl cmt ret and cmt 17,425 - 17,738. Test liner top to 1000# 30 min OK (8.3 ppg mud in hole). POH. RIH. To 20,020. Test liner to 1000# 30 min OK (8.3 ppg mud in hole). POH. Released rig from drilling service 3:00 PM MST 12/4/82.

RECEIVED

DEC 13 1982

G. L. O.
HOBBS OFFICE