

Drill Stem Test on Sharp Well #1

DST #1 Penrose 3740' - 3808'

IF: 15" 14-70 psi

ISI: 60" 1360 psi

FF: 90" 73-299 psi

FSI: s40" 1358 psi

HIP: 2000#

FHP: 2000#

Rec 538' sulphur water

SC .04 CF gas 2250 cc wtr.