

REPOLLO OIL COMPANY

SINCLAIR BUILDING

TULSA, OKLAHOMA

Midland Texas,
June 23rd, 1936.

Mr. F.J. Vesely
State Oil & Gas Inspector,
Box #522,
Carlsbad, New Mexico.

Dear Sir:

In answer to your letter of June 18th 1936, addressed to our Hobbs Office, relative our Frances Stuart "A" Well No. 1, Sec. 10-25S-37E Lea County New Mexico:

We return herewith Form C-102, Notice of Intention to Test Casing Shut-off for the 8 $\frac{1}{4}$ " Casing; which is correct as originally prepared; also Form C-102 & C-103, Notice of Intention to Test Casing Shut-off, and Report on Result of Test on Casing Shut-off for the 10" Casing in this well.

Form C-101, Notice of Intention to Drill, as approved by you on April 27th, was prepared for a rotary hole; whereas this well is being drilled with cable tools. A corrected Form C-101 will be sent you from our Ft. Worth Office within several days.

For your information, herewith is listed the casing program on this well; which will be shown on corrected Form C-101:

105' of 15 $\frac{1}{2}$ " Casing was set on May 22nd, and set 12 $\frac{1}{2}$ " Casing at 160' on May 25th; 15 $\frac{1}{2}$ " Casing was then pulled; set 10" Casing at 731' on May 31st; set & cemented 8 5/8" OD Casing at 1295' with 75 sac cement on June 7th; pulled 12 $\frac{1}{2}$ " Casing; Tested 8 5/8" OD Casing (bailed dry, let stand 1 hour). Prior to cementing of 8 5/8" OD Casing, tried to pull the 10" Casing, which is set solidly in formation, with heavy mud behind casing; and we were unable to pull casing, effectively shutting off waters. Cementing of the 8 5/8" OD Casing carried cement up into the 10" Casing.

The 7" OD Casing will be set and cemented at approximately 3,100 feet.

Very truly yours,

cjb

REPOLLO OIL COMPANY

cc: LES
WGG

BY

J. H. Jordan