Drilled 13-3/4" hole to 940' 9-5/8" casing set at 935.791. Used 2 centralizers at 867 and 925. Cement circulated. Tested with 750# for 30 minutes. Drilled 8-3/4" hole to 6052! Mud from surface to 6801. Cement from 6801 to 1100' (calculated) Top of cement - 1100' Blinebry Zone Perforations - 5312-5351 and 5372-53861 with a shots/foot Tubing string - 2-3/8" 0. D. buttress threads with special clearance collars. Seating nipple at 5280'. Tubing bottomed at 5354'. Perforations - 5808-16⁴, 5822-5817³, 5858-5872³, 5883-5888⁴ and 5900-5911⁴ with 4 shote/Toot. Tubb/Drinkard Zone Tubing string - 2-3/8" 0. D. buttress threads with special clearance collars. Seating nipple at 5728 . Tubing bottomed at 5781 . Permanent packer set at 5773 Baker 415-D 7" casing set at 6050 40' (0-140 41' 7-5/8" casing). Used 15 centralizers at 4884, 4917, 4941, 4983, 5083, 5183, 5349, 5382, 5415, 5748, 5780, 5847, 5915, 5980, 6038. Tested w/1600# for 30 min. T. D. 60524 PBD 60114

THE ATLANTIC REFINING COMPANY
Carlson Federal "A" No. 2 Well
Justis (Blinebry) and Justis (Tubb/Drinkard)
September 27, 1961