

89-762

(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Land Office **032579(f)**
Lease No. **Harrison**
Unit

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	<input checked="" type="checkbox"/>	SUBSEQUENT REPORT OF WATER SHUT-OFF	
NOTICE OF INTENTION TO CHANGE PLANS		SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF		SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL		SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE		SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING		SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL			

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

March 23, 1955

Well No. **1** is located **1980** ft. from **S** line and **660** ft. from **E** line of sec. **27**
N. 1/4 Sec. 27 **25** **37** **N. 1/4 Sec.**
 (1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)
Langlie-Mattix **Lea** **New Mexico**
 (Field) (County or Subdivision) (State or Territory)

3018.70

The elevation of the derrick floor above sea level is ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

We propose to drill to the approximate total depth of 3200', casing program plan to be 300' of 9-5/8" 36# casing, using 200 sacks of cement, cement to set for 24 hours; approximately 3000' of 7" 23# and 20# casing to be set using 300 sacks of cement two-staged, cement to set for 48 hours.

Expected Tops:


Top of Yates at approximately 2500'.
Top of Guen at approximately 3025'.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company **R. Olsen**

Address **Drawer 2,**

Jal, New Mexico

By 

Title **Agent**

413