

# DA&S OIL WELL SERVICING INCORPORATED

Lewis B. Burleson  
Sanders Estate No. 2

8/11/94 Move in, rig up, pick up and run tubing to  
2,344', spot 150 sacks cement, pull tubing,  
shut down.

8/12/94 Run tubing in hole, tag cement at 1,844',  
circulate mud, pull and lay down tubing to  
950', spot 35 sacks cement, pull tubing  
to 50', circulate 20 sacks cement to  
surface, cut off wellhead, put in marker,  
rig down, move off.

Class "C" Cement  
Mud 25 lb. Salt Gel per BBL.

OK By Charlie Perrin O.C.D.

505 392 6591

P.O. BOX 2545

HOBBS, NEW MEXICO 88241

HOBBS, NEW MEXICO 88241  
ATLANTA, TEXAS 75320

HOBBS, NEW MEXICO 88241  
MIDLAND, TEXAS 79701