

DA&S OIL WELL SERVICING

INCORPORATED

Lewis B. Burleson, Inc.
Gutman No. 1

9/13/94 Move in, rig up, lay down rods, put on BOP,
pull and tally tubing, run bit and scraper
to 2,500', shut down.

9/14/94 Pull out bit and scraper, run 7" cast
iron bridge plug and set at 2,500',
circulate mud, spot 25 sacks on top of
cast iron bridge plug from 2,500' - 2,350',
pull tubing to 1,000', spot 25 sacks
from 1,000' - 650', pull to 30', circulate
to surface, cut off wellhead, put in
marker, rig down, move off.

Class "C" Cement
Mud - 25 lb. Salt Gel per bbl.

505-392-6591 • P.O. BOX 2545 • HOBBS, NEW MEXICO 88241

HOBBS, NEW MEXICO [505] 392-6591
ANDREWS, TEXAS [817] 523-4420

ELNICO, NEW MEXICO [505] 394-2557
MIDLAND, TEXAS [915] 685-8555

RECEIVED

SEP 29 1894

OFFICE