(Feb. 1951)	AUG 1 z 1960
	E. W. STANDLEY DISTRICT ENGINEER DEPA

0

(SUBMIT IN TRIPLICATE)

UNITED STATES

GEOLOGICAL SURVEY

Lease No. 054667

RTMENT OF THE INTERIOR

Unit M

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL NOTICE OF INTENTION TO CHANGE PLANS. NOTICE OF INTENTION TO TEST WATER SHUT-OFF. NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL. NOTICE OF INTENTION TO SHOOT OR ACIDIZE. NOTICE OF INTENTION TO PULL OR ALTER CASING. NOTICE OF INTENTION TO ABANDON WELL		SUBSEQUENT REPORT OF ALTERING CASING. SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR.
	<u> </u>	JRE OF REPORT, NOTICE, OR OTHER DATA)

			August 4	, 19 <u>60</u>
Well No. 3 is located	330 ft. f	$\operatorname{rom}_{-}\left\{egin{array}{c} m{X} \\ \mathbf{S} \end{array}\right\}$ line and	660 ft. from $\left\{ \begin{matrix} \mathbf{K} \\ \mathbf{W} \end{matrix} \right\}$ line of se	c. 33
SW/4 SW/4 Section 33	25\$	37E	N.M.P.M.	
(1/2 Sec. and Sec. No.)	(Twp.)	(Range)	(Meridian)	
Langlie Mattix (Field)	(Cou	ea County anty or Subdivision)	New Mexico (State or Territory)	

The elevation of the derrick floor above sea level is 2967.92ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

We propose to drill to the approximate total depth of 3300° , casing program planned to be 300° of $8.5/8^{\circ}$ $24^{\#}$ casing using 200 sacks of cement, cement to set for 24 hours, approximately 3100° of $5.1/2^{\circ}$ $15.5^{\#}$ casing to be set using 250 sacks of cement – two staged. Cement to set for 48 hours.

Expected Tops:

Top of Yates 2520^t Top of Seven Rivers 2700^t Top of Queen 3100^t

l understand that thi	s plan of work must receive approval in writing	by the Geological Eurvey before operations may be commenced.
	Jal Oil Company, Inc.	
Address P.O.	Box 1744	` 7
Midland	l, Texas	By Terspen
		Title Production Foreman