



COPY TO O. C. C. Hobbs

Budget Bureau 42-E358.3
Approval expires 12-31-55.

(SUBMIT IN TRIPLICATE)

Land Office Las CrucesLease No. 054667Unit GregoryUNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

RC-747

RECEIVED

AUG 5 - 1954

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	<input checked="" type="checkbox"/>	SUBSEQUENT REPORT OF WATER SHUT-OFF	
NOTICE OF INTENTION TO CHANGE PLANS		SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF		SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL		SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE		SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING		SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL			

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

Gregory August 5, 1954
Well No. 2 is located 1980 ft. from NW line and 660 ft. from W line of sec. 33
C NW SW Section 33 25S 37E NMPM
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)
Langlis Mattix Lea New Mexico
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is 2996.4 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

We propose to drill to the approximate total depth of 3300', casing program planned to be 300' of 8-5/8" 24# casing using 200 sacks of cement, cement to set for 24 hours. Approximately 3100' of 5-1/2" 15.5# casing to be set using 200 sacks of cement - 2-staged. Cement to set for 48 hours.

Expected Tops:

Top of Yates 2520'
Top of 7-Rivers 2700'
Top of Queen 3100'

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company R. OLSENAddress Drawer #2Jal., New MexicoBy [Signature]

Title

Clerk

