BUDGET	8	URE	ĄŲ	42	-R35	8.3
APPROVA	ı	FXP	RF	Q 1	2.11	.55

(FEB. 1951)					
	x				

(SUBMIT IN TRIPLICATE)

UNITED STATES DEPARTMENT OF THE INTERIOR GEOLOGICAL SURVEY

LAND OFFICE LC					
LEASE NO. L.C-067988					
UNIT	ı.Mıı				
Company	Lse.	No.	1427	45	

SUNDRY NOTICES AND REPORTS ON WELLS	
NOTICE OF INTENTION TO DRILL NOTICE OF INTENTION TO CHANGE PLANS. NOTICE OF INTENTION TO TEST WATER SHUT-OFF. NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL NOTICE OF INTENTION TO SHOOT OR ACIDIZE NOTICE OF INTENTION TO PULL OR ALTER CASING. NOTICE OF INTENTION TO ABANDON WELL NOTICE OF INTENTION TO ABANDON WELL SUBSEQUENT REPORT OF WATER SHUT-OFF. SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR SUBSEQUENT REPORT OF MATER SHUT-OFF. SUBSEQUENT REPORT OF MATER SHUT-OFF. SUBSEQUENT REPORT OF WATER SHUT-OFF. SUBSEQUENT REPORT OF WATER SHUT-OFF. SUBSEQUENT REPORT OF WATER SHUT-OFF. SUBSEQUENT REPORT OF MATER SHUT-OFF. SUBSEQUENT REPORT OF ALTERING CASING. SUBSEQUENT REPORT OF ALTERING CASING. SUBSEQUENT REPORT OF WATER SHUT-OFF. SUBSEQUENT REPORT OF MATER SHUT-OFF. SUBSEQUENT REPORT OF ALTERING CASING. SUBSEQUENT REPORT OF MATER SHUT-OFF. SUBSEQUENT REPORT OF WATER SHUT-OFF. SUBSEQUENT REPORT OF ALTERING CASING. SUBSEQUENT REPORT OF ALTERING CASING.	
(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA) FEDERAL KNOX June 3 , 19	3_58
WELL NO. 2 IS LOCATED 330 FT. FROM SS LINE AND 680 FT. FROM W LINE OF SEC. 1 SW/4 of Section 18 24-5 38-E GE SEC. AND SEC. NO.) (TWP.) (RANGE) (MERIDIAN)	8
West Dollarhide (Clearfork) Lea New Mexico (FRELD) (CQUINTY OR SUBDIVISION) (STATE OR TERRITORY)	
THE ELEVATION OF THE DERRICK FLOOR ABOVE SEA LEVEL ISFT. DETAILS OF WORK	
(STATE NAMES OF AND EXPECTED DEPTHS TO OBJECTIVE SANDS, SHOW SIZES, WEIGHTS, AND LENGTHS OF PROPOSED CASINGS; INDICATE MUDDING CEMENTING POINTS, AND ALL OTHER IMPORTANT PROPOSED WORK.)	3 1083.
 Run tubing to bottom open ended. Spot cement plug on bottom from 6734 to 6534* (200*) using 25 sacks regular cement. Cut off 5-1/2-inch casing at 3530* and recover. Run tubing to 1300 and spot cement plug from 1300* to 1200* with 40 sack regular neat cement. Place 25* plug in top of 8-5/8-inch surface casing with 10 sacks neat recement. 	:s
Completed as a dry hole.	
I UNDERSTAND THAT THIS PLAN OF WORK MUST RECEIVE APPROVAL IN WRITING BY THE GEOLOGICAL SURVEY BEFORE OPERATIONS MAY BE COMM COMPANY Humble Oil & Refining Company	IENCED.
ADDRESS Box 2347, Hobbs, N. M. By L.G. Jonko	
TITLE Agent BKB/mcb U. S. SOVERNMENT PRINTING OFFICE 16—8437-5	