Form 3160-5 (December 1989)

## **UNITED STATES** DEPARTMENT OF THE INTERIOR

FORM APPROVED Budget Bureau No. 1004-0135 Expires: September 30, 1990

BUREAU OF LAND MANAGEMENT  SUNDRY NOTICES AND REPORTS ON WELLS  Do not use this form for proposals to drill or to deepen or reentry to a different reservoir.		5. Lease Designation and Serial No.  LC- 032874A  6. If Indian, Allottee or Tribe Name
Use "APPLICATION FOR PERMIT—" for such proposals  SUBMIT IN TRIPLICATE		7. If Unit or CA. Agreement Designation
1. Type of Well    Well   Gas   Other  2. Name of Operator    Texaco Exploration & Production of Operator	88241-0730 (505) 393-7191	8. Well Name and No. G.L. Erwin A Fed #4 9. API Well No. 30-025-20199
12. CHECK APPROPRIATE BOX	s) TO INDICATE NATURE OF NOTICE,	REPORT, OR OTHER DATA
TYPE OF SUBMISSION	TYPE OF	
Notice of Intent  Subsequent Report  Final Abandonment Notice		Change of Plans  New Construction  Non-Routine Fracturing  Water Shut-Off  Conversion to Injection  ort results of multiple completion on Well Completion or
Describe Proposed or Completed Operations (Clearly state a)	Other (Note: Repo	Conversion to Injection or Tesults of multiple completion on Well C

(See Other Side)

4. I hereby certify that the foregoing is true and correct Signed		4-22-92
(This space for Federal or State office use)  Approved by Conditions of approval, if any:	Title	Date 5/13/92

Tide 18 U.S.C. Section 1001, makes it a crime for any person knowingly and-willfully to make to any department or agency of the United States any false, lictitious or fraudulent statements or representations as to any matter within its jurisdiction.

## DASS OIL WELL SERVICING

INCORPORATED

TEXACO G.L. ERWIN "A" FED #4:

3/19/92 MOVE IN, RIG UP, RIG UP WIRELINE.

DRINKARD (Y) - RUN GUAGE RING TO 5880', RUN CAST IRON BRIDGE PLUG TO 5880' AND SET.

BLINEBRY (X) - RUN GUAGE RING TO 5350', RUN CEMENT RETAINER TO 5350' AND SET, RUN 2 1/16" TUBING WITH CEMENT RETAINER STINGER, STING INTO RETAINER, PUMP 20 SACKS OF CEMENT UNDER RETAINER, STING OUT, SPOT 5 SACKS OF CEMENT ON TOP OF RETAINER FROM 5350'-5150', CIRCULATE MUD, PULL TUBING OUT, SHUT DOWN.

3/20/92

DRINKARD (Y) - RUN TUBING IN HOLE, TAG PLUG AT 5880', CIRCULATE MUD, SPOT 3 SACKS OF CEMENT FROM 5880'-5760', PULL TUBING OUT, RUN CAST IRON BRIDGE PLUG TO 3550', AND SET, DUMP 2 SACKS OF CEMENT FROM 3550'-3470'.

BLINEBRY (X) - RUN CAST IRON BRIDGE PLUG TO 3550' AND SET, DUMP 2 SACKS OF CEMENT FROM 3550'-3470', FREE POINT 2 7/8" CASING, 50% FREE AT 1150', CUT CASING, PULL AND LAY DOWN.

DRINKARD (Y) - CUT 2 7/8" CASING AT 1150', PULL AND LAY DOWN, SHUT DOWN.

3/21/92 RUN 2 1/16" TUBING IN HOLE, CIRCULATE MUD, SPOT 100 SACKS OF CEMENT FROM 1150' UP, PULL TUBING, SHUT DOWN.

3/23/92 RUN TUBING IN HOLE, TAG AT 737', GOOD CEMENT FROM 1150'- 737', PULL TUBING TO 264', CIRCULATE 75 SACKS OF CEMENT TO SURFACE, HAD A LITTLE GAS ON BACKSIDE OF 8 5/8", TALK TO B. L. M. AND TEXACO, PREPARED TO SQUEEZE BACKSIDE 8 5/8", SHUT DOWN.

3/24/92 PUMP 60 SACKS OF CEMENT DOWN BACKSIDE 8 5/8" AT 400# PRESSURE DOWN TO 270', SHUT IN, WAIT 3 HOURS, TEST AT 500# FOR 5 MINUTES, NO LEAK, CUT OFF WELLHEAD, INSTALL MARKER, FILL COLLAR WITH CEMENT, MOVE OFF.

505-392-6591

P.O. BOX 2545

HOBBS, NEW MEXICO 88241