TD 527. Set 13-3/8" 48% H-40 casing @ 521' with 450 sacks cement. Cement circulated. WOC 24 hrs. Tested casing to 1050% for 30 mins, no decrease in pressure.

I understa	and that this plan of work must receive approval in writing	by the Geological Survey before operations may be commenced.
Company	-Union Texas Petroleum Corp	oration
	Box 1859	<i>17</i>
	Midland, Teras	By
		Title District Clerk