Form 9-331 a	الله الله المحقق المراجع المراج المراجع المراجع		Budget Bureau No. 42-R358.4 Form Approved.
(Feb. 1951)	UNITE	N TRIPLICATE) D STATES () 3 OF THE INTERIO	Land Office Las Gruce
APPROVED JUL 31 1963 A. R. SRUWN DISTRICT ENGINEE SUNDRY		CAL SURVEY	· · ·
NOTICE OF INTENTION TO DRILL NOTICE OF INTENTION TO CHANGE NOTICE OF INTENTION TO TEST W NOTICE OF INTENTION TO RE-DRIL NOTICE OF INTENTION TO SHOOT NOTICE OF INTENTION TO PULL OF NOTICE OF INTENTION TO ABANDO	PLANSATER SHUT-OFFATER SHUT-OFFATER SHUT-OFFATER WELLATER CASINGATER CASING CASINGATER CASING C	SUBSEQUENT REPORT OF S SUBSEQUENT REPORT OF A SUBSEQUENT REPORT OF A SUBSEQUENT REPORT OF A SUBPLEMENTARY WELL HIS	WATER SHUT-OFF
·	cate above by check mark na ated 330 ft. from		other data) July 24, 19.6 t. from XX line of sec. 11
NE/4, NW/4, Sec. (½ Sec. and Sec. No.) Justis (Tubb-Drink) (Field)	(Twp.) (Ra	uncy (Meridia	

The elevation of the derrick floor above sea level is 3170 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

TOTAL DEPTH 6140'. Set 7" casing at 6138' with D V collar set at 4796' - Cemented around shoe with 210 sacks. Circulated thru D V collar for 4 hours. Recovered no cement to surface - Cemented thru D V collar at 4796' with 310 sacks. Cement did not circulate. Temperature survey indicated top of cement behind 7" casing at 700' from surface. WOC 24 hrs and drilled out cement. Tested casing to 1200# for 15 minutes. No decrease in pressure.

I understand that this plan of work must receive approval in writing by the Geological Survey before operation: may be commenced.				
Company	Union Texas Petroleum Co	prporation		
Address	Box 1859	CALL -		
	Midland, Texas	By		
•				