

COPIES RECEIVED		
TRIBUTION		
FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-55

5a. Indicate Type of Lease	
State ☒	Fee ☐
5. State Oil & Gas Lease No.	
K-4565	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐	7. Unit Agreement Name
2. Name of Operator UNION TEXAS PETROLEUM CORPORATION	8. Farm or Lease Name Crawford State
3. Address of Operator 1300 Wilco Building, Midland, Texas 79701	9. Well No. 1
4. Location of Well UNIT LETTER <u>N</u> <u>66</u> FEET FROM THE <u>South</u> LINE AND <u>2209</u> FEET FROM THE <u>West</u> LINE, SECTION <u>4</u> TOWNSHIP <u>24-S</u> RANGE <u>38-E</u> NMPM.	10. Field and Pool, or Wildcat Stateline (Ellenburger)
15. Elevation (Show whether DF, RT, GR, etc.) 3279' DF or 3266' GL	12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK ☐	REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐	COMMENCE DRILLING OPNS. ☐
PULL OR ALTER CASING ☐	CASING TEST AND CEMENT JOB ☐
OTHER ☐	OTHER ☐
PLUG AND ABANDON ☒	ALTERING CASING ☐
CHANGE PLANS ☐	PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1. Move in casing pulling unit. Pull 2 3/8" tubing.
2. Set CIBP @ 12,030'. Dump 35' of cement on top of plug.
3. Run 2 3/8" tubing to top of cement. Displace hole with 10#/gal. mud laden fluid. Pull tubing.
4. Run free point indicator. Cut 5 1/2" csg. w/Jet cutter.
5. Pull and lay down 5 1/2" casing.
6. Run 2 3/8" tubing 100' into top of cut off casing, spot 200' cement plug, 65 sx.
7. Pull tubing to 5750', spot 100' cement plug, 50 sx. at top of Glorieta Zone.
8. Pull tubing to 4545' spot 100' cement plug, 50 sx. at top of San Andres Zone.
9. Pull tubing to 3380', spot 200' cement plug, 100 sx. 100' in & 100' below 9 5/8" csg. at 280'.
10. Pull tubing, install 10 sx. cement plug in top of 9 5/8" csg.
11. Weld 1/2" steel plate on top of 13 3/8" casing.
12. Install Perforation Marker.

Work will be done during September, 1977.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Stanley A. Post TITLE Gas Measurement Analyst DATE 7-31-75

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: