

UNION TEXAS PETROLEUM CORPORATION
 CROSBY DEEP UNIT WELL NO. 1
 FOUR POINT AND PRESSURE BUILD-UP TEST
 TABULATION OF PRESSURE AND TIME

TEST CONDUCTED BY:
 JOHN WEST ENGINEERING COMPANY

TEST DATE: MARCH 10 TO 11, 1972
 TEST DEPTH: 8795 FEET
 ELEMENT NO: 6404-N
 OPERATOR: DGT

DATE	TIME	CUM. HRS./MIN.	P.S.I. @ 8795 FEET
3-10-72	9:35 AM		3081 GAUGE @ 8795"
3-10-72	10:00 AM	00 00	3086 OPENED CHOKE TO START FOUR POINT TEST
	11:45 AM	1 45	2589
	12:00 NOON	2 00	2587 END FIRST RATE
	1:00 PM	3 00	2499
	1:15 PM	3 15	2497 END SECOND RATE
	2:15 PM	4 15	2162
	2:30 PM	4 30	2162 END THIRD RATE
	3:15 PM	5 15	2119
	3:30 PM	5 30	2110
3-10-72	3:45 PM	5 45	2108 END FOURTH RATE
	4:00 PM		SHUT WELL IN FOR BUILD-UP

BUILD-UP TEST

3-10-72	4:00 PM	0 00	2108 SHUT WELL IN
		02	3043
		15	3050
		22	3053
		25	3072
		0 30	3074
		45	3079
		1 00	3081
		1 15	3083
		1 30	3083
		1 45	3083
		2 00	3086 MAXIMUM BUILD-UP THIS TEST
		3 00	3086
		4 00	3086
		5 00	3086
		6 00	3086
3-10-72	11:00 PM	7 00	3086
	12:00 MIDNIGHT	8 00	3086
3-11-72	1:00 AM	9 00	3086
		10 00	3086
		15 00	3086
3-11-72	9:30 AM	17 30	3086 GAUGE OFF BOTTOM - END TEST