DA&S OIL WELL SERVICING INCORPORATED

Lewis B. Burleson Lanehart #4

- Rig up, put on BOP, tally tubing in hole, tag 6/7/94 cement retainer at 2,820', circulate mud, spot 25 sacks on top of retainer, cement from 2,820' - 2,445', pull tubing, perf well at 1,020', good circulation, pump 50 sacks down $4\frac{i}{2}$ casing, 40 sacks outside, 10 sacks inside, shut down.
- Tag cement at 863', cement from 1,020' to 6/8/94 863', circulate cement from 125' to surface, 10 sacks, cut off wellhead, put in marker, fill cellar and pits, clean location, move off.

Class "C" Cement Mud Salt Gel 25 lb. per bbl.

505-392-6591 • P.O. BOX 2545 •

HOBBS, NEW 200 88241

EUNICE, NEW MERCE (1806) 394-2557

HOBBS, NEW MEXICO (505) 392-6591 [915] 523-4420 ANDREWS, LEXAS

CONTRACTOR OF STREET, S

_____LOCADENS -

685-8555 MIDLAND, TEXAS