

DA&S OIL WELL SERVICING

INCORPORATED

Lewis B. Burleson

Sue Federal #1

9/6/94 Move in, rig up, pull and lay down rods, pull and tally tubing, run bit and scraper to 2,800', pull out, run cast iron bridge plug, set at 2,791', circulate mud, spot 25 sacks cement from 2,791' - 2,441', pull tubing to 1,055', spot 15 sacks, shut down.

9/7/94 Tag cement at 895', cement from 1,055' to 895', pull tubing to 350', spot 15 sacks from 350' - 175', pull to 120', circulate 15 sacks cement to surface, cut off wellhead, put in marker, rig down, move off.

Class "C" Cement
Mud - Salt Gel 25 lb. per bbl.

505-392-6591 • P.O. BOX 2545 • HOBBS, NEW MEXICO 88241

HOBBES, NEW MEXICO (505) 392-6591
ANDREWS, TEXAS (915) 523-4420

LOCATIONS

EUNICE, NEW MEXICO (505) 394-2557
MIDLAND, TEXAS (915) 685-8555

RECEIVED

OCT 27 1994

U.S. AIR FORCE
OFFICE