

CIL Petroleum, Inc.
CIL - JGA Sec. 36, No. 1
660' FSL, 660' FEL, Sec. 36, T-25-S, R-34-E

SUMMARY OF DRILL STEM TESTS

DST #1 May 22, 1986 5,380 ft. - 5,405 ft.

Preflow	127-169 psi
ISIP	2259 psi
FF	275-551 psi
FSIP	2134 psi
I HYD	2845 psi
F HYD	2720 psi

Recovered 1134 feet of saltwater

DST #2 May 25, 1986 4,351 ft. - 5,366 ft.

Preflow	82-247 psi
ISIP	1964 psi
FF	309-658 psi
FSIP	1779 psi
I HYD	2779 psi
F HYD	2758 psi

Recovered 1500 CC saltwater