

DISTRICT I

P.O. Box 1980 Hobbs, NM 88240

DISTRICT II

P.O. Box Drawer DD, Artesia, NM 88210

DISTRICT III

1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION

P.O. Box 2088

Santa Fe, New Mexico 87504-2088

ELL API NO

30-025-32911

5. Indicate Type of Lease

STATE ☒

FEE

6. State Oil / Gas Lease No.

7. Lease Name or Unit Agreement Name

STATE 'L'

8. Well No.

5

9. Pool Name or Wildcat

JUST S. BLINEBRY TUBB-DRINAKRD

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT
(FORM C-101) FOR SUCH PROPOSALS.

1. Type of Well OIL WELL ☒ GAS WELL OTHER

2. Name of Operator TEXACO EXPLORATION & PRODUCTION INC.

3. Address of Operator 205 E. Bender, HOBBS, NM 88240

4. Well Location

Unit Letter F : 2260 Feet From The NORTH Line and 1800 Feet From The WEST Line

Section 2 Township 25-S Range 37-E NMPM LEA COUNTY

10. Elevation (Show whether DF, RKB, RT, GR, etc.) 3165'GR., 3175'KB

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK

PLUG AND ABANDON

REMEDIAL WORK ☒

ALTERING CASING

TEMPORARILY ABANDON

CHANGE PLANS

COMMENCE DRILLING OPERATION

PLUG AND ABANDONMENT

PULL OR ALTER CASING

CASING TEST AND CEMENT JOB

OTHER:

OTHER: ACIDIZE & SCALE SQUEEZE ☒

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

12-18-00: MIRU. UNHANG WELL & BLED DN. NUBOP. UNSET TAC. TIH W/BIT & SCRAPER TO 6400'.

12-19-00: PUMP 20 BBL/S KCL WTR DN CSG. TIH W/RBP & PKR. SET RBP @ 6281'. PULL UP & SET PKR @ 5874'.

12-20-00: ACIDIZE TUBB/DRINKARD W/4000 GALS 15% NEFE. PUMP 2 DRUMS TH793 IN 20 BBLS 2% KCL & FLISH W/180 BBLS 2% KCL WTR. REL PKR. LATCH ONTO RBP & PULL UP TO 5874'. SET RBP & TEST W/1000 PSI-OK. PULL PKR UP TO 5150' & SET. ACIDIZE BLINEBRY W/2000 GALS 15% NEFE USING 2803# RK SLT. PUMP 2 DRUMS TH793 IN 20 BBLS 2% KCL WTR & FLISH W/80 BBLS 2% KCL WTR. REL PKR & TIH TO RBP. LATCH ONTO RBP. TIH W/MUD JT, SN, & TBG. NDBOP. SET TAC @ 5126' W/15 PTS. SN @ 6384. FLANGE UP WH.

12-21-00: PU PUMP, SNKR BARS, & RDS. SPACE OUT PUMP & LOAD AND TEST W/500 PSI. HANG ON & RIG DOWN.

12-25-00: ON 24 HR OPT. PUMPED 34 BO, 99 BW, & 138 MCF

FINAL REPORT

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE

J. Denise Leake

TITLE

Engineering Assistant

DATE 1/9/01

TYPE OR PRINT NAME

J. Denise Leake

Telephone No. 397-0405

(This space for State Use)

APPROVED

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE