

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

SUBMIT IN TRIPI  
(Other instructions  
verse side)

FE-  
re-

Form approved.  
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

LC-032450 (L)

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

SOUTH MATIX UNIT FED

8. FARM OR LEASE NAME

9. WELL NO.

4

10. FIELD AND POOL, OR WILDCAT

FOWLER-ELLENBURGER

11. SEC., T., R., M., OR BLK. AND  
SURVEY OR AREA

15-24-37 NMPM

12. COUNTY OR PARISH

LEA

13. STATE

N.M.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT—" for such proposals.)

1.

OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

AMOCO PRODUCTION COMPANY

3. ADDRESS OF OPERATOR

BOX 367, ANDREWS, TEXAS 79714

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.\*  
See also space 17 below.)  
At surface

1980' FNL x 1980' FWL Sec. 15. (Unit 3, SE 1/4 NW 1/4)

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3266' D. F.

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO :

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON\*

CHANGE PLANS

SUBSEQUENT REPORT OF :

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT\*

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

In an effort to shut off water & restore well to production propose to squeeze perfs 9850'-9910' w/ 100 S.V. Class H Cement + .3% HR-4 Retarder. (Ret to be @ 9830') woc. Perforate interval 9811'-21' w/ 2 ISPF. Acidize w/ 250 gal 15% NEHCL.

Evaluate & restore well to production.

TD- 10270'

PBD- 10130' w/ 10' Cement Cap.

7" CSA 10142'

18. I hereby certify that the foregoing is true and correct.

SIGNED

*R. R. Yoakum*

TITLE

ADMINISTRATIVE ASSISTANT

DATE

AUG

6 1975

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

APPROVED

AUG 8 1975

AKINUR R. BROWN  
DISTRICT ENGINEER

\*See Instructions on Reverse Side

044 USGS-H  
1- DTY  
1- SUSP  
1- PRV  
1- ARCO  
1- CONOCO  
1- CHEVRON