




PHOENIX
TECHNOLOGY SERVICES

March 20, 2013



Oil Conservation Division
State of New Mexico
811 S. First St.
Artesia, New Mexico 88210

Dear District 2 - Artesia

Attention: Regulatory Department

Re: Apache Corporation
NFE Federal 26H
Eddy Co., NM
API #30-015-40462
Job No. 1310211

Enclosed please find the Survey Data Certification, and the original Plat and one copy of the Survey Report performed on the above referenced Well by Phoenix Technology Services, Inc. (P-5 No. 664171). Other information required by your office is as follows:

Name & Title of Surveyor	Drainhole Number	Surveyed Depths		Dates Performed		Type of Survey
		From	To	Start	End	
Matthew Dice	26H	459	9,815	02/26/13	03/18/13	MWD

A certified plat on which the bottom hole location is oriented both to the surface location and to the lease lines (or unit lines in case of pooling) is attached to the survey report. If any other information is required, please contact the undersigned at the letterhead address and phone number.

Best Regards,

Kelly Jo Walter

Kelly Jo Walter
Operations Administrator

Certified mail receipt number: 7011 1570 0001 4364 9469

RECEIVED

MAR 25 2013

Phoenix Technology Services SURVEY DATA CERTIFICATION

MOCD ARTESIA



PHOENIX
TECHNOLOGY SERVICES

PHOENIX JOB NUMBER 1310211

OPERATOR Apache

WELL NAME NFE Federal 26H

COUNTY & STATE

Eddy, NM

API WELL NUMBER 30-015-40462

PROPOSED DIRECTION 89.6

TIE-IN DATA						
MEASURED	VERTICAL			N-S	E-W	DATA
DEPTH	DEPTH	INCLIN	AZIMUTH	COORD	COORD	SOURCE
ft	.00 ft	.0 ft	.0 ft	.00 ft	.00 ft	Surface

FIRST	FIRST		
SURVEY	SURVEY		
DATE	DEPTH	INCLIN	AZIMUTH
26-Feb-13	459 ft	4.1	245.0

SURVEY INSTRUMENT
TYPE

Phoenix MWD

LAST	LAST		
SURVEY	SURVEY		
DATE	DEPTH	INCLIN	AZIMUTH
18-Mar-13	9,815 ft	87.4	90

TO THE BEST OF MY KNOWLEDGE I
CERTIFY THIS SURVEY DATA TO BE
TRUE AND CORRECT.

PROJECTED	PROJECTED		
TD SURVEY	TD SURVEY		
DATE	DEPTH	INCLIN	AZIMUTH
18-Mar-13	9,871 ft	87.4	90

Matthew Dice

PRINT YOUR NAME ABOVE

Matthew Dice

SIGN YOUR NAME ABOVE

18-Mar-13

TODAY'S DATE

MAGNETIC DECLINATION OR TOTAL GRID

TOTAL CORRECTION USED	7.44
DECLINATION OR GRID	DECLINATION

MWD SUPERVISOR 1

Matt Dice

DIRECTIONAL DRILLER 1

Tim Owens

MWD SUPERVISOR 2

Travis LaGarce

DIRECTIONAL DRILLER 2

Ken Smith

1805 Brittmore Road Houston, Texas 77043 (713)3370609 (Voice), (713)337-0599 (Fax)

nothing will printout below this line

By the end of the job complete this form, print it out, sign it and put in your job folder
This form is backup for any questions on data reliability
Survey Instrument type is either a MWD, Steering Tool, or Single Shot



Apache Corporation

Eddy County, NM (NAD27 NME)

NFE Federal #26H

Wellbore #1 / Job #1310211

Survey: Phoenix MWD Survey

Phoenix Final Survey Report

18 March, 2013





Phoenix Technology Services

Phoenix Final Survey Report



Company:	Apache Corporation	Local Co-ordinate Reference:	Well #26H
Project:	Eddy County, NM (NAD27-NME)	TVD Reference:	RF @ 3740.00usft (Basic 44)
Site:	NFE-Federal	MD Reference:	RF @ 3740.00usft (Basic 44)
Well:	#26H	North Reference:	Grid
Wellbore:	Wellbore #1 / Job #1310211	Survey Calculation Method:	Minimum Curvature
Design:	Surveys (Basic 44)	Database:	GCR:DB

Project	Eddy County, NM (NAD27-NME)		
Map System:	US State Plane 1927 (Exact solution)	System Datum:	Mean Sea Level
Geo Datum:	NAD, 1927 (NADCON CONUS)		
Map Zone:	New Mexico East 3001		

Site	NFE-Federal		
Site Position:		Northing:	673,264.70 usft
From:	Map	Easting:	633,303.50 usft
Position Uncertainty:	0.00 usft	Slot Radius:	13-3/16 "
		Latitude:	32° 51' 0.490362 N
		Longitude:	103° 53' 57.349661 W
		Grid Convergence:	0.24 °

Well	#26H					
Well Position	+N/-S	0.00 usft	Northing:	673,329.70 usft	Latitude:	32° 51' 1.133543 N
	+E/-W	0.00 usft	Easting:	633,303.50 usft	Longitude:	103° 53' 57.346530 W
Position Uncertainty	0.00 usft		Wellhead Elevation:	13.00 usft	Ground Level:	3,727.00 usft

Wellbore	Wellbore #1 / Job #1310211				
Magnetics	Model Name	Sample Date	Declination	Dip Angle	Field Strength
			(°)	(°)	(nT)
	IGRF2010_14	02/20/13	7.58	60.67	48,786

Design		Surveys (Basic 44)		
Audit Notes:				
Version:	1.0	Phase:	ACTUAL	Tie On Depth: 0.00
Vertical Section:	Depth From (TVD)	+N/-S	+E/-W	Direction
	(usft)	(usft)	(usft)	(°)
	0.00	0.00	0.00	89.60

Survey Program	Date: 03/18/13			
From	To	Survey (Wellbore)	Tool Name	Description
(usft)	(usft)			
459.00	9,871.00	Phoenix MWD Survey (Wellbore #1 / Job #	MWD	MWD - Standard



Phoenix Technology Services

Phoenix Final Survey Report



Company:	Apache Corporation	Local Co-ordinate Reference:	Well #26H
Project:	Eddy County, NM (NAD27-NME)	TVD Reference:	RF @ 3740.00usft (Basic 44)
Site:	NFE Federal	MD Reference:	RF @ 3740.00usft (Basic 44)
Well:	#26H	North Reference:	Grid
Wellbore:	Wellbore #1 / Job #1310211	Survey Calculation Method:	Minimum Curvature
Design:	Surveys (Basic 44)	Database:	GCR DB

Survey										
MD (usft)	Inc (°)	Azi (azimuth) (°)	TVDSS (usft)	TVD (usft)	N/S (usft)	E/W (usft)	V. Sec (usft)	DLeg (%/100usft)	Northing (usft)	Easting (usft)
0.00	0.00	0.00	3,740.00	0.00	0.00	0.00	0.00	0.00	673,329.70	633,303.50
459.00	4.10	245.00	3,281.39	458.61	-6.94	-14.88	-14.93	0.89	673,322.76	633,288.62
Phoenix First MWD Survey										
517.00	4.00	246.30	3,223.54	516.46	-8.63	-18.61	-18.67	0.23	673,321.07	633,284.89
601.00	3.60	243.50	3,139.72	600.28	-10.98	-23.65	-23.73	0.52	673,318.72	633,279.85
685.00	3.30	242.90	3,055.87	684.13	-13.26	-28.16	-28.26	0.36	673,316.44	633,275.34
769.00	2.60	233.30	2,971.98	768.02	-15.50	-31.84	-31.95	1.02	673,314.20	633,271.66
851.00	1.80	222.30	2,890.05	849.95	-17.56	-34.20	-34.32	1.10	673,312.14	633,269.30
935.00	0.50	141.20	2,806.06	933.94	-18.82	-34.86	-34.99	2.13	673,310.88	633,268.64
1,018.00	4.20	77.90	2,723.14	1,016.86	-18.47	-31.66	-31.79	4.82	673,311.23	633,271.84
1,101.00	6.70	74.60	2,640.52	1,099.48	-16.55	-24.02	-24.13	3.03	673,313.15	633,279.48
1,185.00	8.00	73.70	2,557.21	1,182.79	-13.60	-13.68	-13.78	1.55	673,316.10	633,289.82
1,268.00	7.40	76.60	2,474.96	1,265.04	-10.75	-2.94	-3.02	0.86	673,318.95	633,300.56
1,352.00	8.00	77.50	2,391.72	1,348.28	-8.23	8.03	7.97	0.73	673,321.47	633,311.53
1,435.00	6.40	82.40	2,309.38	1,430.62	-6.36	18.25	18.21	2.06	673,323.34	633,321.75
1,519.00	5.20	84.00	2,225.81	1,514.19	-5.35	26.68	26.64	1.44	673,324.35	633,330.18
1,602.00	4.50	83.70	2,143.11	1,596.89	-4.60	33.66	33.62	0.84	673,325.10	633,337.16
1,686.00	3.90	81.60	2,059.33	1,680.67	-3.82	39.76	39.73	0.74	673,325.88	633,343.26
1,770.00	3.00	83.10	1,975.48	1,764.52	-3.14	44.77	44.74	1.08	673,326.56	633,348.27
1,853.00	2.80	83.30	1,892.59	1,847.41	-2.64	48.94	48.92	0.24	673,327.06	633,352.44
1,937.00	1.80	81.40	1,808.66	1,931.34	-2.20	52.28	52.26	1.19	673,327.50	633,355.78
2,020.00	1.10	83.40	1,725.69	2,014.31	-1.92	54.36	54.34	0.85	673,327.78	633,357.86
2,104.00	0.20	83.30	1,641.69	2,098.31	-1.81	55.30	55.29	1.07	673,327.89	633,358.80
2,187.00	0.10	33.60	1,558.69	2,181.31	-1.73	55.49	55.48	0.19	673,327.97	633,358.99
2,271.00	0.50	17.90	1,474.69	2,265.31	-1.32	55.64	55.63	0.48	673,328.38	633,359.14
2,355.00	0.30	10.70	1,390.70	2,349.30	-0.75	55.80	55.79	0.25	673,328.95	633,359.30
2,438.00	0.70	9.30	1,307.70	2,432.30	-0.04	55.92	55.92	0.48	673,329.66	633,359.42



Phoenix Technology Services

Phoenix Final Survey Report



Company:	Apache Corporation	Local Co-ordinate Reference:	Well #26H
Project:	Eddy County, NM (NAD27-NME)	TVD Reference:	RF @ 3740.00usft (Basic 44)
Site:	NFE Federal	MD Reference:	RF @ 3740.00usft (Basic 44)
Well:	#26H	North Reference:	Grid
Wellbore:	Wellbore #1 / Job #1310211	Survey Calculation Method:	Minimum Curvature
Design:	Surveys (Basic 44)	Database:	GCR DB

Survey											
MD (usft)	Inc (°)	Azi (azimuth) (°)	TVDSS (usft)	TVD (usft)	N/S (usft)	E/W (usft)	V. Sec (usft)	DLeg (°/100usft)	Northing (usft)	Easting (usft)	
2,522.00	0.80	345.30	1,223.71	2,516.29	1.03	55.85	55.86	0.39	673,330.73	633,359.35	
2,605.00	0.70	346.40	1,140.71	2,599.29	2.09	55.59	55.60	0.12	673,331.79	633,359.09	
2,689.00	0.90	332.90	1,056.72	2,683.28	3.17	55.16	55.19	0.33	673,332.87	633,358.66	
2,773.00	1.30	327.90	972.74	2,767.26	4.57	54.36	54.39	0.49	673,334.27	633,357.86	
2,856.00	1.20	318.00	889.76	2,850.24	6.01	53.28	53.32	0.29	673,335.71	633,356.78	
2,940.00	1.40	322.10	805.78	2,934.22	7.47	52.06	52.11	0.26	673,337.17	633,355.56	
3,024.00	1.40	315.50	721.80	3,018.20	9.02	50.71	50.77	0.19	673,338.72	633,354.21	
3,109.00	1.50	317.50	636.83	3,103.17	10.58	49.23	49.30	0.13	673,340.28	633,352.73	
3,192.00	1.30	332.60	553.86	3,186.14	12.21	48.06	48.14	0.50	673,341.91	633,351.56	
3,276.00	1.10	332.60	469.87	3,270.13	13.78	47.25	47.35	0.24	673,343.48	633,350.75	
3,359.00	1.30	324.50	386.89	3,353.11	15.25	46.34	46.44	0.32	673,344.95	633,349.84	
3,423.00	1.10	318.90	322.91	3,417.09	16.30	45.51	45.62	0.36	673,346.00	633,349.01	
3,540.00	1.30	331.10	205.93	3,534.07	18.31	44.13	44.26	0.28	673,348.01	633,347.63	
3,624.00	0.90	345.30	121.95	3,618.05	19.78	43.50	43.64	0.57	673,349.48	633,347.00	
3,666.00	0.70	345.80	79.95	3,660.05	20.35	43.36	43.50	0.48	673,350.05	633,346.86	
3,750.00	0.70	142.80	-4.05	3,744.05	20.44	43.54	43.68	1.63	673,350.14	633,347.04	
3,834.00	1.30	150.10	-88.03	3,828.03	19.21	44.33	44.46	0.73	673,348.91	633,347.83	
3,918.00	1.00	146.30	-172.02	3,912.02	17.77	45.21	45.33	0.37	673,347.47	633,348.71	
4,002.00	1.00	154.20	-256.00	3,996.00	16.50	45.93	46.05	0.16	673,346.20	633,349.43	
4,085.00	1.20	157.60	-338.99	4,078.99	15.04	46.58	46.69	0.25	673,344.74	633,350.08	
4,169.00	1.10	157.80	-422.97	4,162.97	13.48	47.22	47.31	0.12	673,343.18	633,350.72	
4,253.00	1.00	163.00	-506.96	4,246.96	12.04	47.74	47.82	0.16	673,341.74	633,351.24	
4,337.00	1.00	166.50	-590.94	4,330.94	10.62	48.13	48.20	0.07	673,340.32	633,351.63	
4,414.00	1.00	168.80	-667.93	4,407.93	9.31	48.41	48.48	0.05	673,339.01	633,351.91	
4,497.00	1.10	168.90	-750.92	4,490.92	7.82	48.71	48.76	0.12	673,337.52	633,352.21	
4,581.00	1.00	167.10	-834.90	4,574.90	6.31	49.03	49.07	0.13	673,336.01	633,352.53	
4,665.00	1.00	173.50	-918.89	4,658.89	4.87	49.27	49.31	0.13	673,334.57	633,352.77	



Phoenix Technology Services

Phoenix Final Survey Report



Company:	Apache Corporation	Local Co-ordinate Reference:	Well #26H
Project:	Eddy County, NM (NAD27-NME)	TVD Reference:	RF @ 3740.00usft (Basic 44)
Site:	NFE Federal	MD Reference:	RF @ 3740.00usft (Basic 44)
Well:	#26H	North Reference:	Grid
Wellbore:	Wellbore #1 / Job #1310211	Survey Calculation Method:	Minimum Curvature
Design:	Surveys (Basic 44)	Database:	GCR DB

Survey											
MD (usft)	Inc (°)	Azi (azimuth) (°)	TVDSS (usft)	TVD (usft)	N/S (usft)	E/W (usft)	V. Sec (usft)	DLeg (°/100usft)	Northing (usft)	Easting (usft)	
4,749.00	0.80	176.80	-1,002.88	4,742.88	3.56	49.39	49.41	0.25	673,333.26	633,352.89	
4,829.00	0.90	174.10	-1,082.87	4,822.87	2.37	49.48	49.50	0.13	673,332.07	633,352.98	
4,925.00	0.30	154.70	-1,178.87	4,918.87	1.40	49.67	49.68	0.65	673,331.10	633,353.17	
4,957.00	1.20	98.70	-1,210.86	4,950.86	1.27	50.04	50.04	3.32	673,330.97	633,353.54	
4,989.00	5.30	93.50	-1,242.81	4,982.81	1.13	51.84	51.85	12.83	673,330.83	633,355.34	
5,022.00	8.70	93.00	-1,275.55	5,015.55	0.91	55.86	55.86	10.30	673,330.61	633,359.36	
5,054.00	11.90	93.40	-1,307.03	5,047.03	0.58	61.57	61.57	10.00	673,330.28	633,365.07	
5,086.00	16.30	91.10	-1,338.06	5,078.06	0.30	69.36	69.36	13.86	673,330.00	633,372.86	
5,118.00	21.10	89.50	-1,368.37	5,108.37	0.26	79.61	79.61	15.08	673,329.96	633,383.11	
5,150.00	26.00	88.50	-1,397.69	5,137.69	0.50	92.39	92.39	15.36	673,330.20	633,395.89	
5,182.00	30.80	87.80	-1,425.83	5,165.83	1.00	107.60	107.60	15.04	673,330.70	633,411.10	
5,214.00	35.70	88.60	-1,452.58	5,192.58	1.54	125.13	125.14	15.37	673,331.24	633,428.63	
5,246.00	40.90	89.40	-1,477.69	5,217.69	1.88	144.95	144.96	16.32	673,331.58	633,448.45	
5,278.00	45.90	90.90	-1,500.93	5,240.93	1.81	166.93	166.94	15.95	673,331.51	633,470.43	
5,310.00	50.60	93.10	-1,522.24	5,262.24	0.96	190.78	190.78	15.56	673,330.66	633,494.28	
5,343.00	54.70	93.60	-1,542.25	5,282.25	-0.58	216.96	216.95	12.48	673,329.12	633,520.46	
5,375.00	59.60	93.20	-1,559.61	5,299.61	-2.17	243.79	243.77	15.35	673,327.53	633,547.29	
5,407.00	64.50	92.10	-1,574.60	5,314.60	-3.47	272.02	271.99	15.61	673,326.23	633,575.52	
5,439.00	69.80	91.40	-1,587.02	5,327.02	-4.37	301.48	301.45	16.68	673,325.33	633,604.98	
5,471.00	75.10	91.20	-1,596.67	5,336.67	-5.06	331.98	331.93	16.57	673,324.64	633,635.48	
5,503.00	80.70	91.60	-1,603.37	5,343.37	-5.82	363.24	363.19	17.54	673,323.88	633,666.74	
5,556.00	89.90	90.30	-1,607.71	5,347.71	-6.69	416.00	415.94	17.53	673,323.01	633,719.50	
5,588.00	91.30	89.30	-1,607.38	5,347.38	-6.58	448.00	447.94	5.38	673,323.12	633,751.50	
5,653.00	91.80	87.60	-1,605.62	5,345.62	-4.82	512.95	512.90	2.73	673,324.88	633,816.45	
5,749.00	90.00	89.40	-1,604.11	5,344.11	-2.31	608.89	608.86	2.65	673,327.39	633,912.39	
5,845.00	90.10	88.60	-1,604.03	5,344.03	-0.64	704.88	704.86	0.84	673,329.06	634,008.38	
5,942.00	89.80	87.90	-1,604.11	5,344.11	2.33	801.83	801.83	0.79	673,332.03	634,105.33	



Phoenix Technology Services

Phoenix Final Survey Report



Company:	Apache Corporation	Local Co-ordinate Reference:	Well #26H
Project:	Eddy County NM (NAD27-NME)	TVD Reference:	RF @ 3740.00usft (Basic 44)
Site:	NFE Federal	MD Reference:	RF @ 3740.00usft (Basic 44)
Well:	#26H	North Reference:	Grid
Wellbore:	Wellbore #1/ Job #1310211	Survey Calculation Method:	Minimum Curvature
Design:	Surveys (Basic 44)	Database:	GCR DB

Survey										
MD (usft)	Inc (°)	Azi (azimuth) (°)	TVDSS (usft)	TVD (usft)	N/S (usft)	E/W (usft)	V. Sec (usft)	DLeg (°/100usft)	Northing (usft)	Easting (usft)
6,038.00	90.30	88.70	-1,604.03	5,344.03	5.17	897.79	897.80	0.98	673,334.87	634,201.29
6,134.00	89.90	87.60	-1,603.86	5,343.86	8.27	993.74	993.77	1.22	673,337.97	634,297.24
6,231.00	88.80	87.20	-1,604.96	5,344.96	12.67	1,090.63	1,090.69	1.21	673,342.37	634,394.13
6,327.00	88.40	88.70	-1,607.31	5,347.31	16.11	1,186.54	1,186.62	1.62	673,345.81	634,490.04
6,423.00	87.20	89.80	-1,610.99	5,350.99	17.36	1,282.45	1,282.54	1.70	673,347.06	634,585.95
6,520.00	89.20	91.60	-1,614.04	5,354.04	16.18	1,379.39	1,379.47	2.77	673,345.88	634,682.89
6,616.00	88.10	91.20	-1,616.30	5,356.30	13.83	1,475.33	1,475.39	1.22	673,343.53	634,778.83
6,712.00	90.40	91.70	-1,617.56	5,357.56	11.40	1,571.29	1,571.33	2.45	673,341.10	634,874.79
6,809.00	90.20	91.50	-1,617.05	5,357.05	8.69	1,668.25	1,668.27	0.29	673,338.39	634,971.75
6,905.00	89.40	91.00	-1,617.38	5,357.38	6.60	1,764.22	1,764.23	0.98	673,336.30	635,067.72
7,001.00	89.10	90.80	-1,618.64	5,358.64	5.09	1,860.20	1,860.19	0.38	673,334.79	635,163.70
7,098.00	88.50	91.20	-1,620.67	5,360.67	3.40	1,957.17	1,957.14	0.74	673,333.10	635,260.67
7,194.00	87.90	90.60	-1,623.69	5,363.69	1.89	2,053.11	2,053.07	0.88	673,331.59	635,356.61
7,290.00	86.90	89.50	-1,628.04	5,368.04	1.81	2,149.00	2,148.96	1.55	673,331.51	635,452.50
7,387.00	88.50	89.30	-1,631.93	5,371.93	2.82	2,245.92	2,245.88	1.66	673,332.52	635,549.42
7,483.00	90.10	89.40	-1,633.11	5,373.11	3.91	2,341.90	2,341.87	1.67	673,333.61	635,645.40
7,579.00	90.50	89.30	-1,632.60	5,372.60	5.00	2,437.89	2,437.87	0.43	673,334.70	635,741.39
7,676.00	89.80	88.60	-1,632.35	5,372.35	6.78	2,534.88	2,534.86	1.02	673,336.48	635,838.38
7,772.00	88.50	87.90	-1,633.77	5,373.77	9.71	2,630.82	2,630.82	1.54	673,339.41	635,934.32
7,868.00	89.60	88.30	-1,635.37	5,375.37	12.89	2,726.75	2,726.77	1.22	673,342.59	636,030.25
7,965.00	90.50	88.30	-1,635.28	5,375.28	15.77	2,823.71	2,823.75	0.93	673,345.47	636,127.21
8,061.00	90.30	88.00	-1,634.61	5,374.61	18.87	2,919.65	2,919.71	0.38	673,348.57	636,223.15
8,157.00	89.80	88.20	-1,634.53	5,374.53	22.05	3,015.60	3,015.68	0.56	673,351.75	636,319.10
8,254.00	89.30	89.10	-1,635.29	5,375.29	24.34	3,112.57	3,112.66	1.06	673,354.04	636,416.07
8,350.00	88.20	89.60	-1,637.38	5,377.38	25.43	3,208.54	3,208.64	1.26	673,355.13	636,512.04
8,446.00	87.30	89.50	-1,641.15	5,381.15	26.18	3,304.46	3,304.56	0.94	673,355.88	636,607.96
8,543.00	90.30	89.50	-1,643.18	5,383.18	27.03	3,401.42	3,401.53	3.09	673,356.73	636,704.92



Phoenix Technology Services
Phoenix Final Survey Report



Company:	Apache Corporation	Local Co-ordinate Reference:	Well #26H
Project:	Eddy County, NM (NAD27, NME)	TVD Reference:	RF @ 3740.00usft (Basic 44)
Site:	NFE, Federal	MD Reference:	RF @ 3740.00usft (Basic 44)
Well:	#26H	North Reference:	Grid
Wellbore:	Wellbore #1 / Job #1310211	Survey Calculation Method:	Minimum Curvature
Design:	Surveys (Basic 44)	Database:	GCR DB

Survey											
MD (usft)	Inc (°)	Azi (azimuth) (°)	TVDSS (usft)	TVD (usft)	N/S (usft)	E/W (usft)	V. Sec (usft)	DLeg (°/100usft)	Northing (usft)	Easting (usft)	
8,639.00	89.70	90.10	-1,643.18	5,383.18	27.36	3,497.42	3,497.53	0.88	673,357.06	636,800.92	
8,735.00	88.90	90.10	-1,644.36	5,384.36	27.19	3,593.42	3,593.52	0.83	673,356.89	636,896.92	
8,832.00	89.50	90.40	-1,645.71	5,385.71	26.77	3,690.40	3,690.50	0.69	673,356.47	636,993.90	
8,928.00	91.00	90.80	-1,645.29	5,385.29	25.76	3,786.40	3,786.48	1.62	673,355.46	637,089.90	
9,024.00	90.50	90.90	-1,644.04	5,384.04	24.34	3,882.38	3,882.45	0.53	673,354.04	637,185.88	
9,120.00	90.30	91.20	-1,643.37	5,383.37	22.58	3,978.36	3,978.42	0.38	673,352.28	637,281.86	
9,217.00	90.10	92.30	-1,643.03	5,383.03	19.62	4,075.31	4,075.35	1.15	673,349.32	637,378.81	
9,313.00	89.70	90.40	-1,643.19	5,383.19	17.36	4,171.28	4,171.30	2.02	673,347.06	637,474.78	
9,409.00	89.00	91.00	-1,644.28	5,384.28	16.18	4,267.26	4,267.27	0.96	673,345.88	637,570.76	
9,506.00	90.80	90.30	-1,644.45	5,384.45	15.08	4,364.25	4,364.25	1.99	673,344.78	637,667.75	
9,602.00	88.30	87.00	-1,645.21	5,385.21	17.34	4,460.20	4,460.22	4.31	673,347.04	637,763.70	
9,698.00	88.00	88.20	-1,648.31	5,388.31	21.36	4,556.07	4,556.10	1.29	673,351.06	637,859.57	
9,795.00	87.60	90.10	-1,652.03	5,392.03	22.80	4,652.98	4,653.03	2.00	673,352.50	637,956.48	
9,815.00	87.40	90.00	-1,652.90	5,392.90	22.78	4,672.96	4,673.01	1.12	673,352.48	637,976.46	
Phoenix Last MWD Survey											
9,871.00	87.40	90.00	-1,655.44	5,395.44	22.78	4,728.90	4,728.95	0.00	673,352.48	638,032.40	
Projection to Bit											

Survey Annotations				
Measured Depth (usft)	Vertical Depth (usft)	Local Coordinates		Comment
		+N/-S (usft)	+E/-W (usft)	
459.00	458.61	-6.94	-14.88	Phoenix First MWD Survey
9,815.00	5,392.90	22.78	4,672.96	Phoenix Last MWD Survey
9,871.00	5,395.44	22.78	4,728.90	Projection to Bit

Checked By: _____ Approved By: _____ Date: _____

