



PHOENIX
TECHNOLOGY SERVICES


March 14, 2014

Oil Conservation Division
State of New Mexico
811 S. First St.
Artesia, New Mexico 88210

Dear District 2 - Artesia

Attention: Regulatory Department

Re: Apache Corporation
Crow Federal #20H
Eddy Co., NM
API #30-015-41910
Job No. 1311215



Enclosed please find the Survey Data Certification, and the original Plat and one copy of the Survey Report performed on the above referenced Well by Phoenix Technology Services, Inc. (P-5 No. 664171). Other information required by your office is as follows:

Name & Title of Surveyor	Drainhole Number	Surveyed Depths		Dates Performed		Type of Survey
		From	To	Start	End	
Joe Bass	20H	727	10,232	03/02/14	03/12/14	MWD

A certified plat on which the bottom hole location is oriented both to the surface location and to the lease lines (or unit lines in case of pooling) is attached to the survey report. If any other information is required, please contact the undersigned at the letterhead address and phone number.

Best Regards,

Kelly Jo Walter

Kelly Jo Walter
Operations Administrator

Certified mail receipt number: 7011 1570 0001 4364 8981

Phoenix Technology Services SURVEY DATA CERTIFICATION



PHOENIX JOB NUMBER 1311215

OPERATOR Apache

WELL NAME Crow Federal #20H

COUNTY & STATE Eddy Co., NM

API WELL NUMBER 30-015-41910

PROPOSED DIRECTION 269.56

TIE-IN DATA						
MEASURED DEPTH	VERTICAL DEPTH	INCLIN	AZIMUTH	N-S COORD	E-W COORD	DATA SOURCE
600 ft	599.98 ft	.5 ft	246.6 ft	.27 ft	-5.14 ft	Gyrodata

FIRST SURVEY DATE	FIRST SURVEY DEPTH	INCLIN	AZIMUTH
2-Mar-14	727 ft	0.4	240.3

SURVEY INSTRUMENT TYPE
Phoenix MWD

LAST SURVEY DATE	LAST SURVEY DEPTH	INCLIN	AZIMUTH
12-Mar-14	10,232 ft	91.3	269.3

TO THE BEST OF MY KNOWLEDGE I
CERTIFY THIS SURVEY DATA TO BE
TRUE AND CORRECT.

PROJECTED TD SURVEY DATE	PROJECTED TD SURVEY DEPTH	INCLIN	AZIMUTH
12-Mar-14	10,296 ft	91.3	269.3

Joe Bass

PRINT YOUR NAME ABOVE

Joe Bass
SIGN YOUR NAME ABOVE

MAGNETIC DECLINATION OR TOTAL GRID

TOTAL CORRECTION USED	DECLINATION
7.29	
DECLINATION OR GRID	DECLINATION

12-MARCH-2014
TODAY'S DATE

MWD SUPERVISOR 1 Rick Reed
MWD SUPERVISOR 2 Joe Bass

DIRECTIONAL DRILLER 1 Richard Thurman
DIRECTIONAL DRILLER 2 Timothy Noland



EXPLORING WHAT'S POSSIBLE

Apache Corporation

Eddy County, NM (NAD27 NME)

Crow Federal

#20H

WB1/Job #1311215

Design: Survey (Capstar 114)

Phoenix Final Survey Report

12 March, 2014



PHOENIX
TECHNOLOGY SERVICES



Phoenix Technology Services
Phoenix Final Survey Report



Company:	Apache Corporation	Local Co-ordinate Reference:	Well #20H
Project:	Eddy County, NM (NAD27 NME)	TVD Reference:	KB @ 3936.00usft (Capstar 114)
Site:	Crow Federal	MD Reference:	KB @ 3936.00usft (Capstar 114)
Well:	#20H	North Reference:	Grid
Wellbore:	WB1/Job #1311215	Survey Calculation Method:	Minimum Curvature
Design:	Survey (Capstar 114)	Database:	GCR DB

Project:	Eddy County, NM (NAD27 NME)		
Map System:	US State Plane 1927 (Exact solution)	System Datum:	Mean Sea Level
Geo Datum:	NAD 1927 (NADCON CONUS)		
Map Zone:	New Mexico East 3001		

Site:	Crow Federal		
Site Position:		Northing:	671,130.90 usft
From:	Map	Easting:	643,906.80 usft
Position Uncertainty:	0.00 usft	Slot Radius:	13-3/16"
		Latitude:	32° 50' 38.92796 N
		Longitude:	103° 51' 53.16689 W
		Grid Convergence:	0.25 °


Well	#20H					
Well Position	+N/-S	0.00 usft	Northing:	672,592.90 usft	Latitude:	32° 50' 53.18702 N
	+E/-W	0.00 usft	Easting:	648,559.00 usft	Longitude:	103° 50' 58.55835 W
Position Uncertainty	0.00 usft	Wellhead Elevation:	usft	Ground Level:	3,925.00 usft	

Wellbore WB1/Job #1311215					
Magnetics	Model Name	Sample Date	Declination (°)	Dip Angle (°)	Field Strength (nT)
	BGGM2013	02/26/14	7.55	60.64	48,666

Design:	Survey (Capstar 114)				
Audit Notes:					
Version:	1.0	Phase:	ACTUAL	Tie On Depth:	0.00
Vertical Section:	Depth From (TVD)	+N/-S	+E/-W	Direction	
	(usft)	(usft)	(usft)	(°)	
	0.00	0.00	0.00	269.56	

Survey Program	Date:	03/12/14		
From	To	Survey (Wellbore)	Tool Name	Description
(usft)	(usft)			
100.00	600.00	Gyro Survey (WB1/Job #1311215)	CB-GYRO-MS	Camera based gyro multishot
727.00	10,296.00	Phoenix MWD Survey (WB1/Job #131121)	MWD	MWD - Standard

Survey								
MD	Inc	Azi (azimuth)	TVD	N/S	E/W	V. Sec	DLeg	
(usft)	(°)	(°)	(usft)	(usft)	(usft)	(usft)	(°/100usft)	
0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
100.00	0.51	283.91	100.00	0.11	-0.43	0.43	0.51	
200.00	0.64	288.94	199.99	0.40	-1.39	1.39	0.14	
300.00	0.57	278.13	299.99	0.65	-2.41	2.41	0.13	
400.00	0.55	265.96	399.98	0.68	-3.38	3.38	0.12	
500.00	0.52	257.18	499.98	0.55	-4.31	4.30	0.09	
600.00	0.50	246.61	599.98	0.27	-5.15	5.15	0.10	
Tie-on to Gyro								
727.00	0.40	240.30	726.97	-0.16	-6.04	6.04	0.09	
First Phoenix MWD Survey								
904.00	0.70	247.30	903.96	-0.89	-7.58	7.58	0.17	



Phoenix Technology Services
Phoenix Final Survey Report



Company: Apache Corporation
Project: Eddy County, NM (NAD27 NME)
Site: Crow Federal
Well: #20H
Wellbore: WB1/Job #1311215
Design: Survey (Capstar 114)

Local Co-ordinate Reference: Well #20H
TVD Reference: KB @ 3936.00usft (Capstar 114)
MD Reference: KB @ 3936.00usft (Capstar 114)
North Reference: Grid
Survey Calculation Method: Minimum Curvature
Database: GCR DB

Survey								
MD (usft)	Inc (°)	Azi (azimuth) (°)	TVD (usft)	N/S (usft)	E/W (usft)	V. Sec (usft)	DLeg (°/100usft)	
1,032.00	0.70	256.50	1,031.95	-1.37	-9.06	9.07	0.09	
1,163.00	0.20	17.90	1,162.95	-1.34	-9.77	9.78	0.63	
1,291.00	0.40	61.00	1,290.95	-0.91	-9.31	9.31	0.23	
1,423.00	0.70	83.70	1,422.94	-0.60	-8.10	8.11	0.28	
1,554.00	0.80	92.50	1,553.93	-0.55	-6.39	6.40	0.12	
1,682.00	1.00	103.20	1,681.92	-0.85	-4.41	4.42	0.20	
1,810.00	1.00	99.10	1,809.90	-1.28	-2.22	2.23	0.06	
1,939.00	1.10	104.00	1,938.87	-1.76	0.09	-0.08	0.10	
2,067.00	1.00	110.00	2,066.85	-2.44	2.33	-2.31	0.12	
2,195.00	0.90	138.60	2,194.84	-3.57	4.05	-4.02	0.37	
2,324.00	0.50	171.60	2,323.83	-4.89	4.80	-4.76	0.43	
2,452.00	0.90	257.40	2,451.82	-5.66	3.90	-3.86	0.78	
2,580.00	1.00	256.50	2,579.80	-6.14	1.83	-1.79	0.08	
2,709.00	1.10	261.00	2,708.78	-6.60	-0.48	0.54	0.10	
2,837.00	1.20	262.10	2,836.75	-6.97	-3.03	3.08	0.08	
2,965.00	0.50	288.30	2,964.74	-6.98	-4.88	4.94	0.61	
3,094.00	0.70	319.50	3,093.73	-6.21	-5.93	5.98	0.29	
3,222.00	0.70	321.20	3,221.72	-5.00	-6.93	6.97	0.02	
3,350.00	0.80	337.90	3,349.71	-3.56	-7.75	7.78	0.19	
3,453.00	0.80	331.70	3,452.70	-2.27	-8.37	8.38	0.08	
3,559.00	0.70	323.20	3,558.69	-1.10	-9.10	9.11	0.14	
3,688.00	0.80	228.60	3,687.69	-1.06	-10.25	10.26	0.86	
3,816.00	0.90	95.40	3,815.68	-1.75	-9.92	9.93	1.22	
3,944.00	1.30	83.10	3,943.66	-1.67	-7.48	7.49	0.36	
4,073.00	1.30	83.10	4,072.62	-1.31	-4.57	4.58	0.00	
4,201.00	1.50	84.70	4,200.59	-0.98	-1.46	1.47	0.16	
4,329.00	2.00	36.20	4,328.53	0.97	1.52	-1.53	1.18	
4,458.00	0.80	86.60	4,457.49	2.84	3.75	-3.77	1.25	
4,586.00	0.90	76.40	4,585.48	3.13	5.62	-5.65	0.14	
4,714.00	1.50	202.70	4,713.47	1.82	5.95	-5.97	1.69	
4,843.00	1.50	191.10	4,842.42	-1.39	4.98	-4.96	0.23	
4,971.00	1.50	242.10	4,970.38	-3.82	3.17	-3.14	1.01	
5,102.00	1.10	241.10	5,101.35	-5.23	0.56	-0.52	0.31	
5,231.00	2.20	278.30	5,230.30	-5.47	-2.98	3.02	1.15	
5,359.00	0.70	294.50	5,358.25	-4.79	-6.12	6.16	1.20	
5,409.00	0.60	307.40	5,408.25	-4.51	-6.61	6.64	0.35	
5,493.00	6.90	267.90	5,492.03	-4.42	-12.00	12.04	7.68	
5,536.00	13.40	270.60	5,534.34	-4.47	-19.58	19.61	15.15	
5,578.00	19.20	273.50	5,574.63	-3.99	-31.35	31.38	13.94	
5,621.00	22.30	274.10	5,614.84	-2.98	-46.54	46.57	7.23	
5,664.00	25.10	275.00	5,654.21	-1.60	-63.77	63.78	6.57	
5,706.00	29.80	274.70	5,691.47	0.03	-83.06	83.05	11.20	
5,749.00	35.70	274.60	5,727.62	1.92	-106.23	106.21	13.72	
5,792.00	40.10	274.50	5,761.54	4.01	-132.56	132.52	10.23	



Phoenix Technology Services
Phoenix Final Survey Report



Company:	Apache Corporation	Local Co-ordinate Reference:	Well #20H
Project:	Eddy County, NM (NAD27 NME)	TVD Reference:	KB @ 3936.00usft (Capstar 114)
Site:	Crow Federal	MD Reference:	KB @ 3936.00usft (Capstar 114)
Well:	#20H	North Reference:	Grid
Wellbore:	WB1/Job #1311215	Survey Calculation Method:	Minimum Curvature
Design:	Survey (Capstar 114)	Database:	GCR DB

MD (usft)	Inc (°)	Azi (azimuth) (°)	TVD (usft)	N/S (usft)	E/W (usft)	V. Sec (usft)	DLeg (°/100usft)
5,835.00	44.60	274.70	5,793.31	6.33	-161.42	161.37	10.47
5,878.00	50.30	275.00	5,822.38	9.02	-192.97	192.90	13.27
5,920.00	54.30	273.50	5,848.06	11.47	-226.11	226.01	9.93
5,963.00	58.70	271.60	5,871.78	13.05	-261.92	261.81	10.88
6,006.00	64.00	270.90	5,892.39	13.86	-299.63	299.52	12.41
6,049.00	70.00	271.00	5,909.19	14.52	-339.19	339.07	13.96
6,092.00	76.30	271.00	5,921.65	15.24	-380.32	380.19	14.65
6,135.00	82.80	270.80	5,929.44	15.90	-422.57	422.44	15.12
6,178.00	87.50	271.10	5,933.08	16.61	-465.40	465.26	10.95
6,221.00	89.90	269.20	5,934.05	16.72	-508.39	508.24	7.12
6,263.00	90.90	266.70	5,933.76	15.22	-550.35	550.22	6.41
6,391.00	92.00	265.80	5,930.52	6.85	-678.04	677.96	1.11
6,519.00	92.30	266.60	5,925.72	-1.62	-805.66	805.65	0.67
6,646.00	92.20	268.10	5,920.73	-7.49	-932.43	932.46	1.18
6,775.00	91.10	268.90	5,917.02	-10.87	-1,061.33	1,061.38	1.05
6,903.00	90.40	269.00	5,915.34	-13.21	-1,189.29	1,189.36	0.55
7,032.00	90.90	268.90	5,913.88	-15.58	-1,318.26	1,318.34	0.40
7,160.00	90.60	270.30	5,912.20	-16.47	-1,446.24	1,446.33	1.12
7,288.00	90.70	269.60	5,910.75	-16.58	-1,574.24	1,574.32	0.55
7,416.00	91.30	269.70	5,908.52	-17.36	-1,702.21	1,702.30	0.48
7,545.00	91.30	270.40	5,905.59	-17.25	-1,831.18	1,831.26	0.54
7,673.00	91.70	270.80	5,902.24	-15.91	-1,959.13	1,959.19	0.44
7,801.00	92.10	270.20	5,897.99	-14.79	-2,087.05	2,087.10	0.56
7,930.00	91.70	270.40	5,893.72	-14.12	-2,215.98	2,216.02	0.35
8,061.00	91.40	270.10	5,890.17	-13.55	-2,346.93	2,346.96	0.32
8,189.00	91.00	269.10	5,887.49	-14.44	-2,474.90	2,474.93	0.84
8,317.00	92.40	269.10	5,883.70	-16.45	-2,602.82	2,602.87	1.09
8,449.00	91.70	269.00	5,878.97	-18.64	-2,734.72	2,734.78	0.54
8,577.00	91.30	269.00	5,875.62	-20.87	-2,862.65	2,862.73	0.31
8,705.00	91.60	268.60	5,872.38	-23.55	-2,990.58	2,990.68	0.39
8,834.00	91.30	268.50	5,869.12	-26.81	-3,119.50	3,119.62	0.25
8,962.00	90.70	268.70	5,866.89	-29.94	-3,247.44	3,247.58	0.49
9,093.00	92.80	268.90	5,862.89	-32.68	-3,378.35	3,378.50	1.61
9,222.00	92.30	269.70	5,857.15	-34.26	-3,507.21	3,507.37	0.73
9,350.00	91.60	270.70	5,852.79	-33.81	-3,635.13	3,635.28	0.95
9,478.00	90.80	271.00	5,850.11	-31.91	-3,763.09	3,763.22	0.67
9,607.00	90.20	271.00	5,848.98	-29.66	-3,892.06	3,892.17	0.47
9,735.00	90.90	270.10	5,847.76	-28.43	-4,020.05	4,020.15	0.89
9,863.00	90.80	270.10	5,845.86	-28.21	-4,148.03	4,148.13	0.08
9,991.00	91.30	269.00	5,843.51	-29.21	-4,276.01	4,276.10	0.94
10,119.00	91.50	269.00	5,840.38	-31.45	-4,403.95	4,404.06	0.16
10,232.00	91.30	269.30	5,837.62	-33.12	-4,516.90	4,517.02	0.32

Last Phoenix MWD Survey



Phoenix Technology Services
Phoenix Final Survey Report



Company: Apache Corporation
Project: Eddy County, NM (NAD27 NME)
Site: Crow Federal
Well: #20H
Wellbore: WB1/Job #1311215
Design: Survey (Capstar 114)

Local Co-ordinate Reference: Well #20H
TVD Reference: KB @ 3936.00usft (Capstar 114)
MD Reference: KB @ 3936.00usft (Capstar 114)
North Reference: Grid
Survey Calculation Method: Minimum Curvature
Database: GCR DB

Survey

MD (usft)	Inc (°)	Azi (azimuth) (°)	TVD (usft)	N/S (usft)	E/W (usft)	V. Sec (usft)	DLeg (°/100usft)
10,296.00	91.30	269.30	5,836.17	-33.90	-4,580.88	4,581.01	0.00
Projection to TD							

Design Annotations

Measured Depth (usft)	Vertical Depth (usft)	Local Coordinates		Comment
		+N/-S (usft)	+E/-W (usft)	
600.00	599.98	0.27	-5.15	Tie-on to Gyro
727.00	726.97	-0.16	-6.04	First Phoenix MWD Survey
10,232.00	5,837.62	-33.12	-4,516.90	Last Phoenix MWD Survey
10,296.00	5,836.17	-33.90	-4,580.88	Projection to TD

Checked By: _____ Approved By: _____ Date: _____