

Luke Unit #2
30-015-31947
Eddy Co., NM

TOH and lay down drill collars. TIH seat nipple 7900'. Shut in. TOH and frac 1-3-02. TOH with tubing. 1/4/02 frac Morrow 8966-74' and 9073-83' via 4½" casing with 63,000 gals 35% water gel, 65Q CO2 with 75,000# 20/40 tempered DC. 1/6/02 TIH with notched collar to 9350'. NO sand. Displaced hole with 7% MF. TOH and TIH with 7% MF. TOH and TIH with 4½" Arrow packer with 1.875 on/off tool to 8705'. Nippled up tree. Set packer. rigged up swab and made 44 rans. Shut in.
1-11-02-turn well to production.