

NAME OF WELL: #1 Jen na pia

LOCATION: NE NW Section 2-25N-10W, San Juan County, New Mexico  
(1850' BWL, 790' SWL)

ELEVATION: 6754.0 Ungraded GL

1956

- 11/27 Location staked.  
11/28, 29 and 30 Leveling location and building lease roads.  
12/1 Moving in and rigging up rotary tool.  
12/2 Spudded 5:00 A.M. 12/2.  
12/3 Drilled 9-7/8" hole to 200'. Reamed 15" hole to 188'. Ran 6 joints 10-3/4" OD 32.75# H-40 8 rd STC EW Range 2 casing, 174' overall, landed at 184', cemented w/180 sax regular cement, 3% calcium chloride. PD 3:30 P.M. 12/2. Now WOC.  
12/4 ø 1800'.  
12/5 Drilled to 2101' and put on core barrel.  
12/6 Core #1: 2102-62, recovered 56':  
2102-03 (1') black shale w/coal streaks.  
2103-34 (31') sandstone, grey to vari-colored, clay filled, medium to fine grained, poor por. & perm., slight bleeding of gas, no odor.  
2134-58 (24') sandstone as above, appeared wet.  
2158-62 (4') lost.  
Now drilling at 2800', off 1/2 degree.  
12/7 Drilled to 3090'. Were making a trip when drill pipe stuck 40' off bottom at 3050', parted drill pipe at 500', leaving 2590' of drill pipe and drill collars in the hole. Went in w/overshot, caught fish, recovered fish but left three rock bit cones in the hole. Now going in hole w/magnet to fish cones.  
12/8 Fished all cones out of hole. Drilling at 3090'.  
12/9 ø 3400'.  
12/10 ø 3560' in sand, off 1/2 degree.  
12/11 ø 3815'.  
12/12 ø 4125'.  
12/13 ø 4350'.  
12/14 ø 4610'.  
12/15 ø 4800'.  
12/16 ø 4950' in shale.  
12/17 ø 5115', off 3/4 degree at 5120'.  
12/18 ø 5245'.  
12/19 ø 5389'.  
12/20 Drilled to 5393', SD for repairs.  
12/21 ø 5500'. Off 3/4 degree at 5392'.  
12/22 ø 5600'.  
12/23 ø 5680'.  
12/24 ø 5790'.  
12/25 ø 5900'.  
12/26 ø 6010'.  
12/27 Drilled to TD of 6028'. Ran Schlumberger electric and micrologs to 6024'.  
Now waiting on orders.



