

Submit 1 Copy To Appropriate District Office
District I – (575) 393-6161
1625 N. French Dr., Hobbs, NM 88240
District II – (575) 748-1283
811 S. First St., Artesia, NM 88210
District III – (505) 334-6178
1000 Rio Brazos Rd., Aztec, NM 87410
District IV – (505) 476-3460
1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

Form C-103
Revised July 18, 2013

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

| | |
|--|--|
| WELL API NO. | 30-025-43315 |
| 5. Indicate Type of Lease | STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/> |
| 6. State Oil & Gas Lease No. | |
| 7. Lease Name or Unit Agreement Name | Thistle Unit |
| 8. Well Number | 114H |
| 9. OGRID Number | 6137 |
| 10. Pool name or Wildcat | Triple X; Bone Spring (59900) |
| 11. Elevation (Show whether DR, RKB, RT, GR, etc.) | 3712' |

| | |
|--|--|
| SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.) | |
| 1. Type of Well: Oil Well <input checked="" type="checkbox"/> Gas Well <input type="checkbox"/> Other <input type="checkbox"/> | |
| 2. Name of Operator | Devon Energy Production Co. LP |
| 3. Address of Operator | 333 W. Sheridan Ave OKC, OK 73102 |
| 4. Well Location | Unit Letter C : 335 feet from the North line and 1700 feet from the West line Section 22 Township 23S Range 33E NMPM Lea County |
| 11. Elevation (Show whether DR, RKB, RT, GR, etc.) 3712' | |

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

| NOTICE OF INTENTION TO: | | SUBSEQUENT REPORT OF: | |
|--|--|--|--|
| PERFORM REMEDIAL WORK <input type="checkbox"/> | PLUG AND ABANDON <input type="checkbox"/> | REMEDIAL WORK <input type="checkbox"/> | ALTERING CASING <input type="checkbox"/> |
| TEMPORARILY ABANDON <input type="checkbox"/> | CHANGE PLANS <input checked="" type="checkbox"/> | COMMENCE DRILLING OPNS. <input type="checkbox"/> | P AND A <input type="checkbox"/> |
| PULL OR ALTER CASING <input type="checkbox"/> | MULTIPLE COMPL <input type="checkbox"/> | CASING/CEMENT JOB <input type="checkbox"/> | |
| DOWNHOLE COMMINGLE <input type="checkbox"/> | | | |
| CLOSED-LOOP SYSTEM <input type="checkbox"/> | | | |
| OTHER: <input type="checkbox"/> | | OTHER: <input type="checkbox"/> | |

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

Devon Energy respectfully requests the following changes to the original APD:

Casing Program – Intermediate String

Change from split string of J-55/HCK-55 to full string of J-55

Please see attached revised Drilling Plan

Spud Date:

Rig Release Date:

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Rebecca Deal TITLE Regulatory Analyst DATE 12/4/2017

Type or print name Rebecca Deal E-mail address: rebecca.deal@dvn.com PHONE: 405-228-8429
For State Use Only

APPROVED BY: [Signature] TITLE Petroleum Engineer DATE 12/18/17
Conditions of Approval (if any):

Devon Energy, Thistle Unit 114H

1. Geologic Formations

| | | | |
|---------------|---------|-------------------------------|-----|
| TVD of target | 9,765' | Pilot hole depth | N/A |
| MD at TD: | 17,070' | Deepest expected fresh water: | |

Basin

| Formation | Depth (TVD) from KB | Water/Mineral Bearing/ Target Zone? | Hazards* |
|----------------|---------------------|-------------------------------------|----------|
| Rustler | 1360 | | |
| Top of Salt | 1870 | | |
| Base of Salt | 4945 | | |
| Delaware | 5216 | | |
| Lower Brushy | 8900 | | |
| 1st BSPG Lime | 9118 | | |
| Leonard A | 9319 | | |
| Leonard B | 9669 | | |
| Leonard B Base | 9770 | | |
| Leonard C | 10003 | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |

*H2S, water flows, loss of circulation, abnormal pressures, etc.

Devon Energy, Thistle Unit 114H

2. Casing Program

| Hole Size | Casing Interval | | Csg. Size | Weight (lbs) | Grade | Conn. |
|---------------------------|-----------------|---------|-----------|-----------------|-------------|-----------------------------|
| | From | To | | | | |
| 17.5" | 0 | 1,410' | 13.375" | 48 | H-40 | STC |
| 12.25" | 0 | 5,320' | 9.625" | 40 | J-55 | LTC |
| 8.75" | 0 | 17,070' | 5.5" | 17 | P-110 | BTC |
| BLM Minimum Safety Factor | | | | Collapse: 1.125 | Burst: 1.00 | Tension: 1.6 Dry 1.8 Wet |

All casing strings will be tested in accordance with Onshore Oil and Gas Order #2 III.B.1.h

Must have table for contingency casing

| | Y or N |
|--|--------|
| Is casing new? If used, attach certification as required in Onshore Order #1 | Y |
| Does casing meet API specifications? If no, attach casing specification sheet. | Y |
| Is premium or uncommon casing planned? If yes attach casing specification sheet. | N |
| Does the above casing design meet or exceed BLM's minimum standards? If not provide justification (loading assumptions, casing design criteria). | Y |
| Will the intermediate pipe be kept at a minimum 1/3 fluid filled to avoid approaching the collapse pressure rating of the casing? | Y |
| Is well located within Capitan Reef? | N |
| If yes, does production casing cement tie back a minimum of 50' above the Reef? | |
| Is well within the designated 4 string boundary. | |
| Is well located in SOPA but not in R-111-P? | N |
| If yes, are the first 2 strings cemented to surface and 3 rd string cement tied back 500' into previous casing? | |
| Is well located in R-111-P and SOPA? | N |
| If yes, are the first three strings cemented to surface? | |
| Is 2 nd string set 100' to 600' below the base of salt? | |
| Is well located in high Cave/Karst? | N |
| If yes, are there two strings cemented to surface? | |
| (For 2 string wells) If yes, is there a contingency casing if lost circulation occurs? | |
| Is well located in critical Cave/Karst? | N |
| If yes, are there three strings cemented to surface? | |

Devon Energy, Thistle Unit 114H

3. Cementing Program

| Casing | # Sks | Wt. lb/ gal | H ₂ O gal/sk | Yld ft ³ / sack | 500# Comp. Strength (hours) | Slurry Description |
|--------------------|--------|----------------|----------------------------|----------------------------------|-----------------------------------|--------------------|
| 13-3/8" Surface | 455.4 | 12.5 | 10.654 | 1.94 | 31 hr 40 mn | C + Adds |
| | 326.4 | 14.8 | 6.368 | 1.33 | 4 hr 48 mn | C + Adds |
| 9-5/8" Inter. | 916.7 | 12.5 | 10.654 | 1.94 | 31 hr 40 mn | 35:65 Poz:C + Adds |
| | 294.4 | 14.8 | 6.352 | 1.33 | 6 hr 48 mn | C + Adds |
| 5-1/2" Prod | 459.9 | 10.5 | 15.442 | 3.569 | 19 hr 3 mn | C + Adds |
| | 1380.6 | 13.2 | 5.175 | 1.46 | 9 hr 6 mn | 50:50 Poz:H + Adds |

If a DV tool is used, depth(s) will be adjusted based on hole conditions and cement volumes will be adjusted proportionally. DV tool will be set a minimum of 50 feet below previous casing and a minimum of 200 feet above current shoe. Lab reports with the 500 psi compressive strength time for the cement will be onsite for review.

| Casing String | TOC | % Excess |
|--------------------------|--------|----------|
| 13-3/8" Surface | 0' | 25% |
| 9-5/8" Intermediate | 0' | 25% |
| 5-1/2" Production Casing | 3,320' | 10% |

Devon Energy, Thistle Unit 114H

4. Pressure Control Equipment

| | |
|---|--|
| N | A variance is requested for the use of a diverter on the surface casing. See attached for schematic. |
|---|--|

| BOP installed and tested before drilling which hole? | Size? | Min. Required WP | Type | ✓ | Tested to: |
|--|---------|------------------|------------|---|-------------------------|
| 12-1/4" | 13-5/8" | 3M | Annular | x | 50% of working pressure |
| | | | Blind Ram | | 3M |
| | | | Pipe Ram | | |
| | | | Double Ram | x | |
| | | | Other* | | |
| 8-3/4" | 13-5/8" | 3M | Annular | x | 50% testing pressure |
| | | | Blind Ram | | 3M |
| | | | Pipe Ram | | |
| | | | Double Ram | x | |
| | | | Other* | | |
| | | | Annular | | |
| | | | Blind Ram | | |
| | | | Pipe Ram | | |
| | | | Double Ram | | |
| | | | Other* | | |

*Specify if additional ram is utilized.

BOP/BOPE will be tested by an independent service company to 250 psi low and the high pressure indicated above per Onshore Order 2 requirements. The System may be upgraded to a higher pressure but still tested to the working pressure listed in the table above. If the system is upgraded all the components installed will be functional and tested.

Pipe rams will be operationally checked each 24 hour period. Blind rams will be operationally checked on each trip out of the hole. These checks will be noted on the daily tour sheets. Other accessories to the BOP equipment will include a Kelly cock and floor safety valve (inside BOP) and choke lines and choke manifold. See attached schematics.

| | |
|---|---|
| Y | Formation integrity test will be performed per Onshore Order #2. On Exploratory wells or on that portion of any well approved for a 5M BOPE system or greater, a pressure integrity test of each casing shoe shall be performed. Will be tested in accordance with Onshore Oil and Gas Order #2 III.B.1.i. |
|---|---|

Devon Energy, Thistle Unit 114H

| | |
|---|---|
| Y | A variance is requested for the use of a flexible choke line from the BOP to Choke Manifold. See attached for specs and hydrostatic test chart. |
| Y | Are anchors required by manufacturer? |
| Y | <p>A multibowl wellhead may be used. The BOP will be tested per Onshore Order #2 after installation on the surface casing which will cover testing requirements for a maximum of 30 days. If any seal subject to test pressure is broken the system must be tested.</p> <p>Devon proposes using a multi-bowl wellhead assembly. This assembly will only be tested when installed on the surface casing. Minimum working pressure of the blowout preventer (BOP) and related equipment (BOPE) required for drilling below the surface casing shoe shall be 3000 (3M) psi.</p> <ul style="list-style-type: none"> Wellhead will be installed by wellhead representatives. If the welding is performed by a third party, the wellhead representative will monitor the temperature to verify that it does not exceed the maximum temperature of the seal. Wellhead representative will install the test plug for the initial BOP test. Wellhead company will install a solid steel body pack-off to completely isolate the lower head after cementing intermediate casing. After installation of the pack-off, the pack-off and the lower flange will be tested to 3M, as shown on the attached schematic. Everything above the pack-off will not have been altered whatsoever from the initial nipple up. Therefore the BOP components will not be retested at that time. If the cement does not circulate and one inch operations would have been possible with a standard wellhead, the well head will be cut and top out operations will be conducted. Devon will pressure test all seals above and below the mandrel (but still above the casing) to full working pressure rating. Devon will test the casing to 0.22 psi/ft or 1500 psi, whichever is greater, as per Onshore Order #2. <p>After running the 13-3/8" surface casing, a 13-5/8" BOP/BOPE system with a minimum rating of 3M will be installed on the wellhead system and will undergo a 250 psi low pressure test followed by a 3,000 psi high pressure test. The 3,000 psi high and 250 psi low test will cover testing requirements a maximum of 30 days, as per Onshore Order #2. If the well is not complete within 30 days of this BOP test, another full BOP test will be conducted, as per Onshore Order #2.</p> <p>After running the 9-5/8" intermediate casing with a mandrel hanger, the 13-5/8" BOP/BOPE system with a minimum rating of 3M will already be installed on the wellhead.</p> <p>The pipe rams will be operated and checked each 24 hour period and each time the drill pipe is out of the hole. These tests will be logged in the daily driller's log. A 2" kill line and 3" choke line will be incorporated into the drilling spool below the ram BOP. In addition to the rams and annular preventer, additional BOP accessories include a kelly cock, floor safety valve, choke lines, and choke manifold rated at 3,000 psi WP.</p> |

Devon Energy, Thistle Unit 114H

| | |
|--|---|
| | <p>Devon's proposed wellhead manufactures will be FMC Technologies, Cactus Wellhead, or Cameron.</p> <p>Devon requests a variance to use a flexible line with flanged ends between the BOP and the choke manifold (choke line). The line will be kept as straight as possible with minimal turns.</p> |
|--|---|

5. Mud Program

| Depth | | Type | Weight (ppg) | Viscosity | Water Loss |
|--------|---------|-----------------|--------------|-----------|------------|
| From | To | | | | |
| 0 | 1,410' | FW Gel | 8.5-8.8 | 28-34 | N/C |
| 1,410' | 5,320' | Saturated Brine | 10.0-10.2 | 28-34 | N/C |
| 5,320' | 17,070' | Cut Brine | 8.5-8.7 | 28-34 | N/C |

Sufficient mud materials to maintain mud properties and meet minimum lost circulation and weight increase requirements will be kept on location at all times.

| | |
|---|-----------------------------|
| What will be used to monitor the loss or gain of fluid? | PVT/Pason/Visual Monitoring |
|---|-----------------------------|

6. Logging and Testing Procedures

| Logging, Coring and Testing. | |
|------------------------------|---|
| x | Will run GR/CNL from TD to surface (horizontal well – vertical portion of hole). Stated logs run will be in the Completion Report and submitted to the BLM. |
| | No Logs are planned based on well control or offset log information. |
| | Drill stem test? If yes, explain |
| | Coring? If yes, explain |

| Additional logs planned | | Interval |
|-------------------------|-------------|-------------------------|
| | Resistivity | Int. shoe to KOP |
| | Density | Int. shoe to KOP |
| X | CBL | Production casing |
| X | Mud log | Intermediate shoe to TD |
| | PEX | |

Devon Energy, Thistle Unit 114H

7. Drilling Conditions

| Condition | Specify what type and where? |
|----------------------------|------------------------------|
| BH Pressure at deepest TVD | 4,418 psi |
| Abnormal Temperature | No |

Mitigation measure for abnormal conditions. Describe. Lost circulation material/sweeps/mud scavengers.

| | |
|--|--------------------------------|
| Hydrogen Sulfide (H ₂ S) monitors will be installed prior to drilling out the surface shoe. If H ₂ S is detected in concentrations greater than 100 ppm, the operator will comply with the provisions of Onshore Oil and Gas Order #6. If Hydrogen Sulfide is encountered, measured values and formations will be provided to the BLM. | |
| N | H ₂ S is present |
| Y | H ₂ S Plan attached |

8. Other facets of operation

Is this a walking operation? Yes

Will be pre-setting casing? Yes

Attachments

☒ Directional Plan

☐ Other, describe