

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPPLICATE*
(Other instructions re-
verse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

LC 030467 (b)

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

NMFU

8. FARM OR LEASE NAME

Vaughn B-1

9. WELL NO.

2

10. FIELD AND POOL, OR WILDCAT

Langlie Mattix Pool

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 1, T-24S, R-36E

12. COUNTY OR PARISH 13. STATE

Lea

N.M.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

Jul 27 4 13 PM '65

1. OIL WELL ☒ GAS WELL ☐ OTHER

2. NAME OF OPERATOR

Continental Oil Company

3. ADDRESS OF OPERATOR

P. O. Box 460, Hobbs, New Mexico

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface1650' FNL & 1650' FWL of Sec. 1, T-24S, R-36E,
Lea County, New Mexico.

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3353 DF

18.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Rigged up unit 7-12-65. Drld cement plug 2970-3440.
Twisted off leaving six 4 3/4" drill collars on 7-14-65. Recovered
fish 7-15-65. Deepened to 3625 TD. Ran GR-Sonic and Later Logs.
Ran 28 Jts. (883") of 4 1/2" Liner and set @ 3625'. Cemented
W/180 sx class "c" cement W/1/4" Tuf Plug. Plug down @ 1:45 p.m.
7-16-65. Top of cement @ 2900' by Temperature Survey. Top of
liner @ 2731. W.O.C. 24 hrs. Tested liner W/1,000# for 30 minutes.
Tested O.K.

APPROVED

J. L. GORDON
ACTING DISTRICT ENGINEER

18. I hereby certify that the foregoing is true and correct

SIGNED

Thurman

TITLE

Staff Assistant

DATE 7-19-65

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

USGS-5, NMOCC-2, LPT, ATL-ROS 2, PAN AM HOBBS-3, CALIF MID-2

*See Instructions on Reverse Side