

19. SD for Sunday.

20. SITP - 200 psig. SICP - pkr. Started swabbing w/FL 3800' FS. Made 22 runs in 10 hrs. Recov'd 133 BTF w/15% oil cut on last run. Final FL 5800' FS. SWI. SDFN.

Note: Will color cut tank in the morning. Color cut on tank yesterday indicated only 11% oil (119 BW, 14 BO).

21. SITP - 210 psi. Released 7" pkr @ 9411' WIH & latched onto RBP @ 9578'. Released plug. POH w/plug, pkr & SN on 2 7/8" tbg. WIH w/mud jt, SN, 7 jts 2 7/8" tbg, Baker tbg anchor on 2 7/8" tbg. Removed hydraulic BOP. Removed spacer spool. Set tbg anchor w/14,000# tension. Installed tbg hanger. SWI. SDFN.

22. RIH w/6' gas anchor, 1 1/2" pump on 7/8" steel Norris 97, 1" steel Norris 97 and 1.2 fiberflex rods. Seated pump. Spaced out rods. RDPU. Cleaned location. Carl's Pumping Unit Service set pumping unit base. SDRN.

Note: Pool had trouble w/rod tongs.

23. Set Lufkin 456 pumping unit. Hung well on. Hooked up wellhead and porta-chek to flowline. Set stub pole and control panel. Ran power to well.
24. Placed well on test. Pumping unit kept going down on overload (weight heavy). Moved weights 6". Started pumping well to frac tank (11.55 SPM).