

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIP
(Other instruction
verse side)TE
reForm approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM 02127-B

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

Lea Unit

8. FARM OR LEASE NAME

Lea Unit

9. WELL NO.

7

10. FIELD AND POOL, OR WILDCAT

Lea Devonian

11. SEC. T., R., M., OR BLK. AND

SURVEY OR AREA

Sec. 12, T20S, R34E

12. COUNTY OR PARISH

Lea

13. STATE

New Mexico

1. OIL WELL ☒ GAS WELL ☐ OTHER

2. NAME OF OPERATOR

Marathon Oil Company

3. ADDRESS OF OPERATOR

P. O. Box 2409, Hobbs, New Mexico 88240

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)
At surface

660' FSL & 1980' FWL, Section 12, T-20S, R-34E

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

GR 3653.7'

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other) Cement Squeeze Perfs

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.) *

1. Set cement retainer at 14,273'.

2. Pumped 135 sacks of Class "H" cement below retainer into perforations 14,315-14,390' (34 holes). Pulled out of retainer and reversed out 15 sacks to pit.

3. Drilled out retainer and cement to 14,420' and pressure tested to 2000 psi. Held OK.

4. Drilled out CIBP at 14,420'. Found cement in perfs 14,442-14,480'. Cleaned out to 14,490'.

Plan to reperforate and treat lower porosity zone in Devonian pay.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE

Production Engineer

DATE

August 15, 1978

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

ACCEPTED FOR RECORD
AUG 16 1978
U.S. GEOLOGICAL SURVEY
HOBBS, NEW MEXICO

*See Instructions on Reverse Side