

Appendix I:
Completion Reports

Rig Phone: _____

Country: Len

Rig Fax: _____

OPERATOR: DCP Midstream

Lease & Well No: 1

Days from Spud 51

Date: 12/10/2007

DISTRIBUTION OF HOURS

Drilling Supervisor: Kirk Fetterolf

Phone: 325-206-2229

Depth: 9213

Drilling Supervisor: _____

Phone: _____

TVD: 9213.0

Drig. Contractor tyler well service

Rig #: 2

Hole Size: 8.750 in

Toolpusher: _____

PHONE NUMBER: _____

Footage Last 24 hrs: 9213

G. L. Elev.: _____

RKB to G. L. 18 ft

Days Chg. To Well: _____

KB to BHF: _____

Date Last BOP Test: 11/2/07

AFE-DHC: \$ 2,304,025

Prop. T.D. 9137

AFE# _____

LAST CASING: 9 5/8

CSG SHOE TEST: 12 EMW

Cum. Monthly rig repair: _____ Hrs.

9408 PRESENT OPERATIONS: Rigging down rig. Rig released @ 18:00 11-20-07

FROM 600 TO 1800 HRS. CODE 12.0 12

DESCRIPTION DAILY ACTIVITY

called all vendors, recieved conformation that all parts will be arriving loc. 0700 i-

n the morn. minto frac tanks and filled w/800 bbl ket & 500 bbl fr20

CATEGORIES

DAILY

CUM. TOTALS

1. Drill rotating

377.25

377.25

2. Wash & ream

9.00

386.25

3. Circulate & condition

54.00

440.25

4. Lost Returns

18.00

458.25

5. Service and lubricate rig

4.75

463.00

6. Rig repair

1.00

464.00

7. Directional/Deviation survey

62.25

526.25

8. Wireline Logs/open/cased hole

22.50

548.75

9. Rig up casers/ run casing

16.75

565.50

10. Rig up cementers/ cementing

11.25

576.75

11. Wait on cement

7.75

584.50

12. Wait on service company

12.00

596.50

13. Nipple up BOPs/Nipple down BO

23.00

619.50

14. Test BOPs

2.50

622.00

15. Pick up / Lay down BHA

19.50

641.50

16. Pick up / Lay down drill string

18.00

659.50

17. Tripping for bit/mud motor/mwd

61.25

720.75

18. Short trip

10.75

731.50

19. Drill cement/float equipment

1.00

732.50

20. Safety meeting

2.25

734.75

21. Other not listed

33.25

768.00

22. Move in rig up/Rig down move o

32.00

800.00

TOTALS

12.00

805.00

DRILLING

0.00

377.25

EVALUATION

0.00

22.50

P. U. WL. _____

S. O. WL. _____

String WL. _____

Rot. Amps/Triq.: _____

SURVEY INFORMATION

DEVIATION SURVEYS:

DIRECTIONAL CO.

SUPERVISOR: _____

DEPTH

ANGLE

AZM

TVD

V.S.

COORDINATES

DLS

DIRECTIONAL HOLE TARGETS

TARGET TVD: _____

TARGET AZM: _____

TARGET +N/-S: _____

TARGET +E/-W: _____

TARGET INCL.: _____ + UP / - DOWN

MUD LOGGER NAME: Don Mcgennis

MUD LOGGER PHONE: 4324160081

MUD LOGGERS REPORT

BACK GROUND GAS: _____

CONNECTION GAS: _____

TRIP GAS: _____

SHOW GAS: _____

DOWTIME GAS: _____

LITHOLOGY: _____

COMMENTS: _____

MUD PROPERTIES

Type Mud: Drilling mud

MUD COMPANY: Eagle Drilling Fluids

MUD ENGINEER: Ron Bailey

Daily Cost: \$0.00

Cum: \$11,884.13

PHONE NUMBER: 432.664.3690

DAILY MUD ADDITIVES: _____

DEPTH

TIME

MW

VIS

PV

YP

GELS

PH

API WL

HTHP WL

CAKE

PM LIME

PF ES

CL PPM

TOTAL CL

TOTAL SALT

% SAND

% SOLIDS

% OIL

% WATER

LCM PPB

ECD

BIT DATA

BIT NO

SIZE

Mq

Type

Serial No.

Jets - 32nds

Depth Out

Daily Feet

Total Feet

Hrs.

Total Hrs

Daily Ft/Hr

Total Ft/Hr.

WOB

RPM

INN

OUTER

BEARINGS

GAGE

3

12.25

STC

GF37Y

PJ0035

13, 13, 13

0

5870

0.0

312

18

65

70

2

12.25

STC

FDS

PG6481

3- 16s

25

65

PUMP

D or T

ROD

ROD is the dia. Of the piston rod on dual action pumps

D is for duplex pump

T is for triplex pump

PUMP DATA

PUMP NO.

TYPE

HP

EFF.

Stroke Length

Liner Size

SPM

GPM

Pump Press

DPAV

DCAV

Surface HHP

Bit HHP

% HHP At Bit

HHP/IN²

SPM

PSI

SPM

PSI

1

DB700

575

60

18.0

5.5

8

22

500

10

43

6.46

2.68

0.40

0.04

3

250

2

2

2

DB700

575

60

18.0

5.5

0

20

0.00

BOTTOM HOLE ASSEMBLY

OD

ID

LENGTH

OD

BHA NO.: 2

DRILL PIPE 1: 4.50 3.83 9213.00

DRILL COLLARS 1: 5.00

DRILL PIPE 2: 0.00 0.00 0.00

DRILL COLLARS 2: 7.00

Total Length: 0.00

HRS ON BHA: 380

ITEM

Description

Length

O.D.

I.D.

Top Conn

Bottom Conn

TOP TO BIT

REMARKS

[illegible]



Rig Fax : _____

Days from Spud 53

Date: 12/12/2007

Depth: 9213

TVD: 9213.0

ole Size: 8.750

Footage Last 24 hrs: 0

Date Last BOP Test: 11/2/07

Days Chg. To Well: _____

AFEN

CSG SHOE TEST: 12 ENW

Cum. Monthly rig repairs	Hrs.
1	1
2	2
3	3
4	4
5	5
6	6
7	7
8	8
9	9
10	10
11	11
12	12
13	13
14	14
15	15
16	16
17	17
18	18
19	19
20	20
21	21
22	22
23	23
24	24
25	25
26	26
27	27
28	28
29	29
30	30
31	31
32	32
33	33
34	34
35	35
36	36
37	37
38	38
39	39
40	40
41	41
42	42
43	43
44	44
45	45
46	46
47	47
48	48
49	49
50	50
51	51
52	52
53	53
54	54
55	55
56	56
57	57
58	58
59	59
60	60
61	61
62	62
63	63
64	64
65	65
66	66
67	67
68	68
69	69
70	70
71	71
72	72
73	73
74	74
75	75
76	76
77	77
78	78
79	79
80	80
81	81
82	82
83	83
84	84
85	85
86	86
87	87
88	88
89	89
90	90
91	91
92	92
93	93
94	94
95	95
96	96
97	97
98	98
99	99
100	100

1400 PRESENT OPERATIONS: Ripping down rig Rig released @ 18:00 11-20-07

DISTRIBUTION OF HOURS		
CATEGORIES	DAILY	CUM. TOTALS
1. Drill rotating		377.25
2. Wash & ream		9.00
3. Circulate & condition	4.75	58.75
4. Lost Returns		18.00
5. Service and lubricate rig		4.75
6. Rig repair		1.00
7. Directional/Deviation survey		62.25
8. Wireline Logs/open/cased hole		22.50
9. Rig up casing/ run casing		16.75
10. Rig up cement/s/ cementing		11.25
11. Wait on cement		7.75
12. Wait on service company	1.75	22.25
13. Nipple up BOP/Nipple down BC		23.00
14. Test BOP's	0.50	3.00
15. Pick up /Lay down BHA		26.50
16. Pick up /Lay down drill string	2.75	23.00
17. Tripping/for bitumud motor/frowd		61.25
18. Short trip		10.75
19. Drill cement/float equipment	9.50	10.50
20. Safety meeting	0.50	2.75
21. Other not listed	0.75	34.00
22. Move in rig up/Rig down move o		35.00
TOTALS	20.50	837.25
DRILLING	0.00	377.25
EVALUATION	0.00	22.50

		DAILY	CUM
DRILLING COST	INTANG.	\$13,788.00	\$2,248,499.76
	TANG.	\$0.00	\$440,735.00
	TOTALS	\$13,788.00	\$2,689,234.76

MUD LOGGER NAME: Don McGennis
MUD LOGGER PHONE: 4324160081

MUD LOGGERS REPORT

BACK GROUND GAS: _____
CONNECTION GAS: _____
TRIP GAS: _____
SHOW GAS: _____
DOWNTIME GAS: _____
LITHOLOGY: _____

COMMENTS:

MUD

PROPERTIES

Type Mud: <u>Drilling mud</u>	MUD COMPANY: <u>Eagle Drilling Fluids</u>	MUD ENGINEER: <u>Ron Bailey</u>	Daily Cost: <u>\$0.00</u>	Cum: <u>\$11,884.13</u>
		PHONE NUMBER: <u>432.664.3690</u>		

DAILY MUD ADDITIVES:

BIT DATA

PUMP DATA

BOTTOM HOLE ASSEMBLY

[illegible]

[illegible]

NEW TECH ENGINEERING DAILY DRILLING REPORT



Rig Phone: _____

Country: Les

Rig Fax: _____

OPERATOR: DCP Midstream

Lease & Well No.: 1

Days from Spud 56

Date: 12/15/2007

Property ID: _____

Drilling Supervisor: Kirk Feterolf

Phone: 325-206-2229

Depth: 9213

Drilling Supervisor: _____

Phone: _____

TVD: 9213.0

Drig. Contractor: Tyler well service

Rig #: 2

Hole Size: 8.750 in

Toolpusher: _____

PHONE NUMBER: _____

Footage Last 24 hrs: 0

G. L. Elev.: _____

RKB to G. L. 18 ft

Days Chg. To Well: _____

KB to BHF: _____

Date Last BOP Test: 11/2/07

AFE-DHC: 52304,025

Prop. T.D. 9137

AFE# _____

LAST CASING: 9 5/8

CSG SHOE TEST: 12

EMW

Com. Monthly rig repair: _____ Hrs.

0000 PRESENT OPERATIONS: Rigging down rig, Rig released @ 18:00 11-20-07

DESCRIPTION DAILY ACTIVITY

FROM	TO	HRS	CODE	DESCRIPTION
600	630	0.5	20	safety meeting
630	700	0.5	12	prep to pressure up on guns
700	724	0.5	12	pressure up to 2500#, wait 8-10 min. for delay firing
724	732	0.25	12	guns fired
732	1030	3.0	12	raised up rest of surface test equipment
1030	1200	1.5	21	switched well for flow back, had no significant flow back
1200	1230	0.5	21	shut down for lunch
1230	1300	0.5	12	rig up swab equipment
1300	1730	4.5	21	pulled 7 swabs, with no fluid recovery
1730	1740	0.25	21	shut well in & secured loc. for next two days

DISTRIBUTION OF HOURS		
CATEGORIES	DAILY	CUM. TOTALS
1. Drill rotating		377.25
2. Wash & ream		9.00
3. Circulate & condition		61.75
4. Lost Returns		18.00
5. Service and lubricate rig		4.75
6. Rig repair		1.00
7. Directional/Deviation survey		62.25
8. Wireline Logs/open/cased hole		30.25
9. Rig up casers/ run casing		16.75
10. Rig up cementers/ cementing		11.25
11. Wait on cement		7.75
12. Wait on service company	4.75	30.75
13. Nipple up BOPs/Nipple down BC		23.00
14. Test BOPs		3.00
15. Pick up / Lay down BHA		25.00
16. Pick up / Lay down drill string		34.00
17. Tripping/for bit/mud motor/mwd		61.25
18. Short trip		10.75
19. Drill cement/lost equipment		10.50
20. Safety meeting	0.50	5.25
21. Other not listed	6.75	42.00
22. Move in rig up/Rig down move o		35.00
TOTALS	12.00	880.50
DRILLING	0.00	377.25
EVALUATION	0.00	30.25

P. U. Wt.

S. O. Wt.

String Wt.

Rot. Amps/Torque

SURVEY INFORMATION

DEVIATION SURVEYS:

DIRECTIONAL CO.

SUPERVISOR:

DEPTH	ANGLE	AZM	TVD	V.S.	COORDINATES	DLS	DIRECTIONAL HOLE TARGETS
							TARGET TVD:
							TARGET AZM:
							TARGET +N/-S:
							TARGET +E/-W:
							TARGET INCL. _____ + UP / - DOWN

MUD LOGGER NAME: Don McGennis
MUD LOGGER PHONE: 4324160081

MUD LOGGERS REPORT

BACK GROUND GAS: _____
CONNECTION GAS: _____
TRIP GAS: _____
SHOW GAS: _____
DOWNTIME GAS: _____
LITHOLOGY: _____

COMMENTS: _____

MUD PROPERTIES

Type Mud: Drilling mud

MUD COMPANY: Eagle Drilling Fluids

MUD ENGINEER: Ron Bailey

Daily Cost: \$0.00

Cost: \$11,884.13

PHONE NUMBER: 432.664.3690

DAILY MUD ADDITIVES:

DEPTH	TIME	MW	VIS	PV	YP	GELS	PH	API WL	HTHP WL	CAKE	PM LIME	PF ES	CL PPM	TOTAL CL	TOTAL SALT	% SAND	% SOLIDS	% OIL	% WATER	LCM PPB	ECD
																					0.00

BIT DATA

BIT NO	SIZE	Mfg	Type	Serial No.	Jets - 32nds	Depth Out	Daily Feet	Total Feet	Hrs.	Total Hrs	Daily Ft./Hr	Total Ft./Hr.	WOB	RPM	INN	OUTER	BEARINGS	GAGE
3	12.25	STC	GF37Y	PJ0035	13.13.13		0	5870	0.0	312		19	65	70				
2	12.25	STC	FDS	PG6481	13-16s								25	65				

PUMP D or T ROD ROD is the dia. Of the piston rod on dual action pumps
D 2 D is for duplex pump
D 2 T is for triplex pump

PUMP DATA

PUMP NO.	TYPE	HP	EFF.	Stroke Length	Liner Size	SPM	GPM	Pump Press	DPAV	DCAV	Surface HHP	Bit HHP	% HHP At Bit	HHP/IN ²	SPM	PSI	SPM	PSI
1	DB700	575	60	16.0	5.5	6	22	500	10	43	6.46	2.58	0.40	0.04	3	250	2	2
2	DB700	575	60	16.0	5.5		0			20	0.00							

BOTTOM HOLE ASSEMBLY

BOTTOM HOLES ASSEMBLY											
OD			ID		LENGTH		OD				
BHA NO. 2			DRILL PIPE 1		4.50	3.83	9213.00	DRILL COLLARS 1		8.00	
			DRILL PIPE 2		0.00	0.00	0.00	DRILL COLLARS 2		7.00	
								Total Length		0.00	
								HRS ON BHA			380
ITEM	Description	Length	O.D.	I.D.	Top Conn	Bottom Conn	TOP TO BIT	REMARKS			

[illegible]

Rig Phone: _____ County: Lea Rig Fax: _____

OPERATOR: DCP Midstream Lease & Well No: 1 Days from Spud 59 Date: 12/18/2007

Property ID: _____

Drilling Supervisor: Kirk Fetterolf Phone: 325-206-2229 Depth: 9213

Drilling Supervisor: _____ Phone: _____ TVD: 9213.0

Drig Contractor tyler well service Rig #: 2 Hole Size: 8.750 in

Toolpusher: _____ PHONE NUMBER: _____ Footage Last 24 hrs: 0

G. L. Elev.: _____ RKB to G. L. 18 ft

KB to BHP: _____ Date Last BOP Test: 11/2/07 Days Chg. To Well: _____

Prop. T.D. 9137 AFE# _____ AFE-DHC: \$ 2,304,025

LAST CASING: 9 5/8 CSG SHOE TEST: 12 DMV Cum. Monthly rig repairs: _____ Hrs.

6401 PRESENT OPERATIONS: Rigging down rig.Rig released @ 18:00 11-20-07

FROM	TO	HRS.	CODE	DESCRIPTION DAILY ACTIVITY
600	630	0.5	21	gatherin all hands together
630	700	0.5	20	safety meeting
700	730	0.5	16	rd surf gear, release pkr, open valve, ck. for press (o)
730	1200	4.5	16	pooh w/tbg & collars
1200	1230	0.5	21	shut down for lunch
1230	1400	1.5	15	ld bha, found guns not shot (8880-9085)
1400	1500	1.0	3	ooh w/ bha, ru rev. unit to load hole, filled w/69 bbl/236kl w/blind and pipe rams op-
				en, hole drank it
1500	1630	1.5	21	filled hole again w/ 10 bbls, hole drank it, pump was running 5 1/2 bpm and hole was
				taking it
1630	1700	0.5	21	shut well in, slumb went to reload guns, shut down for day

P. U. Wl. _____ S. O. Wl. _____ String Wl. _____ Rot. Amps/Tq.: _____

SURVEY INFORMATION

DEVIATION SURVEYS:							DIRECTIONAL CO.		SUPERVISOR:		
DEPTH	ANGLE	AZM	TVD	V.S.	COORDINATES	DLS	-DIRECTIONAL HOLE TARGETS				
							TARGET TVD: _____				
							TARGET AZM: _____				
							TARGET +N-S: _____				
							TARGET +E-W: _____				
							TARGET INCL: _____ + UP / - DOWN				

MUD LOGGER NAME: Dan Megennis
MUD LOGGER PHONE: 4324160081

MUD LOGGERS REPORT

BACK GROUND GAS: _____
CONNECTION GAS: _____
TRIP GAS: _____
SHOW GAS: _____
DOWNTIME GAS: _____
LITHOLOGY: _____
COMMENTS: _____

MUD PROPERTIES

Type Mud: Drilling mud MUD COMPANY: Eagle Drilling Fluids MUD ENGINEER: Ron Bailey Daily Cost: \$0.00 Cum: \$11,884.13

PHONE NUMBER: 432.664.3690

DAILY MUD ADDITIVES: _____

DEPTH	TIME	MW	VIS	PV	YP	GELS	PH	API WL	HTHP WL	CAKE	PM LIME	PF ES	CL PPM	TOTAL CL	TOTAL SALT	% SAND	% SOLIDS	% OIL	% WATER	LCM PPB	ECD
																					0.00

BIT DATA

BIT NO	SIZE	Mfg	Type	Serial No.	Jets - 32nds	Depth Out	Daily Foot	Total Foot	Hrs.	Total Hrs	Daily FL/Hr	Total FL/Hr.	WOB	RPM	INN	OUTER	BEARINGS	GAGE
3	12.25	STC	GF37Y	PJ0035	13,13,13		0	5870	0.0	312		19	65	70				
2	12.25	STC	FDS	PG6481	3- 16s								25	65				

PUMP DATA

PUMP NO.	TYPE	HP	% EFF.	Stroke Length	Liner Size	SPM	GPM	Pump Press	DPAV	DCAV	Surface HHP	Bit HHP	% HHP At Bit	HHP/IN ²	SLOW PUMP RATES			
															SPM	PSI	SPM	PSI
1	DB700	575	60	16.0	5.5	8	22	500	10	43	6.46	2.58	0.40	0.04	3	250	2	2
2	DB700	575	60	16.0	5.5		0			20	0.00							

BOTTOM HOLE ASSEMBLY

OD		ID	LENGTH	OD		Total Length		REMARKS		HRS ON BHA	
BHA NO. 2		DRILL PIPE 1: 4.50		DRILL COLLARS 1: 8.00		0.00				380	
		DRILL PIPE 2: 0.00		DRILL COLLARS 2: 7.00		0.00					
ITEM	Description	Length	O.D.	I.D.	Top Conn	Bottom Conn	TOP TO BIT				

[illegible]

[illegible]

[illegible]

[illegible]

[illegible]

[illegible]

Rig Phone: _____

County: Los

Rig Fax: _____

OPERATOR: DCP Midstream

Lease & Well No: 1

Days from Spud 66

Date: 12/25/2007

DISTRIBUTION OF HOURS

Drilling Supervisor: Kirk Fetterolf

Phone: 325-206-2229

Depth: 9213

Drilling Supervisor: _____

Phone: _____

TVD: 9213.0

Drig. Contractor tyler well service

Rig #; 2

Hole Size: 8.750 in

Toolpusher: _____

PHONE NUMBER: _____

Footage Last 24 hrs: 0

G. L. Elev.: _____

RKB to G. L. 18 ft

Days Chg. To Well: _____

KB to BHP: _____

Date Last BOP Test: 11/2/07

AFE-DHC: \$2,304,025

Prop. T.D. 9137

AFE# _____

LAST CASING: 9 5/8

CSG SHOE TEST: 12 DNV

Cum. Monthly rig repairs: _____ Hrs.

9668 PRESENT OPERATIONS: Rigging down rig.Rig released @ 18:00 11-20-07

FROM TO HRS. CODE DESCRIPTION DAILY ACTIVITY

600 2000 14.0 22 loc. is locked and secure

P. U. Wt. S. O. Wt. String Wt. Rot. Amps/Tq.:

SURVEY INFORMATION

DEVIATION SURVEYS: DIRECTIONAL CO. SUPERVISOR:

DEPTH ANGLE AZM TVD V.S. COORDINATES DLS

TARGET TVD: _____

TARGET AZM: _____

TARGET +N-S: _____

TARGET +E-W: _____

TARGET INCL: _____ = UP / - DOWN

MUD LOGGER NAME: Don Megennis

MUD LOGGER PHONE: 4324160081

MUD LOGGERS REPORT

BACK GROUND GAS: _____

CONNECTION GAS: _____

TRIP GAS: _____

SHOW GAS: _____

DOWNTIME GAS: _____

LITHOLOGY: _____

COMMENTS: _____

TYPE MUD: Drilling mud

MUD COMPANY: Eagle Drilling Fluids

MUD ENGINEER: Ron Bailey

Daily Cost: \$0.00

Cum: \$11,884.13

DAILY MUD ADDITIVES:

DEPTH TIME MW VIS PV YP GELS PH API WL HTHP WL CAKE LIME PF ES CL FPM TOTAL CL TOTAL SALT % SAND % SOLIDS % OIL % WATER LCM PPB ECD

3 12.25 STC GF37Y PJ0035 13,13,13 0 5870 0.0 312 19 65 70

2 12.25 STC FDS PGS481 3-16s 25 65

BIT DATA

BIT NO SIZE Mfg Type Serial No. Jets - 32nds Depth Out Daily Feet Total Feet Hrs. Total Hrs Daily Ft/Hr Total Ft/Hr WOB RPM

3 12.25 STC GF37Y PJ0035 13,13,13 0 5870 0.0 312 19 65 70

2 12.25 STC FDS PGS481 3-16s 25 65

PUMP DATA

PUMP NO TYPE HP EFF. % Stroke Length Liner Size SPM GPM Pump Press DPAV DCAV Surface HHP Bit HHP % HHP At Bit HHP/IN² SPM PSI SPM PSI

1 DB700 575 60 16.0 5.5 6 22 500 10 43 6.46 2.58 0.40 3 250 2 2

2 DB700 575 60 16.0 5.5 0 20 0.00

BIT GRADE

INN OUTER BEARINGS GAGE

SLOW PUMP RATES

SPM PSI SPM PSI

BOTTOM HOLE ASSEMBLY

OD ID LENGTH

BHA NO. 2 DRILL PIPE 1: 4.50 3.83 9213.00 DRILL COLLARS 1: 8.00

DRILL PIPE 2: 0.00 0.00 0.00 DRILL COLLARS 2: 7.00

Total Length 0.00 HRS ON BHA 380

ITEM Description Length O.D. I.D. Top Conn Bottom Conn TOP TO BIT REMARKS

NEW TECH ENGINEERING DAILY DRILLING REPORT



Rig Phone: _____		County: Lea		Rig Fax: _____	
OPERATOR: DCF Midstream		Lease & Well No: 1		Days from Spud 67	
Property ID: _____				Date: 12/26/2007	
Drilling Supervisor: Kirk Fetzterolf		Phone: 325-206-2229		Depth: 9213	
Drilling Supervisor: _____		Phone: _____		TVD: 9213.0	
Drig. Contractor: Tyler well service		Rig #: 2		Hole Size: 8.750 in	
Toolpusher: _____		PHONE NUMBER: _____		Footage Last 24 hrs: 0	
G. L. Elev.: _____		RKB to G. L. 18 ft		Days Chg. To Well: _____	
KB to BHP: _____		Date Last BOP Test: 11/20/07		AFE-DHC: \$ 2,304,025	
Prop. T.D. 9137		AFE# _____			
LAST CASING: 9 5/8		CSG SHOE TEST: 12		EMW	
Cum. Monthly rig repairs: _____		Hrs. _____			

DISTRIBUTION OF HOURS					
CATEGORIES	DAILY	CUM. TOTALS			
1. Drill rotating		377.25			
2. Wash & ream		9.00			
3. Circulate & condition		72.25			
4. Lost Returns		18.00			
5. Service and lubricate rig		4.75			
6. Rig repair		1.00			
7. Directional/Deviation survey		62.25			
8. Wireline Logs/open/cased hole		31.75			
9. Rig up casers/ run casing		16.75			
10. Rig up cementers/ cementing		11.25			
11. Wait on cement		7.75			
12. Wait on service company		39.00			
13. Wait on orders		1.00			
14. Nipple up BOPs/Nipple down BG		23.00			
15. Test BOPs		3.00			
16. Pick up / Lay down BHA		37.75			
17. Pick up / Lay down drill string		63.25			
18. Tripping/for bit/mud motor/mwd		61.25			
19. Short trip		10.75			
20. Drill casers/float equipment		10.50			
21. Safety meeting		9.25			
22. Other not listed	12.00	145.75			
23. Move in rig up/Rig down move o		35.00			
TOTALS	12.00	1051.50			
DRILLING	0.00	377.25			
EVALUATION	0.00	31.75			

DEVIATION SURVEYS:					
DEPTH	ANGLE	AZM	TVD	V.S.	COORDINATES
600	800	2.0	22		checked loc.
800	1100	3.0	22		shumb w/t called wanted to rig down /to expt.
1100	1300	2.0	22		rd complete
1300	1800	5.0	22		checked loc.

SURVEY INFORMATION					
P. U. W.	S. O. W.	String W.	Rot. Amps/Tq.	SUPERVISOR: _____	
DIRECTIONAL CO.				DIRECTIONAL HOLE TARGETS	
				TARGET TVD: _____	
				TARGET AZM: _____	
				TARGET +/-S: _____	
				TARGET +/-W: _____	
				TARGET INCL: _____ + UP / - DOWN	

MUD PROPERTIES					
Type Mud: Drilling mud	MUD COMPANY: Eagle Drilling Fluids	MUD ENGINEER: Ron Bailey	Daily Cost: \$0.00	Cum: \$11,884.13	
PHONE NUMBER: 432.664.3690					

MUD LOGGERS REPORT																	
MUD LOGGER NAME: Don McGennis																	
MUD LOGGER PHONE: 4324160081																	
BACK GROUND GAS: _____																	
CONNECTION GAS: _____																	
TRIP GAS: _____																	
SHOW GAS: _____																	
DOWNTIME GAS: _____																	
LITHOLOGY: _____																	
COMMENTS: _____																	

BIT DATA																			
BIT NO	SIZE	Mfg	Type	Serial No.	Jas - 32nds	Depth Out	Daily Feet	Total Feet	Hrs.	Total Hrs	Daily Ft/Hr	Total Ft/Hr	WOB	RPM	INN	OUTER	BEARINGS	GAGE	
3	12.25	STC	GF37Y	PJ0035	13,13,13		0	5870	0.0	312		19	65	70					
2	12.25	STC	FDS	PG8481	3- 16s								25	65					

PUMP DATA																		
PUMP NO.	TYPE	HP	EFF.	Stroke Length	Liner Size	SFM	GPM	Pump Press	DP4V	DCAV	Surface HHP	Bit HHP	% HHP At Bit	HHP/IN ²	SPM	PSI	SPM	PSI
1	DB700	575	60	16.0	5.5	6	22	500	10	43	6.46	2.58	0.40	0.04	3	250	2	2
2	DB700	575	60	16.0	5.5		0			20	0.00							

BOTTOM HOLE ASSEMBLY									
BHA NO: 2									
ITEM	Description	Length	O.D.	I.D.	Top Conn	Bottom Conn	TOP TO BIT	Total Length	REMARKS
	DRILL PIPE 1	4.50	3.83	9213.00					
	DRILL PIPE 2	0.00	0.00	0.00					
	DRILL COLLARS 1	8.00							
	DRILL COLLARS 2	7.00							
	HRS ON BHA 180								

Rig Phone: _____ County: Lea Rig Fax : _____

OPERATOR: DCP Midstream

Lease & Well No.: 1

Days from Spud 68

Date: 12/21/2007

Property ID: _____

Drilling Supervisor: Kirk Fetterolf

Phone: 325-206-2229

Depth: 9213

Drilling Supervisor:

Phone:

TVD: 9213.0

Drig. Contractor Tyler well service

Rig #: 2

Hole Size: 8.750 in

Toolpusher:

PHONE NUMBER:

Footage Last 24 hrs: 0

G. L. Elev.: _____

RKB to G. L. 18 ft

KB to BHP:

Date Last BOP Test: 11/2/07

Days Chg To Well:

Prop T.D. 9137

AFE#

AFE-DHC: \$2,304,025

LAST CASING: 9 5/8

CSC SHOE TEST: 12

DNVW

Cum. Monthly rig repair: _____ Hrs.

DISTRIBUTION OF HOURS

CATEGORIES	DAILY	CUM TOTALS
1. Drill rotating		377.25
2. Wash & ream		9.00
3. Circulate & condition		72.25
4. Lost Returns		18.00
5. Service and lubricate rig		4.75
6. Rig repair		1.00
7. Directional/Deviation survey		62.25
8. Wireline Logs/open/cased hole		31.75
9. Rig up casers/run casing		16.75
10. Rig up cement/cementing		11.25
11. Wait on cement		7.75
12. Wait on service company		39.00
13. Wait on orders		1.00
14. Nipple up BOPs/Nipple down BOP		23.00
15. Test BOPs		3.00
16. Pick up/Lay down BHA		37.75
17. Pick up/Lay down drill string		63.25
18. Tripping/for bit/mud motor/mwd		61.25
19. Short trip		10.75
20. Drill cement/lost equipment		10.50
21. Safety meeting		9.25
22. Other not listed	12.00	157.75
23. Move in rig up/Rig down move o		35.00
TOTALS	12.00	1063.50
DRILLING	0.00	377.25
EVALUATION	0.00	31.75

DAILY CUM

DRILLING COST	INTANG.	TANG.	TOTALS
	\$9,180.00	\$2,515,575.54	
	\$0.00	\$443,235.00	
	\$9,180.00	\$2,958,810.54	

P. U. Wt.

S. O. Wt.

String Wt.

Rot. Amps/Tqg.:

SURVEY INFORMATION

DEVIATION SURVEYS:							SUPERVISOR:	
DEPTH	ANGLE	AZM	TVD	V.S.	COORDINATES	DLS	DIRECTIONAL HOLE TARGETS	
3	12.25	STC	GF37Y	PJ0035	13,13,13		TARGET TVD:	
2	12.25	STC	FDS	PG8481	3-16s		TARGET AZM:	
							TARGET +N/-S:	
							TARGET +E/-W:	
							TARGET INCL.: _____ = UP / - DOWN	

MUD LOGGER NAME: Don McGennis

MUD LOGGER PHONE: 4324160081

MUD LOGGERS REPORT

BACK GROUND GAS: _____
CONNECTION GAS: _____
TRIP GAS: _____
SHOW GAS: _____
DOWNTIME GAS: _____
LITHOLOGY: _____

COMMENTS: _____

MUD PROPERTIES

Type Mud: Drilling mud

MUD COMPANY: Eagle Drilling Fluids

MUD ENGINEER: Ron Bailey

Daily Cost: \$0.00

Cum: \$11,884.13

PHONE NUMBER: 432.664.3690

DAILY MUD ADDITIVES:

DEPTH	TIME	MW	VIS	PV	YP	GELS	PH	API WL	HTHP WL	CAKE	PM LIME	PF ES	CL PPM	TOTAL CL	TOTAL SALT	% SAND	% SOLIDS	% OIL	% WATER	LCM PPB	ECD
																					0.00

BIT DATA

BITS NO	SIZE	Mfg	Type	Serial No.	Jets - 32nds	Depth Out	Daily Feet	Total Feet	Hrs.	Total Hrs	Daily Ft/Hr	Total Ft/Hr	WOB	RPM	INN	OUTER	BEARINGS	GAGE
3	12.25	STC	GF37Y	PJ0035	13,13,13		0	5670	0.0	312		19	65	70				
2																		

⚡ Powered By NeoFirm Energy Services™



Ric Fax :

Date: 12/29/2007

Footage Last 24 hrs: 0

AFE-DHC: \$ 2,304,025

Cum. Monthly rise reports	Hrs
1	1
2	2
3	3
4	4
5	5
6	6
7	7
8	8
9	9
10	10
11	11
12	12
13	13
14	14
15	15
16	16
17	17
18	18
19	19
20	20
21	21
22	22
23	23
24	24
25	25
26	26
27	27
28	28
29	29
30	30
31	31
32	32
33	33
34	34
35	35
36	36
37	37
38	38
39	39
40	40
41	41
42	42
43	43
44	44
45	45
46	46
47	47
48	48
49	49
50	50
51	51
52	52
53	53
54	54
55	55
56	56
57	57
58	58
59	59
60	60
61	61
62	62
63	63
64	64
65	65
66	66
67	67
68	68
69	69
70	70
71	71
72	72
73	73
74	74
75	75
76	76
77	77
78	78
79	79
80	80
81	81
82	82
83	83
84	84
85	85
86	86
87	87
88	88
89	89
90	90
91	91
92	92
93	93
94	94
95	95
96	96
97	97
98	98
99	99
100	100

0600 PRESENT OPERATIONS: Rigging down rig. Rig released @ 18:00 11-20-07

FROM	TO	HRS.	CODE	DESCRIPTION DAILY ACTIVITY
------	----	------	------	----------------------------

[illegible]

Rot. Amps/Tq.:

SURVEY INFORMATION

[illegible]

MUD LOGGER PHONE: 4324160081

MUD LOGGERS REPORT

BACK GROUND GAS: _____
 CONNECTION GAS: _____
 TRIP GAS: _____
 SHOW GAS: _____
 DOWNTIME GAS: _____
 LITHOLOGY: _____

COMMENTS:

MUD PROPERTIES

Cum: \$11,884.13

DAILY MUD ADDITIVES:

[illegible]

BIT DATA

BIT NO	SIZE	Mfg	Type	Serial No.	Jets - 32nds	Depth Out	Daily Feet	Total Feet	Hrs.	Total Hrs	Daily Ft/Hr	Total Ft/Hr.	WDB	RPM	BIT GRADE			
															INN	OUTER	BEARINGS	GAGE
3	12.25	STC	GF37Y	PJ0035	13, 13, 13		0	5670	0.0	312		19	65	70				
2	12.25	STC	FDS	PG6481	3- 16s								25	65				

PUMP	D or T	ROD	ROD is the dia. Of the piston rod on dual action pumps
------	--------	-----	--

D	2	D is for duplex pump
---	---	----------------------

D	2	T is for triplex pump
---	---	-----------------------

PUMP DATA

D		2		T is for triplex pump																SLOW PUMP RATES															
PUMP NO.	TYPE	HP	% EFF.	Strokes Length	Liner Size	SPM	GPM	Pump Press	DPAV	DCAV	Surface HHP	Bit HHP	% HHP At Bit	HHP/IN ²	SLOW PUMP RATES																				
															SPM	PSI	SPM	PSI																	
1	DB700	575	60	16.0	5.5	6	22	500	10	43	6.46	2.58	0.40	0.04	3		250	2	2																
2	DB700	575	60	16.0	5.5		0			20	0.00																								

BOTTOM HOLE ASSEMBLY

[illegible]

[illegible]

[illegible]

[illegible]

[illegible]

[illegible]

[illegible]

NEW TECH ENGINEERING
DAILY DRILLING REPORT

Rig Phone: _____
Country: USA
Rig Fax: _____

Date: 1/9/2008
Days from Spud: 81

OPERATOR: DCP Midstream
Lease & Well No: 1
Property ID: _____

Drilling Supervisor: Kirk Fetterolf
Phone: 325-206-2229
Depth: 9213
Drilling Supervisor: _____
Phone: _____
TVD: 9213.0
Drig, Contractor tyler well service
Rig #: 2
Hole Size: 8.750 in
Toolpusher: _____
PHONE NUMBER: _____
Footage Last 24 hrs: 0

G. L. Elev.: _____
KB to BHP: _____
Prop. T.D. 9137

RKB to G. L. 18 ft
Date Last BOP Test: 11/2/07
AFE# _____
Days Chg. To Well: _____
AFE-DHC: \$2,304,025

LAST CASING: 9 5/8
CSG SHOE TEST: 12 ENW
Cum. Monthly rig repairs: _____ Hrs.

0649 PRESENT OPERATIONS: Rigging down rig. Rig released @ 18:00 11-20-07

FROM	TO	HRS	CODE	DESCRIPTION DAILY ACTIVITY
600	800	2.0	13	VENDORS SHOWING UP TO INVOICES SIGNED, WELDERS FROM DCP, BUILDING LOCK CAPS FOR WELL HEAD VALVES
800	1200	4.0	23	TYLER WELL SERVICE, PIPE HAULERS, FORKLIFT, LIGHT PLANT, VENDORS ALL PICKING UP EQPT.
1200	1700	5.0	23	PORTA CAN, TRASH TRLR, FRAC. TANK CO'S PICKING UP EQPT LUCK'S PICKING UP PIPE RACKS AND CAT WALK
1700	1730	0.5	23	LOCATION IS TRASH FREE, LOCKED AND SECURE

CATEGORIES	DAILY	CUM. TOTALS
1. Drill rotating		377.25
2. Wash & ream		9.00
3. Circulate & condition		74.25
4. Lost Returns		18.00
5. Service and lubricate rig		4.75
6. Rig repair		1.00
7. Slip & cut drilling line		3.50
8. Directional/Deviation survey		62.25
9. Wireline Logs/open/cased hole		42.25
10. Rig up casing/ run casing		16.75
11. Rig up cementers/ cementing		11.25
12. Wait on cement		7.75
13. Wait on service company	2.00	41.00
14. Wait on orders		1.00
15. Nipple up BOPs/Nipple down BOP		24.30
16. Test BOPs		3.00
17. Pick up / Lay down BHA		42.00
18. Pick up / Lay down drill string		81.00
19. Tripping/for bit/mud motor/mwd		61.25
20. Short trip		10.75
21. Drill cement/float equipment		10.50
22. Safety meeting		14.00
23. Other not listed	9.50	302.00
24. Move in rig up/Rig down move o		36.50
TOTALS	11.50	1255.50
DRILLING	0.00	377.25
EVALUATION	0.00	42.25

P. U. WL: _____
S. O. WL: _____
String WL: _____
Rot. Amps/Tq.: _____

SURVEY INFORMATION
DEVIATION SURVEYS: _____
DIRECTIONAL CO. _____
SUPERVISOR: _____
DIRECTIONAL HOLE TARGETS
TARGET TVD: _____
TARGET AZM: _____
TARGET +N/-S: _____
TARGET +E/-W: _____
TARGET INCL: _____ + UP / - DOWN

MUD LOGGER NAME: Don McGinnis
MUD LOGGER PHONE: 4324160081

MUD LOGGERS REPORT
BACK GROUND GAS: _____
CONNECTION GAS: _____
TRIP GAS: _____
SHOW GAS: _____
DOWNTIME GAS: _____
LITHOLOGY: _____
COMMENTS: _____

Type Mud: Drilling mud
MUD COMPANY: Eagle Drilling Fluids
DAILY MUD ADDITIVES: _____

MUD ENGINEER: Ron Bailey
PHONE NUMBER: 432.864.3690
Daily Cost: \$0.00
Cum: \$11,884.13

DEPTH	TIME	MW	VIS	PV	YP	GELS	PH	API WL	HTHP WL	CAKE	PM LIME	PF ES	CL PPM	TOTAL CL	TOTAL SALT	% SAND	% SOLIDS	% OIL	% WATER	LCM PPB	ECD
																					0.00

BIT DATA

BIT NO	SIZE	Mfg	Type	Serial No.	Jets - 32nds	Depth Out	Daily Feet	Total Feet	Hrs.	Total Hrs	Daily Ft./Hr.	Total Ft./Hr.	WOB	RPM	INN	OUTER	BEARINGS	GAGE
3	12.25	STC	GF37Y	PJ0035	13,13,13		0	5870	0.0	312		19	65	70				
2	12.25	STC	FDS	PG8481	3-16s								25	65				

PUMP DATA

PUMP NO.	TYPE	HP	% EFF.	Stroke Length	Linear Size	SPM	GPM	Pump Press	DP/AV	DCAV	Surface HHP	Bit HHP	% HHP At Bit	HHP/IN ²	SPM	PSI	SPM	PSI
1	DB700	575	60	16.0	5.5	6	22	500	10	43	8.46	2.58	0.40	0.04	3	250	2	2
2	DB700	575	60	16.0	5.5		0			20	0.00							

BOTTOM HOLE ASSEMBLY

ITEM	Description	Length	OD	ID	Top Conn	Bottom Conn	TOP TO BIT	REMARKS
	DRILL PIPE 1	4.50	3.83	9213.00				
	DRILL PIPE 2	0.00	0.00	0.00				
	DRILL COLLARS 1			8.00				
	DRILL COLLARS 2			7.00				
	Total Length	0.00						

BIT GRADE

BIT NO	SIZE	Mfg	Type	Serial No.	Jets - 32nds	Depth Out	Daily Feet	Total Feet	Hrs.	Total Hrs	Daily Ft./Hr.	Total Ft./Hr.	WOB	RPM	INN	OUTER	BEARINGS	GAGE
3	12.25	STC	GF37Y	PJ0035	13,13,13		0	5870	0.0	312		19	65	70				
2	12.25	STC	FDS	PG8481	3-16s								25	65				

NEWTECH
COMPUTERS

Rig Phone: _____ County: Lea Rig Fax: _____ Days from Spud 80 Date: 1/8/2008

OPERATOR: DCP Midstream

Lease & Well No.: 1

Days from Spud 80

Date: 1/8/2008

Property ID: _____

Drilling Supervisor: Kirk Fetterolf

Phone: 325-206-2229

Depth: 9213

Drilling Supervisor:

Phone:

TVD: 9213.0

Drig. Contractor Tyler well service

Rig # 2

Hole Size: 8.750 in

Toolpusher:

PHONE NUMBER:

Footage Last 24 hrs: 0

G. L. Elev.:

RKB to G. L. 18 ft

KB to BHP:

Date Last BOP Test: 11/2/07

Days Chg To Well:

Prop. T.D. 9137

AFE#

AFE-DHC: \$ 2,304,025

LAST CASING: 9 5/8

CSG SHOE TEST: 12 DAW

Cum. Monthly rig repairs: _____ Hrs.

DISTRIBUTION OF HOURS

CATEGORIES	DAILY	CUM TOTALS
1. Drill rotating		377.25
2. Wash & ream		9.00
3. Circulate & condition		74.25
4. Lost Returns		18.00
5. Service and lubricate rig		4.75
6. Rig repair		1.00
7. Slip & cut drilling line		3.50
8. Directional/Deviation survey		62.25
9. Wireline Logs/open/cased hole		42.25
10. Rig up casers/run casing		16.75
11. Rig up cementers/cementing		17.25
12. Wait on cement		7.75
13. Wait on service company		39.00
14. Wait on orders		1.00
15. Nipple up BOPs/Nipple down BC	1.50	24.50
16. Test BOPs		3.00
17. Pick up /Lay down BHA		42.00
18. Pick up /Lay down drill string	7.00	81.00
19. Tripping for bit/mud motor/mwd		61.25
20. Short trip		10.75
21. Drill cement/floot equipment		10.50
22. Safety meeting	1.00	14.00
23. Other not listed	1.25	292.50
24. Move in rig up/Rig down move o	1.50	35.50
TOTALS	12.25	1244.00
DRILLING	0.00	377.25
EVALUATION	0.00	42.25

***** PRESENT OPERATIONS: Rigging down rig,Rig released @ 18:00 11-20-07

FROM	TO	HRS	CODE	DESCRIPTION DAILY ACTIVITY
600	700	1.0	22	SAFETY MEETING, CONCERNS OF LAYING PIPE DOWN.
700	1230	5.5	18	POOH LAYING TBG. DOWN.
1230	1300	0.5	23	LUNCH
1300	1430	1.5	18	OOH ALL TBG. LAYED DOWN
1430	1600	1.5	15	RD BOPS AND LOADED ON TRLR. INSTALLED TOP CAP ON WELL W/ 2 1/16 VALVE, CAP NEEDLE VL-V. W/ GAUGE
1600	1730	1.5	24	FINISH RIGGING RIG DOWN.
1730	1800	0.5	23	LAST 3 FRAC TANKS COMPLETELY EMPTY
1800	1810	0.25	23	LOC. LOCKED AND SECURE

P. U. Wt.

S. O. Wt.

String Wt.

Rot. Amp/Tq.:

SURVEY INFORMATION

DEVIATION SURVEYS:							DIRECTIONAL CO.		SUPERVISOR:		
DEPTH	ANGLE	AZM	TVD	V.S.	COORDINATES	DLS	DIRECTIONAL HOLE TARGETS				
							TARGET TVD: _____				
							TARGET AZM: _____				
							TARGET +/-N-S: _____				
							TARGET +/-E-W: _____				
							TARGET INCL: _____ + UP / - DOWN				

MUD LOGGER NAME: _____

MUD LOGGER PHONE: _____

MUD LOGGERS REPORT

BACK GROUND GAS: _____

CONNECTION GAS: _____

TRIP GAS: _____

SHOW GAS: _____

DOWNTIME GAS: _____

LITHOLOGY: _____

COMMENTS: _____

MUD PROPERTIES

Type Mud: _____

MUD COMPANY: _____

MUD ENGINEER: _____

Daily Cost: \$0.00

Cum: \$1,605.00

PHONE NUMBER: _____

DAILY MUD ADDITIVES: _____

DEPTH	TIME	MW	VIS	PV	YP	GELS	PH	API WL	HTHP WL	CAKE	PM LIME	PF ES	CL PPM	TOTAL CL	TOTAL SALT	% SAND	% SOLIDS	% OIL	% WATER	LCM PPB	ECD
																					0.00

BIT DATA

BIT

[illegible]

[illegible]