


NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

OIL CONSERVATION DIVISION

P. O. BOX 2000
SANTA FE, NEW MEXICO 87501



Form C-103
Revised 10-1-78

SUNDRY NOTICES AND REPORTS ON WELLS SANTA FE

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input type="checkbox"/> OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-	5a. Indicate Type of Lease State <input type="checkbox"/> Fee <input checked="" type="checkbox"/>
2. Name of Operator UTEX OIL COMPANY	7. Unit Agreement Name
3. Address of Operator SUITE 41-B, 4700 SOUTH 9th EAST, SALT LAKE CITY, UTAH 84117	8. Farm or Lease Name WESTLAND DEVELOPMENT
4. Location of Well UNIT LETTER <u>P</u> <u>990</u> FEET FROM THE <u>SOUTH</u> LINE AND <u>990</u> FEET FROM THE <u>EAST</u> LINE, SECTION <u>1</u> TOWNSHIP <u>10N</u> RANGE <u>1E</u> NMPM.	9. Well No. 1-J1E
15. Elevation (Show whether DF, RT, GR, etc.) 5752 GR	10. Field and Pool, or Wildcat
12. County BERNALLILO	

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

9 5/8"
Ran 98 joints 36#/J55 ST&C casing. Set at 4000' K.B. Total with tools 4037.39'. Cemented with 1363 sx Class H cement with 6 1/4# sk gilsonite, 1/4# sk celloflakes. Circulated throughout job. Circulated 120 bbls. to surface. Bump plug with 500 psi, float held. Job complete at 9: 30 A.M. 2-23-84. Pressure tested BOP equipment and casing to 1500 psi.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED [Signature] TITLE Executive Secretary DATE 3-1-84
APPROVED BY [Signature] TITLE _____ DATE 3-6-84
CONDITIONS OF APPROVAL, IF ANY: