

District I

1625 N. French Dr., Hobbs, NM 88240

District II

811 South First, Artesia, NM 88210

District III

1000 Rio Brazos Rd., Aztec, NM 87410

District IV

1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

WELL API NO.

30-015-03264

5. Indicate Type of Lease

STATE ☒ FEE ☐

6. State Oil & Gas Lease No.

B-6811-10

7. Lease Name or Unit Agreement Name:

WLHU G4S Unit Tract 38

8. Well No.

2

9. Pool name or Wildcat

Loco Hills-Q-GB-SA

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well:

Oil Well ☐ Gas Well ☐ Other Plug & Abandon ☐

2. Name of Operator

Yates Petroleum Corporation

3. Address of Operator

105 South Fourth Street - Artesia, NM 88210

4. Well Location

Unit Letter H : 2310 feet from the North line and 330 feet from the East line

Section 2 Township 18S Range 29E NMPM Eddy County

10. Elevation (Show whether DR, RKB, RT, GR, etc.)

3456' GR

11. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐

TEMPORARILY ABANDON ☐ CHANGE PLANS ☐

PULL OR ALTER CASING ☐ MULTIPLE COMPLETION ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐

COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☒

CASING TEST AND CEMENT JOB ☐

OTHER: ☐

12. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

6-25-2002 - Moved in and rigged up pulling unit and plugging equipment. Shut down.

6-26-2002 - Nippled down wellhead and nipped up BOP. Nippled up tubing equipment.

POOH with 2-7/8" tubing. Rigged up wireline. RIH with CIBP - found bad spot at 1647'.

POOH with CIBP. Rigged down wireline. Shut well in for night.

6-27-2002 - RIH open ended to 2510'. Spotted 30 sacks Class C Neat cement from 2510-

2331'. POOH. WOC 4 hours. RIH with tubing - did not tag plug. Re-spotted 30 sacks

Class C Neat cement from 2510-2331'. POOH. WOC. Shut well in for night.

6-28-2002 - RIH with tubing and tagged plug at 2292'. POOH to 2260'. Circulated hole

with plugging mud. POOH. Rigged up wireline. RIH with wireline. Perforated 7" casing

at 1100'. POOH with wireline and rigged down wireline. RIH with packer and set packer

at 814'. Squeezed with 75 sacks Class C Neat cement. WOC 4 hours. Rigged up wireline.

RIH with wireline - did not tag. POOH and rigged down wireline. Reset packer at 814'.

Squeezed with 75 sacks Class C Neat cement. WOC. Shut well in for night.

6-29-30-7-1-2002 - Rigged up wireline. RIH with wireline - did not tag plug. POOH with

wireline and rigged down wireline. Reset packer at 814'. Re-squeezed with 75 sacks

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

CONTINUED ON NEXT PAGE:

SIGNATURE Rusty Klein TITLE Agent for BCM & Associates DATE 7-3-2002

Type or print name Rusty Klein Telephone No. 746-6565

(This space for State use)

APPROVED BY [Signature] TITLE Field Rep ID DATE MAR 28 2003


Conditions of approval, if any:

Post file

YATES PETROLEUM CORPORATION
WLHU G4S Unit Tract 38-2
Section 2-T18S-R29E
Eddy County, New Mexico

SUNDRY NOTICE CONTINUED:

Class C Neat cement. WOC 4 hours. Rigged up wireline. RIH with wireline and tagged cement at 933'. POOH with wireline and rigged down wireline. POOH with tubing. Rigged up wireline. Perforated 7" casing at 580'. POOH with wireline and rigged down wireline. RIH with tubing and packer. Set packer at 282'. Squeezed with 75 sacks Class C Neat cement. WOC. Shut well in for night.
7-2-2002 - POOH with packer. RIH open ended and tagged cement at 452'. POOH with tubing. Nippled down BOP and tubing equipment. Rigged up wireline. RIH and perforated 7" casing at 60'. POOH and rigged down wireline. Squeezed with 40 sacks Class C Neat cement. WOC 4 hours. Capped well with cement. Shut well in for night.
7-3-2002 - Hole stayed full of cement inside casing. Rigged down pulling unit and plugging equipment. Installed regulation abandonment marker. PLUGGED AND ABANDONED
- FINAL REPORT. Plugging completed 7-2-2002.



Rusty Klein
Agent for BCM & Associates
July 3, 2002