

Office Energy, Minerals and Natural Resources
District I - (575) 393-6161
1625 N. French Dr., Hobbs, NM 88240
District II - (575) 748-1283
811 S. First St., Artesia, NM 88210
District III - (505) 334-6178
1000 Rio Brazos Rd., Aztec, NM 87410
District IV - (505) 476-3460
1220 S. St. Francis Dr., Santa Fe, NM 87505

NM OIL CONSERVATION
ARTESIA DISTRICT
OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505
RECEIVED
FEB 23 2018

WELL API NO. 30-015-44559
5. Indicate Type of Lease STATE [] FEE [X]
6. State Oil & Gas Lease No.
7. Lease Name or Unit Agreement Name Whitesnake 20/21 W0BC Fee
8. Well Number 2H
9. OGRID Number 14744
10. Pool name or Wildcat Purple Sage; Wolfcamp Gas (98220)
11. Elevation (Show whether DR, RKB, RT, GR, etc.) 3049' GL

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)
1. Type of Well: Oil Well [] Gas Well [X] Other
2. Name of Operator Mewbourne Oil Company
3. Address of Operator PO Box 5270, Hobbs NM 88240
4. Well Location Unit Letter C : 600 feet from the North line and 2200 feet from the West line
Section 20 Township 23S Range 28E NMPM Eddy County
11. Elevation (Show whether DR, RKB, RT, GR, etc.) 3049' GL

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

- PERFORM REMEDIAL WORK [] PLUG AND ABANDON []
TEMPORARILY ABANDON [] CHANGE PLANS []
PULL OR ALTER CASING [] MULTIPLE COMPL []
DOWNHOLE COMMINGLE []
CLOSED-LOOP SYSTEM []
OTHER: []

SUBSEQUENT REPORT OF:

- REMEDIAL WORK [] ALTERING CASING []
COMMENCE DRILLING OPNS. [] P AND A []
CASING/CEMENT JOB [X]
OTHER: []

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

02/16/18..TD'ed 8 3/4" hole @ 9680'. Ran 9667' of 7" 29# HCP110 LT&C Csg. Cemented 1st lead w/250 sks PVL w/additives. Mixed @ 10.2#/g w/4.23 yd. 2nd lead w/100 sks Lite Class H (50:50:10) w/additives. Mixed @ 11.9#/g w/2.47 yd. Tail w/400 sks Class H w/additives. Mixed @ 15.6 #/g w/1.18 yd. Displaced w/358 bbls OBM. Plug down @ 2:15 PM 02/16/18. Did not circ cmt. Lift pressure @ 97# @ 3 1/2 BPM. Estimated TOC @ 2130'. Set mandrel hanger through BOP w/220k#. Tested pack-off to 5000#. At 7:00 PM 02/17/18, tested csg to 2500# for 30 mins, held OK. FIT test to 13.5 PPG EMW. Drilled out with 6 1/8" bit.

Spud Date: 02/05/2018

Rig Release Date:

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Ruby Caballero TITLE Regulatory DATE 02/20/18
Type or print name Ruby Caballero E-mail address: rcaballero@mewbourne.com PHONE: 575-393-5905

For State Use Only

APPROVED BY: [Signature] TITLE Staff mg DATE 2-23-18
Conditions of Approval (if any):