



Environmental Services Group
Southern Region

Drift

Lindrith Unit #23
Meter Code 74692

0-9-24W-03W

Pit was excavated to 12 feet beneath ground surface. Headspace soil readings from excavation bottom were 434 parts per million. Soil analytical were as follows; benzene - < 0.5 mg/kg, total BTEX - 39.3 mg/kg, TPH - 555 mg/kg.

One soil boring was completed and no monitoring well installed. Groundwater was encountered at 17.4 feet. No groundwater or soil samples were collected.

The pit was re-excavated with analytical for the soil samples as follows; benzene - 0.063 mg/kg, total BTEX - 2.88 mg/kg, TPH - 96.3 mg/kg.

A RECON® survey was conducted and three groundwater samples were collected between the pit and Largo wash. The samples were collected and analyzed using a laboratory-grade gas chromatograph by Philip Environmental's RECON® System. The on-site analytical results are as follows; PH-01: benzene - not detected (ND), toluene - ND, ethylbenzene - ND, xylenes - ND, PH-02: benzene - ND, toluene - ND, ethylbenzene - ND, xylenes - ND, PH-03: benzene <1 ug/L, toluene - 3 ug/L, ethylbenzene - ND, xylenes - 2 ug/L.

Kenney L. Frost
DEPUTY OIL & GAS INSPECTOR

FEB 06

Approved



9/12/2

FIELD PIT SITE ASSESSMENT FORM

GENERAL

Meter: 74692 Location: Lindrich Unit 23
 Operator #: 2999 Operator Name: MDI P/L District: DJITO
 Coordinates: Letter: D Section 9 Township: 24 Range: 3
 Or Latitude _____ Longitude _____
 Pit Type: Dehydrator _____ Location Drip: ☒ Line Drip: _____ Other: _____
 Site Assessment Date: 8/2/99 Area: 08 Run: 83

NMOCD Zone:

(From NMOCD
Maps)

Inside

Outside

Land Type:

BLM ☐ (1)

State ☐ (2)

Fee ☒ (3)

Indian _____

Depth to Groundwater

Less Than 50 Feet (20 points) ☒ (1)

50 Ft to 99 Ft (10 points) ☐ (2)

Greater Than 100 Ft (0 points) ☐ (3)

Wellhead Protection Area :

Is it less than 1000 ft from wells, springs, or other sources of
 fresh water extraction? , or ; Is it less than 200 ft from a private
 domestic water source? ☐ (1) YES (20 points) ☒ (2) NO (0 points)

Horizontal Distance to Surface Water Body

Less Than 200 Ft (20 points) ☒ (1)

200 Ft to 1000 Ft (10 points) ☐ (2)

Greater Than 1000 Ft (0 points) ☐ (3)

Name of Surface Water Body Canada Larga

(Surface Water Body : Perennial Rivers, Major Wash, Streams, Creeks,
 Irrigation Canals, Ditches, Lakes, Ponds)

Distance to Nearest Ephemeral Stream ☐ (1) < 100' (Navajo Pits Only)
☐ (2) > 100'

TOTAL HAZARD RANKING SCORE: 40 POINTS


Remarks : Redline Book - Inside Vulnerable Zone Type - Inside
Pit Will close. Pending

SITE ASSESSMENT

74692

ORIGINAL PIT LOCATION

Original Pit : a) Degrees from North 245° Footage from Wellhead 104'
 b) Length : 20' Width : 16' Depth : 3'



Remarks :

Pictures @ 0937

Completed By:

Cong. Chang
 Signature

8/2/94
 Date

Phase I Excavation

FIELD PIT REMEDIATION/CLOSURE FORM

GENERAL	Meter: <u>74692</u> Location: <u>Lindrieth Unit #23</u> Coordinates: Letter: <u>D</u> Section <u>9</u> Township: <u>24</u> Range: <u>3</u> Or Latitude _____ Longitude _____ Date Started : <u>10/11/94</u> Run: <u>08</u> <u>83</u>
FIELD OBSERVATIONS	Sample Number(s): <u>KD 328</u> Sample Depth: <u>12'</u> Feet Final PID Reading <u>434 ppm</u> PID Reading Depth <u>12'</u> Feet Yes No Groundwater Encountered ☐ ☒ Approximate Depth _____ Feet
CLOSURE	Remediation Method : Excavation ☒ Approx. Cubic Yards <u>180</u> ^{lt} <u>9/25/95</u> Onsite Bioremediation ☐ Backfill Pit Without Excavation ☐ Soil Disposition: Envirotech ☒ ☐ Tierra Other Facility ☐ Name: _____ Pit Closure Date: <u>10/11/94</u> Pit Closed By: <u>BET</u>
REMARKS	Remarks : <u>Took pit to 12', Took pid sample, close pit.</u> <u>pit had approximately 4' of over burden.</u>
Signature of Specialist: <u>King Dan</u>	



FIELD SERVICES LABORATORY
ANALYTICAL REPORT

PIT CLOSURE PROJECT - Soil Samples Inside the GWV Zone

SAMPLE IDENTIFICATION

	Field ID	Lab ID
SAMPLE NUMBER:	KD328	946402
MTR CODE SITE NAME:	74692	Lindrith Unit #23
SAMPLE DATE TIME (Hrs):	10/11/94	1215
PROJECT:	Phase I	
DATE OF TPH EXT. ANAL.:	10/17/94	10/17/94
DATE OF BTEX EXT. ANAL.:	10/19/94	10/23/94
TYPE DESCRIPTION:	VC	Brown sand & clay

Field Remarks:

RESULTS

PARAMETER	RESULT	UNITS	QUALIFIERS			
			DF	Q	M(g)	V(ml)
BENZENE	<0.5	MG/KG	20			
TOLUENE	32	MG/KG	20			
ETHYL BENZENE	<0.5	MG/KG	20			
TOTAL XYLENES	6.3	MG/KG	20			
TOTAL BTEX	39.3	MG/KG				
TPH (418.1)	555	MG/KG			2.20	28
HEADSPACE PID	434	PPM				
PERCENT SOLIDS	93.9	%				

-- TPH is by EPA Method 418.1 and BTEX is by EPA Method 8020 --

The Surrogate Recovery was at 82 % for this sample All QA/QC was acceptable.

Narrative:

performed analyses.

DF = Dilution Factor Used

CHAIN OF CUSTODY RECORD

Page _____ of _____

PROJECT NAME # 24324 Pit Closure Project				PROJECT NUMBER # 24324				CONTRACT LABORATORY P. O. NUMBER							
DATE: 10/16/94				DATE: 10/16/94											
SAMPLERS: (Signature)				SAMPLERS: (Signature)											
LAB ID	DATE	TIME	MATRIX	FIELD ID	TOTAL NUMBER OF CONTAINERS	SAMPLE TYPE	TPH EPA 418.1	BTEX EPA 8020	LAB PID	REQUESTED ANALYSIS	SEQUENCE #	REMARKS			
	10/16/94	0850	Soil	KD 327	1	VC	X	X			297				
	10/16/94	1215	Soil	KD 328	1	VC	X	X			298				
	10/16/94	1545	Soil	KD 329	1	VC	X	X			299				
	10/16/94	1545	Soil	KD 330	1	D	X	X			-				
	10/16/94	1550	Soil	KD 331	1	B	X	X			-				
	10/16/94	1615	Soil	KD 332	1	VG	X	X			300				
(The following section of the table is crossed out with a large diagonal line.)															
RELINQUISHED BY: (Signature)				RECEIVED BY: (Signature)				RELINQUISHED BY: (Signature)				RECEIVED BY: (Signature)			
10/16/94				10/16/94 1850				10/16/94				10/16/94 0925			
RELINQUISHED BY: (Signature)				RECEIVED BY: (Signature)				RELINQUISHED BY: (Signature)				RECEIVED BY: (Signature)			
												Kim Kink			
REQUESTED TURNAROUND TIME:				SAMPLE RECEIPT REMARKS				RESULTS & INVOICES TO:							
☐ ROUTINE ☐ RUSH												FIELD SERVICES LABORATORY EL PASO NATURAL GAS COMPANY P. O. BOX 4990 FARMINGTON, NEW MEXICO 87499			
CARRIER CO.				CHARGE CODE				505-599-2144				FAX: 505-599-2261			
BILL NO.:															

Phase II Soil Boring

RECORD OF SUBSURFACE EXPLORATION

PHILIP ENVIRONMENTAL

000 Monroe Road

Farmington, New Mexico 87401

(505) 326-2262 FAX (505) 326-2388

Borehole # BH-1

Well #

Page 1 of 1

Project Name EPNG PITS

Project Number 14509 Phase 6000/77

Project Location Linderoth Unit #22 74692

Elevation

Borehole Location

GWL Depth

Logged By CM CHANCE

Drilled By M. DONOHUE K. Padilla

Date/Time Started 6/1/95 - 0950

Date/Time Completed 6/1/95 - 1100

Well Logged By

CM Chance

Personnel On-Site

K. Padilla, F. Rivera

Contractors On-Site

Client Personnel On-Site

Drilling Method 4 1/4" ID HSA

Air Monitoring Method PID, CGI

Depth (Feet)	Sample Number	Sample Interval	Sample Type & Recovery (Inches)	Sample Description Classification System: USCS	USCS Symbol	Depth Lithology Change (feet)	Air Monitoring			Drilling Conditions & Blow Counts
							Units: PPM	BZ	BH	HS
0				Backfill to 12'						
5										
10										
15	1	15-17	8"	BLK silty CLAY, trvf sand, med stiff, med plastic, odor		8	300	358	450	1000
20	2	20-21	0			0	150	NA		
25				TOB 22'						
30										
35										
40										

Comments:

Hit GW @ ~19'. After 15 min water level is 17.4' Last sample above GW was visibly contaminated & contaminated on PID. No sample sent to lab

Phase III Excavation

FIELD PIT REMEDIATION/CLOSURE FORM/PHASE III

[Handwritten mark]

GENERAL

Meter: 74692 Location: Lindrih unit # 23
 Coordinates: Letter: 0 Section 09 Township: 24 Range: 03
 Or Latitude _____ Longitude _____
 Date Started : _____ Area: 08 Run: 83

FIELD OBSERVATIONS

Sample Number(s): AP 39
 Sample Depth: 18' Feet
 Final PID Reading 107.8 PID Reading Depth 18' Feet
 Yes No
 Groundwater Encountered ☒ (1) ☐ (2) Approximate Depth 18'6" Feet
 Final Dimensions: Length 29' Width 25' Depth 18'

CLOSURE

Remediation Method :
 Excavation ☒ (1) Approx. Cubic Yards 1450
 Onsite Bioremediation ☐ (2)
 Backfill Pit Without Excavation ☐ (3)
 Overburden Cubic Yards 280
 Soil Disposition:
 Envirotech ☒ (1) ☐ (3) Tierra
 Other Facility ☐ (2) Name: _____
 Pit Closure Date: 6-29-95 Pit Closed By: Phillip Env.

REMARKS

Remarks : Remediated to 18', Alton James said to pull
Sample & close pit. Final composite sample showed
107.8 at 76" closed pit. Backfill came out perfect
with 1ft cap.

Signature of Specialist: James T. Purose



FIELD SERVICES LABORATORY

ANALYTICAL REPORT

PIT CLOSURE PROJECT - Soil Samples Inside the GWV Zone

SAMPLE IDENTIFICATION

	Field ID	Lab ID
SAMPLE NUMBER:	JP39	946936
MTR CODE SITE NAME:	74692	Lindrith Unit #23
SAMPLE DATE TIME (Hrs):	06/28/95	1200
PROJECT:	Phase II Excavation	
DATE OF TPH EXT. ANAL.:	07/04/95	07/04/95
DATE OF BTEX EXT. ANAL.:	07/06/95	07/06/95
TYPE DESCRIPTION:	VC	Brown clay w/fine sand

Field Remarks:

RESULTS

PARAMETER	RESULT	UNITS	QUALIFIERS			
			DF	Q	M(g)	V(ml)
BENZENE	0.063	MG/KG	1			
TOLUENE	1.1	MG/KG	1			
ETHYL BENZENE	0.22	MG/KG	1			
TOTAL XYLENES	1.5	MG/KG	1			
TOTAL BTEX	2.88	MG/KG				
TPH (418.1)	96.3	MG/KG			2.00	28
HEADSPACE PID	108	PPM				
PERCENT SOLIDS	85.6	%				

-- TPH is by EPA Method 418.1 and BTEX is by EPA Method 8020 --

The Surrogate Recovery was at 96 % for this sample All QA/QC was acceptable.

Narrative:

I performed analyses.

DF = Dilution Factor Used

Analyzed by Del. L. L. L.


Date 7/10/95



Page _____ of _____

**FIELD SERVICES LABORATORY
EL PASO NATURAL GAS COMPANY
P. O. BOX 4990
FARMINGTON, NEW MEXICO 87499**

RECON®



TITLE:		PROJECT NO: 13947	
LINDRITH UNIT NO. 23		EPNG-RECON PITS	
METER 74692		DATE	12/12/95
		SCALE	AS NOTED
		DWN:	M.R.W.
		DES:	
		CHKD:	K.B.G.
		APPD:	
		DATE	12/15/95
		REV:	0
		FIGURE 30	

T24 R3 SEC 9 UNIT D

EXPLANATION

- PH-02 ND (1) PROBE HOLE LOCATION AND BENZENE CONCENTRATION IN MICROGRAMS PER LITER, (ug/L)
- * FENCE
- ABOVEGROUND PIPING

PHILIP

RECON SAMPLE ANALYSIS

DATA SUMMARY TABLE

Project: 13947

Sample I.D.	Probe Hole Number	Depth (feet)	Benzene (ug/L)	Toluene (ug/L)	Ethyl benzene (ug/L)	m+p-Xylene (ug/L)	o-Xylene (ug/L)	Comments
EGC#S1-08	PH-02	12	ND(1)	ND(1)	ND(1)	ND(1)	ND(1)	Soil-gas
EGC#S1-09	PH-03	3	ND(1)	ND(1)	ND(1)	ND(1)	ND(1)	Soil-gas
EGC#S1-10	PH-03	6	ND(1)	ND(1)	ND(1)	ND(1)	ND(1)	Soil-gas
EGC#S1-11	PH-03	9	ND(1)	ND(1)	ND(1)	ND(1)	ND(1)	Soil-gas
EGC#S1-12	PH-03	12	ND(1)	ND(1)	ND(1)	ND(1)	ND(1)	Soil-gas
EGC#M1-01	PH-01	3	ND(1)	ND(1)	ND(1)	ND(1)	ND(1)	Soil-gas
EGC#M1-02	PH-01	6	ND(1)	ND(1)	ND(1)	ND(1)	ND(1)	Soil-gas
EGC#M1-03	PH-01	9	ND(1)	ND(1)	ND(1)	ND(1)	ND(1)	Soil-gas
EGC#M1-04	PH-01	12	ND(1)	ND(1)	ND(1)	ND(1)	ND(1)	Soil-gas
EGC#M1-05	PH-02	3	ND(1)	ND(1)	ND(1)	ND(1)	ND(1)	Soil-gas
EGC#M1-06	PH-02	6	ND(1)	ND(1)	ND(1)	ND(1)	ND(1)	Soil-gas
EGC#M1-07	PH-02	9	ND(1)	ND(1)	ND(1)	ND(1)	ND(1)	Soil-gas
EGC#M1-08	PH-02	12	ND(1)	ND(1)	ND(1)	ND(1)	ND(1)	Soil-gas
EGC#M1-09	PH-03	3	ND(1)	ND(1)	ND(1)	ND(1)	ND(1)	Soil-gas
EGC#M1-10	PH-03	6	ND(1)	ND(1)	ND(1)	ND(1)	ND(1)	Soil-gas
EGC#M1-11	PH-03	9	ND(1)	ND(1)	ND(1)	ND(1)	ND(1)	Soil-gas
EGC#M1-12	PH-03	12	ND(1)	ND(1)	ND(1)	ND(1)	ND(1)	Soil-gas
EGC#M1-12-D	PH-03	12	ND(1)	ND(1)	ND(1)	ND(1)	ND(1)	Soil-gas
Blank-91	N/A	N/A	ND(1)	ND(1)	ND(1)	ND(1)	ND(1)	QC - Duplicate
QCRT-30	N/A	N/A	11	611	534	532	512	QC - System Blank
Blank-92	N/A	N/A	ND(1)	ND(1)	ND(1)	ND(1)	ND(1)	QC - Retention Times
STD-1205	N/A	N/A	12	705	705	706	707	QC - System Blank
Blank-93	N/A	N/A	ND(1)	ND(1)	ND(1)	ND(1)	ND(1)	Calibration Standard
Blank-94	N/A	N/A	ND(1)	ND(1)	ND(1)	ND(1)	ND(1)	QC - System Blank
LINDRITH23-01	PH-01	21-27	ND(1)	ND(1)	ND(1)	ND(1)	ND(1)	QC - Probe Rod Blank
LINDRITH23-02	PH-02	21-27	ND(1)	ND(1)	ND(1)	ND(1)	ND(1)	Groundwater
LINDRITH23-03	PH-03	21-27	<1	3	ND(1)	ND(1)	ND(1)	Groundwater
LINDRITH24-01	PH-01	21-27	ND(1)	ND(1)	ND(1)	ND(1)	ND(1)	Groundwater

D = duplicate analysis.

QC = quality control.

ug/L = micrograms of compound detected per liter of soil or groundwater vapor analyzed.

ND = not detected at the lower quantifiable limit indicated in parenthesis.

N/A = not applicable.

MS = matrix spike.

QA Review:

Paul Anderson

Review Date:

1-31-96 RK 2/13/96

