

**STATE OF NEW MEXICO
ENERGY, MINERALS AND NATURAL RESOURCES DEPARTMENT
OIL CONSERVATION COMMISSION**

**APPLICATION OF GOODNIGHT
MIDSTREAM PERMIAN LLC FOR APPROVAL
OF A SALTWATER DISPOSAL WELL,
LEA COUNTY, NEW MEXICO.**

COMM. CASE NO. 24123

**APPLICATIONS OF GOODNIGHT
MIDSTREAM PERMIAN LLC FOR APPROVAL
OF SALTWATER DISPOSAL WELLS,
LEA COUNTY, NEW MEXICO.**

DIV. CASE NOS. 23614-23617

**APPLICATION OF GOODNIGHT
MIDSTREAM PERMIAN, LLC TO AMEND
ORDER NO. R-22026/SWD-2403 TO INCREASE
THE APPROVED INJECTION RATE IN ITS
ANDRE DAWSON SWD #1,
LEA COUNTY, NEW MEXICO.**

DIV. CASE NO. 23775

**APPLICATIONS OF EMPIRE NEW MEXICO LLC
TO REVOKE INJECTION AUTHORITY,
LEA COUNTY, NEW MEXICO.**

DIV. CASE NOS. 24018-24020, 24025

**EMPIRE NEW MEXICO LLC'S
CROSS EXAMINATION EXHIBIT NO. 12**

Empire New Mexico, LLC, through its undersigned counsel, submits its Cross Examination Exhibit No. 12, the workover report on the Ryno SWD 1, which was admitted into the record during the hearing in these matters on May 20, 2025.

Respectfully submitted,

By: /s/ Dana S. Hardy

Dana S. Hardy
Jaclyn M. McLean
Timothy B. Rode
HARDY MCLEAN LLC
125 Lincoln Ave., Suite 223
Santa Fe, NM 87505
(505) 230-4410
dhardy@hardymclean.com
jmclean@hardymclean.com
trode@hardymclean.com

Sharon T. Shaheen
SPENCER FANE LLP
P.O. Box 2307
Santa Fe, NM 87504-2307
(505) 986-2678
sshaheen@spencerfane.com

Ernest L. Padilla
PADILLA LAW FIRM, P.A.
P.O. Box 2523
Santa Fe, NM 87504
(505) 988-7577
padillalawnm@outlook.com

Corey F. Wehmeyer
SANTOYO WEHMEYER, P.C.
IBC Highway 281 N. Centre Bldg.
12400 San Pedro Avenue, Suite 300
San Antonio, Texas 78216
(210) 998-4190
cwehmeyer@swenergyllaw.com

Attorneys for Empire New Mexico, LLC

CERTIFICATE OF SERVICE

I hereby certify that a true and correct copy of the foregoing was served on the following counsel of record by electronic mail on May 22, 2025.

/s/ Dana S. Hardy

Mathew M. Beck
Peifer, Hanson, Mullins & Baker, P.A.
P.O. Box 25245
Albuquerque, NM 87125-5245
mbeck@peiferlaw.com

*Attorneys for Rice Operating Company and
Permian Line Company, LLC*

Christopher Moander
Jesse Tremaine
Office of General Counsel
New Mexico Energy, Minerals and Natural
Resources Department
1220 South St. Francis Drive
Santa Fe, NM 87505
Chris.Moander@emnrd.nm.gov
Jessek.tremaine@emnrd.nm.gov

Attorneys for Oil Conservation Division

Miguel A. Suazo
Sophia Graham
James Parrot
Beatty & Wozniak, P.C.
500 Don Gaspar Ave.
Santa Fe, NM 87505
msuazo@bwenergylaw.com
sgraham@bwenergylaw.com
jparrot@bwenergylaw.com

Attorneys for Pilot Water Solutions SWD, LLC

Michael H. Feldewert
Adam G. Rankin
Paula M. Vance
Nathan Jurgensen
Holland & Hart LLP
P.O. Box 2208
Santa Fe, NM 87504
mfeldewert@hollandhart.com
agrarkin@hollandhart.com
pmvance@hollandhart.com
nrjurgensen@hollandhart.com

*Attorneys for Intervenor Goodnight
Midstream, LLC*

San Antonio 210-828-8117 Fax 210-828-5274
8620 N. New Braunfels, Suite 315
San Antonio, Texas 78217



BRUINGTON ENGINEERING, LLC															
DAILY WORKOVER REPORT															
Date:	10/22/24		Operator:		Goodnight Midstream, LLC			Well Name:		Ryno SWD 1					
Field:	San Andres		County:		Lea, NM		Consultant:		Ronnie McWhirter		Phone:	903-930-0282			
Present Operation:			Well shut in, waiting to pull plug and perform MIT.					Contractor & Rig No.:		Mesa 219					
Production Casing OD:			7"		Depth:	10,556'		Wt.:	26 lb/ft		Grade:	HCL80	PBTD:	5625'	
Tubing OD:		4-1/2"		Wt:	11.6		Grade:	L-80		Coupling:	BTC		Perfs:	4380' - 5560'	
From	To	Hrs													
7:00	8:30	1.5	Held safety meeting with all crews and personnel, rigged up power swivel.												
8:30	9:00	0.5	Rotated and worked tubing, latch assembly released at 14k lbs over string weight.												
9:00	9:30	0.5	Rigged down and loaded out power swivel, rigged up Byrd power tongs.												
9:30	10:30	1.0	Broke out landing joint, broke hanger assembly off of old tubing pup, pulled 1 full joint tubing, made up 3 pup joints below first joint for space out (4', 8' & 10' = 22.26' overall)												
10:30	11:30	1.0	Waited on vac truck to arrive.												
11:30	12:30	1.0	Pumped 130 barrels of fresh water with packer fluid at 4 bpm.												
12:30	13:00	0.5	Made up hanger assembly, stung into packer, landed tubing with 30k lbs compression.												
13:00	14:00	1.0	Backed out pup joint from hanger assembly, rigged down Byrd power tongs and released, rigged up Monahans test truck.												
14:00	14:30	0.5	Tested annulus to 500 psi for 30 minutes with chart, good test.												
14:30	17:00	2.5	Nippled down BOPs, rigged down workover rig, installed and nipped up replacement tree and flowline, released all equipment. Shut in well.												
			Waiting to pull plug and perform MIT test.												
			Notes:												
			Fiberglass lining on tubing adds 1.5 lbs/ft and reduces ID by 0.250"												
			Tubing hanger top and bottom is BTC thread												
			Packer seals are Aflas; release packer with 10-12 rounds to the right												
			Due to severe pitting, entire injection tree was replaced with 5000 psi, EE-0.5 main valves with Xylan coating by Encore												
			Top connection on tree is 4-1/16" 5000 psi flange with 4-1/2" 8R EUE threads												

San Antonio 210-828-8117 Fax 210-828-5274
8620 N. New Braunfels, Suite 315
San Antonio, Texas 78217



BRUINGTON ENGINEERING, LLC																			
DAILY WORKOVER REPORT																			
Date:	11/03/24		Operator:		Goodnight Midstream, LLC			Well Name:		Ryno SWD 1									
Field:	San Andres			County:		Lea, NM		Consultant:		Ronnie McWhirter		Phone:	903-930-0282						
Present Operation:			Shut down for night						Contractor & Rig No.:		Mesa Rig 219								
Production Casing OD:				7"		Depth:		10,556'		Wt.:		26 lb/ft		Grade:	HCL80	PBTD:	5625'		
Tubing OD:		4-1/2"			Wt:		11.6		Grade:		J-55		Coupling:		LTC		Perfs:	4380' - 5560'	
From	To	Hrs																	
7:00	8:00	1.0		Arrived at location, held PJSM with all crews, waited on daylight.															
8:00	12:30	4.5		Ran 92 joints of 4-1/2", J-55, 11.60 lb/ft 8R, LTC, P700 coated tubing. Stung into permapak packer.															
12:30	3:30	3.0		Waited on Renegade slick line truck.															
3:30	4:30	1.0		Rigged up slick line truck. Ran gauge ring to top of packer and pulled out of hole. Ran in hole with															
				2.81" F profile plug and set in F profile nipple. Pulled out of hole, rigged down slick line truck and															
				moved to edge of location.															
4:30	5:30	1.0		Measured for space out and stung tubing out of Arrowset 1-X packer with on/off tool. Reverse circulated															
				140 bbls 10 ppg brine with packer fluid.															
5:30	6:30	1.0		Made up hanger with pup joint, stung into Arrowset packer and hung off tubing in hanger with															
				30k, neutral weight of string was 54k. Broke out pup joint from hanger. Rigged down, loaded out and															
				released Byrd power tongs, lay down machine and torque turn. Started to nipple down bops. Severe															
				thunder storms with hail, lightning, high winds, heavy rain and tornado warnings hit. Had to															
				shut down operations. Closed blinds and secured well, shut down for weather and night.															
				Made tubing up with Byrd's torque turn to optimum torque of 1620 ft-lbs at 25 rpms.															
				5 full joints and 3 pup subs not ran and are on location with thread protectors on the pins and boxes.															
				Sent cut off ends of BTC tubing with Mesquite Oil Tools' tech to store in their yard until we schedule															
				tests and analysis of pins and collars.															

San Antonio 210-828-8117 Fax 210-828-5274
8620 N. New Braunfels, Suite 315
San Antonio, Texas 78217



BRUINGTON ENGINEERING, LLC															
DAILY WORKOVER REPORT															
Date:	11/11/24		Operator:		Goodnight Midstream, LLC		Well Name:		Ryno SWD 1						
Field:	San Andres		County:		Lea, NM		Consultant:		Ronnie McWhirter		Phone:	903-930-0282			
Present Operation:			Testing casing while pulling out of the hole.					Contractor & Rig No.:		Mesa Rig 219					
Production Casing OD:			7"		Depth:	10,556'		Wt.:	26 lb/ft		Grade:	HCL80	PBTD:	5625'	
Tubing OD:		4-1/2"		Wt:	11.6		Grade:	J-55		Coupling:	LTC		Perfs:	4380' - 5560'	
From	To	Hrs													
7:00	7:30	0.5	Arrived at location, held PJSM and operations meeting with crews.												
7:30	8:00	0.5	Rigged up Monahans test truck, pressured up on 2-7/8" tubing to 600 psi, pressure dropped to 100 psi												
			in less than 2 min (tubing leak).												
8:00	10:00	2.0	Pulled tubing and pressure tested every 5 stands (320' average) (charted).												
10:00	11:00	1.0	Found leak in collar and pin on joints 15 and 16, laid down bad joints, pulled 4 joints, and found leak												
			in collar and pin on joints 9 and 10, laid down bad joints, continued to pull out of the hole, retrieved												
			standing valve in seat nipple, laid down HD packer.												
11:00	12:30	1.5	Picked up and made up 32A tension packer and seat nipple, tripped in hole, picked up 5 new joints of												
			tubing to replace bad joints, to 4235'.												
12:30	1:00	0.5	Loaded well with 22 barrels of water with reverse unit, pumped through tubing to circulate air out.												
1:00	2:00	1.0	Set packer at 4235', tested below packer to 700 psi for 30 min, pressure dropped to 180 psi (charted).												
2:00	2:30	0.5	Tested annulus above packer from 4235' to surface for 30 min to 620 psi, held at 620 psi (charted).												
2:30	3:00	0.5	Released packer, tested wellbore from existing Arrowset at 4340' to surface for 23 min to												
			610 psi, pressure dropped to 540 psi (charted).												
3:00	3:30	0.5	Tripped in hole, tagged Arrowset packer, laid down 1 joint, set test packer at 4325'.												
3:30	3:45	0.25	Tested below test packer to 600 psi, pressure dropped to 0 psi in 12 min.												
3:45	4:15	0.5	Tested annulus above packer at 4325' to surface to 700 psi for 24 min, held at 700 psi (charted).												
4:15	5:00	0.75	Released packer, pulled 20 stands of tubing and racked back in derrick. Installed TIW valve, closed												
			pipe rams and secured well, shut down for night.												
			Will continue testing out of hole every 1000' in the morning												
			Rig bent 1 joint of 2-7/8" tubing, shut down held safety meeting on trip speed												

