

CRESCENT


DIRECTIONAL DRILLING

30-015-38150


December 12, 2012

STATE OF NEW MEXICO

COUNTY OF EDDY



I, Ricky Neagle, certify that; I am employed by Crescent Directional Drilling, L.P.; that on the day(s) of July 15, 2012-August 08, 2012 we conducted and or supervised the taking of a MWD survey for Dirty Dozen Federal Com #4H from a depth of 8777 feet to a depth of 14980 feet; that the data is true, correct, complete and within the limitations of the tool as set forth by Crescent Directional Drilling Services, L.P.; that I am authorized and qualified to make this report; that this survey was conducted at the request of Concho; that I reviewed this report and find it conforms to the principles and procedures as set forth by Crescent Directional.




Ricky Neagle
Coordinator of MWD Operations
Crescent Directional Drilling, L.P.



NOTARY

12-12-12
DATE



Crescent Directional Drilling L.P.
2040 Aldine Western Rd Houston, TX 77038
Phone (281) 668-9500 Fax (281) 668-9539



COG Operating LLC

Eddy County, NM

Dirty Dozen Federal Com 4H

Dirty Dozen Federal Com 4H


Wellbore #1

Design: surveys

Standard Survey Report

13 August, 2012






Surface Location		Ground Elev: 3497.00 KB Elevation @ 3518.00ft (Basic 46)		
+M-S	+E-W	Northing	Easting	Latitude
0.00	0.00	567517.80	659359.40	32.614121
				-103.815790

TARGET DETAILS						
Name	ITU	WGS	WGS	WGS	WGS	WGS
PEHL [Dirty Doves Federal Conv 41 Plan 3]	9385.00	-1002.40	5863.00	586515.40	54462.40	32.511289

SECTION DETAILS										
Set	MD	Inc	Azi	YVD	+W-S	+W-D	Dig	Fact	V-Sect	Target
1	8770.00	1.54	213.48	8767.92	-27.86	-7.31	6.80	6.00	3.62	
2	8901.29	1.56	213.85	8939.16	-30.82	-8.26	9.00	6.00	2.22	
3	9648.58	88.64	128.30	9373.38	-335.90	362.52	12.50	-35.19	436.00	
4	9816.48	88.64	128.30	9373.85	-344.26	435.92	8.00	0.00	595.80	
5	10634.49	88.84	93.40	9378.73	-747.03	1294.45	4.00	-90.94	1410.11	
6	15003.22	88.84	93.40	9390.00	-1002.40	5483.08	6.00	0.00	5691.96	PRHL (Dirty Dzan Federal Com 44 Plan 3)





Survey Report



Company: COG Operating LLC
Project: Eddy County, NM
Site: Dirty Dozen Federal Com 4H
Well: Dirty Dozen Federal Com 4H
Wellbore: Wellbore #1
Design: surveys

Local Co-ordinate Reference:
TVD Reference:
MD Reference:
North Reference:
Survey Calculation Method:
Database:
Site Dirty Dozen Federal Com 4H
KB Elevation @ 3518.00ft (Basic 46)
KB Elevation @ 3518.00ft (Basic 46)
Grid
Minimum Curvature
Houston R5000 Database

Project: Eddy County, NM
Map System: US State Plane 1927 (Exact solution)
Geo Datum: NAD 1927 (NADCON CONUS)
Map Zone: New Mexico East 3001
System Datum: Mean Sea Level

Site: Dirty Dozen Federal Com 4H

Site Position: Northing: 587,517.80 ft Latitude: 32.614121
From: Map Easting: 659,359.40 ft Longitude: -103.815790
Position Uncertainty: 0.00 ft Slot Radius: 13.200 in Grid Convergence: 0.28 °

Well: Dirty Dozen Federal Com 4H

Well Position: +N-S 0.00 ft Northing: 587,517.80 ft Latitude: 32.614121
+E-W 0.00 ft Easting: 659,359.40 ft Longitude: -103.815790
Position Uncertainty: 0.00 ft Wellhead Elevation: ft Ground Level: 3,497.00 ft

Wellbore: Wellbore #1

Magnetics	Model Name	Sample Date	Declination (°)	Dip Angle (°)	Field Strength (mT)
	IGRF2010	8/28/2012	7.60	90.48	46.721

Design: surveys

Audio Notes:
Version: 1.0 Phase: ACTUAL Tie On Depth: 0.00

Vertical Section:	Depth From (TVD) (ft)	+N-S (ft)	+E-W (ft)	Direction (°)
	0.00	0.00	0.00	100.14

Survey Program Date: 8/13/2012

From (ft)	To (ft)	Survey (Wellbore)	Tool Name	Description
200.00	8,770.00	Gyro Surveys (Wellbore #1)	MWD	MWD - Standard
8,777.00	14,980.00	MWD Surveys (Wellbore #1)	MWD	MWD - Standard

Survey:

Measured Depth (ft)	Inclination (°)	Azimuth (°)	Vertical Depth (ft)	+N-S (ft)	+E-W (ft)	Vertical Section (ft)	Dogleg Rate (°/100ft)	Build Rate (°/100ft)	Turn Rate (°/100ft)
0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
200.00	0.34	242.09	200.00	-0.28	-0.52	-0.47	0.17	0.17	0.00
400.00	0.55	233.82	399.99	-1.12	-1.82	-1.60	0.11	0.11	-4.14
600.00	0.80	229.15	599.98	-2.50	-3.65	-3.14	0.13	0.13	-2.34
800.00	0.84	228.96	799.98	-4.48	-5.82	-4.94	0.02	0.02	-0.10
1,000.00	0.95	224.77	999.93	-6.62	-8.09	-6.80	0.08	0.06	-2.10
1,200.00	0.55	216.73	1,199.92	-8.56	-9.93	-8.17	0.21	-0.20	-4.02
1,400.00	0.54	188.18	1,399.91	-10.27	-10.51	-8.53	0.14	-0.01	-15.26
1,600.00	0.38	147.13	1,599.90	-11.78	-10.25	-8.02	0.17	-0.08	-19.53
1,800.00	0.50	110.83	1,799.90	-12.63	-9.07	-6.71	0.15	0.08	-18.15




Survey Report



Company:	COG Operating LLC	Local Co-ordinate Reference:	Site Dirty Dozen Federal Com 4H
Project:	Eddy County, NM	TVD Reference:	KB Elevation @ 3518.00ft (Basic 46)
Site:	Dirty Dozen Federal Com 4H	MD Reference:	KB Elevation @ 3518.00ft (Basic 46)
Well:	Dirty Dozen Federal Com 4H	North Reference:	Grid
Wellbore:	Wellbore #1	Survey Calculation Method:	Minimum Curvature
Design:	surveys	Database:	Houston R5000 Database

Survey

Measured Depth (ft)	Inclination (°)	Azimuth (°)	Vertical Depth (ft)	+N/-S (ft)	+E/-W (ft)	Vertical Section (ft)	Dogleg Rate (°/100ft)	Build Rate (°/100ft)	Turn Rate (°/100ft)
2,000.00	2.57	71.87	1,999.81	-11.49	-3.53	-1.75	1.15	1.09	-10.48
2,200.00	2.79	72.51	2,199.58	-8.58	5.24	6.67	0.06	0.08	0.32
2,400.00	2.59	91.74	2,399.37	-7.25	14.40	15.45	0.45	-0.10	9.82
2,600.00	1.68	98.16	2,599.23	-7.78	21.65	22.68	0.52	-0.51	3.21
2,800.00	1.39	100.51	2,799.17	-8.62	28.76	27.80	0.10	-0.10	1.18
3,000.00	1.08	106.07	2,999.12	-9.57	30.92	32.12	0.16	-0.17	2.78
3,200.00	0.87	88.46	3,199.09	-10.04	34.22	35.45	0.18	-0.10	-8.81
3,400.00	1.06	73.17	3,399.03	-8.47	37.51	38.59	0.16	0.10	-7.65
3,600.00	1.44	84.33	3,599.02	-8.68	41.78	42.65	0.22	0.19	5.58
3,800.00	1.54	90.12	3,798.95	-8.44	46.97	47.72	0.08	0.05	2.90
4,000.00	1.21	103.12	3,998.89	-8.82	51.71	52.47	0.23	-0.17	6.50
4,200.00	0.89	144.14	4,198.86	-10.86	54.88	55.70	0.40	-0.16	20.51
4,400.00	0.47	164.06	4,398.85	-12.71	55.81	57.18	0.24	-0.21	9.96
4,600.00	0.27	95.63	4,598.84	-13.55	58.51	58.01	0.22	-0.10	-34.22
4,800.00	0.15	88.91	4,798.84	-13.59	57.24	58.74	0.06	-0.06	-3.38
5,000.00	0.21	78.74	4,998.84	-13.51	57.86	59.33	0.03	0.03	-5.09
5,200.00	0.38	57.97	5,198.84	-13.08	58.76	60.17	0.10	0.09	-10.39
5,400.00	0.62	38.43	5,398.83	-11.69	60.02	61.17	0.15	0.12	-9.78
5,600.00	0.46	328.34	5,598.82	-10.33	60.25	61.12	0.32	-0.07	-36.04
5,800.00	0.61	291.00	5,798.81	-9.23	58.81	59.52	0.19	0.07	-18.67
6,000.00	1.30	282.45	5,998.78	-7.88	55.72	56.26	0.35	0.35	0.73
6,200.00	0.74	281.28	6,198.75	-6.65	52.42	52.77	0.28	-0.28	-0.59
6,400.00	0.87	295.58	6,398.73	-5.45	49.89	49.88	-0.12	0.12	2.16
6,600.00	0.78	272.62	6,598.71	-4.86	46.81	46.59	0.20	-0.10	-11.49
6,800.00	0.58	263.42	6,798.69	-4.71	44.44	44.58	0.11	-0.10	-4.60
7,000.00	0.58	262.07	6,998.68	-4.98	42.29	42.51	0.04	0.04	-0.88
7,200.00	1.08	257.74	7,198.66	-5.54	39.31	39.67	0.21	0.21	-2.17
7,400.00	1.75	248.62	7,398.60	-7.05	34.62	35.32	0.35	0.34	-4.46
7,600.00	0.91	242.19	7,598.54	-8.69	30.57	31.48	0.43	-0.42	-3.32
7,800.00	1.65	246.37	7,798.48	-10.59	26.29	27.76	0.38	0.37	3.09
8,000.00	2.17	238.60	7,998.38	-13.73	20.38	22.48	0.31	0.26	-4.59
8,200.00	2.10	245.59	8,198.24	-17.25	13.77	15.59	0.13	-0.02	3.40
8,400.00	2.24	241.73	8,398.09	-20.65	6.95	10.47	0.09	0.06	-1.83
8,600.00	1.54	225.63	8,597.98	-24.38	1.56	5.95	0.44	-0.35	-8.05
8,770.00	1.54	213.48	8,767.82	-27.88	-1.31	3.62	0.19	0.00	-7.15
Tie into Gyro @ 8770.00'									
8,777.00	1.60	206.30	8,774.82	28.05	-1.40	3.55	2.94	0.86	-102.57
Begin MWD @ 8777.00' MD									
8,800.00	1.60	204.79	8,808.91	-28.85	-1.78	3.32	0.14	0.00	-5.00
8,841.00	1.40	194.20	8,836.80	-29.64	-2.07	3.18	1.06	-0.63	-32.81
8,871.00	3.10	124.00	8,868.89	-30.45	-1.49	3.89	9.79	5.67	-234.00
8,903.00	6.50	116.10	8,900.75	-31.78	0.96	6.53	12.04	11.66	-24.69
8,934.00	9.40	117.70	8,931.43	-33.77	4.87	10.74	8.10	8.06	5.16



Survey Report



Company: COG Operating LLC
Project: Eddy County, NM
Site: Dirty Dozen Federal Com 4H
Well: Dirty Dozen Federal Com 4H
Wellbore: Wellbore #1
Design: surveys

Local Co-ordinate Reference:
TVD Reference:
MD Reference:
North Reference:
Survey Calculation Method:
Database:

Site Dirty Dozen Federal Com 4H
KB Elevation @ 3516.00ft (Basic 48)
KB Elevation @ 3516.00ft (Basic 48)
Grid
Minimum Curvature
Houston R5000 Database

Survey

Measured Depth (ft)	Inclination (°)	Azimuth (°)	Vertical Depth (ft)	N/S (ft)	E/W (ft)	Vertical Section (ft)	Dogleg Rate (°/100ft)	Build Rate (°/100ft)	Turn Rate (°/100ft)
8,965.00	13.30	117.40	8,961.82	-35.59	10.29	16.56	12.58	12.58	-0.97
8,997.00	16.40	114.50	8,992.75	-40.10	17.66	24.45	9.96	9.89	-9.06
9,028.00	20.30	114.20	9,022.17	-44.16	26.55	33.91	12.58	12.58	-0.97
9,060.00	24.50	115.40	9,051.74	-49.32	37.63	45.73	13.51	13.44	2.75
9,090.00	28.20	117.20	9,078.60	-55.24	49.56	58.53	12.28	12.00	6.00
9,121.00	31.30	118.50	9,105.31	-62.55	63.11	73.14	10.65	10.00	7.42
9,151.00	33.90	120.20	9,130.79	-70.60	77.10	88.35	8.76	8.67	2.33
9,181.00	36.00	122.10	9,155.37	-78.49	91.83	104.39	7.88	7.00	6.33
9,213.00	38.80	122.10	9,180.79	-89.82	106.29	122.41	8.75	8.75	0.00
9,244.00	41.50	122.10	9,204.49	-100.44	125.22	140.95	8.71	8.71	0.00
9,275.00	44.70	122.80	9,227.12	-111.81	143.09	160.54	10.44	10.32	2.26
9,306.00	47.50	123.00	9,248.51	-123.94	161.84	181.14	9.04	9.03	0.65
9,336.00	50.50	123.90	9,269.60	-137.25	181.99	203.31	9.61	9.28	2.81
9,368.00	54.00	126.30	9,287.97	-150.90	201.36	224.81	13.27	11.67	8.00
9,400.00	57.90	127.90	9,305.68	-166.90	222.52	248.43	12.87	12.19	5.00
9,431.00	61.70	129.00	9,321.47	-183.56	243.50	272.01	12.64	12.28	3.55
9,462.00	66.30	129.30	9,335.06	-201.14	265.10	296.37	14.66	14.84	0.97
9,492.00	70.50	129.10	9,348.10	-218.77	286.71	320.74	14.01	14.00	-0.67
9,524.00	74.20	129.10	9,355.80	-238.00	310.37	347.42	11.56	11.54	0.00
9,556.00	78.50	129.10	9,363.33	-257.61	334.50	374.63	13.75	13.75	0.00
9,588.00	83.00	129.00	9,368.12	-276.26	357.49	400.55	14.67	14.67	-0.33
9,617.00	85.60	128.80	9,371.20	-295.63	381.50	427.58	6.41	8.35	-0.65
9,648.00	87.30	129.10	9,373.12	-315.03	405.56	454.69	5.57	5.48	0.97
9,680.00	88.50	129.60	9,374.29	-335.40	430.25	482.58	4.34	3.75	2.19
9,712.00	89.90	130.20	9,375.02	-355.96	454.76	510.32	1.77	1.25	1.25
9,742.00	88.70	130.20	9,375.65	-375.32	477.67	538.28	0.67	-0.67	0.00
9,826.00	88.90	130.70	9,376.76	-436.30	549.19	617.43	1.38	1.28	0.53
9,931.00	90.10	130.70	9,376.79	-498.25	621.21	699.23	0.21	0.21	0.00
10,025.00	89.90	128.30	9,376.79	-558.04	693.74	781.15	2.56	-0.21	-2.55
10,118.00	89.50	125.10	9,377.20	-613.61	768.30	864.32	3.46	-0.32	-3.44
10,211.00	90.30	121.40	9,377.26	-664.59	848.08	949.84	4.05	0.75	-3.98
10,304.00	89.90	117.90	9,377.12	-710.59	926.87	1,037.49	3.79	-0.43	-3.78
10,398.00	88.90	113.10	9,378.10	-751.04	1,011.66	1,128.10	5.22	-1.05	-5.11
10,491.00	88.30	108.00	9,380.38	-783.67	1,098.71	1,219.51	5.52	-0.65	-5.48
10,584.00	89.60	103.80	9,382.08	-808.14	1,188.11	1,312.00	4.73	1.40	-4.52
10,677.00	90.60	99.40	9,381.02	-827.83	1,279.19	1,404.95	4.85	1.08	-4.73
10,772.00	89.90	95.20	9,381.51	-840.81	1,373.28	1,499.86	3.35	-0.74	-3.26
10,864.00	90.10	97.00	9,381.51	-851.48	1,464.66	1,591.69	0.79	0.22	0.76
10,958.00	89.60	97.70	9,381.75	-863.48	1,557.89	1,685.58	0.92	-0.53	0.74
11,050.00	89.40	98.40	9,382.55	-876.37	1,648.68	1,777.51	0.79	-0.22	0.78
11,145.00	89.00	98.60	9,383.86	-890.41	1,742.93	1,872.48	0.47	-0.42	0.21
11,237.00	90.30	98.40	9,384.44	-904.01	1,833.91	1,964.42	1.43	1.41	-0.22
11,330.00	90.30	97.00	9,383.96	-916.47	1,926.07	2,057.33	1.51	0.00	-1.51
11,424.00	90.60	96.40	9,383.05	-927.43	2,019.42	2,151.16	0.83	0.53	-0.64



Survey Report




Company: COG Operating LLC
Project: Eddy County, NM
Site: Dirty Dozen Federal Com 4H
Well: Dirty Dozen Federal Com 4H
Wellbore: Wellbore #1
Design: surveys

Local Co-ordinate Reference:
TVD Reference: KB Elevation @ 3318.00ft (Basic 46)
MD Reference: KB Elevation @ 3518.00ft (Basic 46)
North Reference: Grid
Survey Calculation Method: Minimum Curvature
Database: Houston R5000 Database

Survey

Measured Depth (ft)	Inclination (°)	Azimuth (°)	Vertical Depth (ft)	N/S (ft)	E/W (ft)	Vertical Section (ft)	Dogleg Rate (°/100ft)	Build Rate (°/100ft)	Turn Rate (°/100ft)
11,518.00	90.40	95.70	9,382.07	-937.34	2,112.89	2,244.91	0.86	-0.43	-0.74
11,611.00	90.40	94.90	9,381.42	-945.93	2,205.49	2,237.58	0.86	0.00	-0.86
11,704.00	90.30	95.00	9,380.65	-953.95	2,298.15	2,430.20	0.15	-0.11	0.11
11,796.00	90.80	95.20	9,379.87	-862.13	2,389.78	2,521.84	0.59	0.54	0.22
11,889.00	91.00	95.60	9,378.51	-970.88	2,482.35	2,614.51	0.46	0.22	0.43
11,985.00	90.80	96.10	9,377.00	-980.67	2,577.84	2,710.23	0.56	-0.21	0.52
12,076.00	91.00	97.10	9,375.54	-991.35	2,670.21	2,803.04	1.10	0.22	1.08
12,204.00	90.60	97.00	9,373.78	-1,006.82	2,795.25	2,928.84	0.33	-0.32	-0.06
12,266.00	90.60	97.00	9,373.13	-1,014.37	2,856.78	2,990.74	0.00	0.00	0.00
12,361.00	90.80	97.10	9,371.97	-1,026.03	2,951.05	3,085.60	0.24	0.21	0.11
12,453.00	90.30	97.10	9,371.09	-1,037.40	3,042.35	3,177.46	0.54	-0.54	0.00
12,516.00	89.40	96.40	9,371.25	-1,044.81	3,104.91	3,240.35	1.81	-1.43	-1.11
12,548.00	89.60	96.60	9,371.53	-1,048.43	3,136.70	3,272.29	0.88	0.63	0.63
12,636.00	88.50	94.70	9,372.99	-1,057.09	3,224.26	3,360.00	2.49	-1.25	-2.16
12,730.00	88.50	95.20	9,375.45	-1,065.20	3,317.87	3,453.58	0.53	0.00	0.53
12,823.00	88.90	96.10	9,377.56	-1,074.35	3,410.40	3,546.27	1.06	0.43	0.97
12,917.00	88.70	96.30	9,379.53	-1,084.50	3,503.83	3,640.03	0.30	-0.21	0.21
13,011.00	88.90	96.60	9,381.50	-1,095.06	3,597.21	3,733.81	0.38	0.21	0.32
13,105.00	89.70	95.90	9,382.65	-1,105.29	3,690.64	3,827.59	1.13	0.85	-0.74
13,198.00	89.60	96.40	9,383.21	-1,115.26	3,783.11	3,920.35	0.55	-0.11	0.54
13,291.00	89.60	94.70	9,383.66	-1,124.25	3,875.66	4,013.06	1.83	0.00	-1.83
13,385.00	90.10	85.00	9,384.11	-1,132.20	3,968.33	4,106.66	0.62	0.53	0.32
13,478.00	90.40	85.60	9,383.70	-1,140.79	4,061.89	4,199.32	0.72	0.32	0.65
13,571.00	89.90	95.70	9,383.46	-1,148.94	4,154.47	4,292.04	0.55	-0.54	0.11
13,663.00	89.70	95.90	9,383.78	-1,159.24	4,246.00	4,383.77	0.31	-0.22	0.22
13,758.00	90.80	96.40	9,383.37	-1,169.42	4,340.45	4,478.54	1.27	1.16	0.53
13,849.00	89.70	95.70	9,382.97	-1,179.01	4,430.94	4,569.30	1.43	-1.21	-0.77
13,943.00	89.70	95.90	9,383.46	-1,188.51	4,524.46	4,663.03	0.21	0.00	0.21
14,036.00	89.40	93.50	9,384.21	-1,196.29	4,619.13	4,757.60	2.55	-0.32	-2.53
14,132.00	90.10	93.50	9,384.82	-1,202.03	4,712.95	4,850.96	0.74	0.74	0.00
14,226.00	88.90	92.40	9,385.44	-1,208.87	4,806.82	4,944.22	1.73	-1.25	-1.17
14,320.00	90.10	92.70	9,386.26	-1,211.05	4,900.73	5,037.39	1.32	1.28	0.32
14,414.00	90.80	92.60	9,385.52	-1,215.39	4,994.62	5,130.58	0.75	0.74	-0.11
14,508.00	88.70	92.60	9,385.93	-1,219.66	5,088.52	5,223.76	2.23	-2.23	0.00
14,601.00	89.40	92.60	9,387.47	-1,223.88	5,181.41	5,315.95	0.75	0.75	0.00
14,695.00	90.30	92.30	9,387.72	-1,228.30	5,275.30	5,409.16	1.01	0.96	0.32
14,788.00	89.70	93.10	9,387.72	-1,233.25	5,368.17	5,501.44	0.68	-0.65	0.22
14,880.00	89.70	93.10	9,388.72	-1,243.64	5,559.89	5,691.99	0.00	0.00	0.00

Projected to TD @ 14960.00' MD; 89.70°, 93.10° Azi



Survey Report



Company: COG Operating LLC
Project: Eddy County, NM
Site: Dirty Dozen Federal Com 4H
Well: Dirty Dozen Federal Com 4H
Wellbore: Wellbore #1
Design: surveys

Local Co-ordinate Reference: Site Dirty Dozen Federal Com 4H.
TVD Reference: KB Elevation @ 3518.00ft (Basic 46)
MD Reference: KB Elevation @ 3516.00ft (Basic 46)
North Reference: Grid
Survey Calculation Method: Minimum Curvature
Database: Houston R5000 Database

Wellbore Targets

Target Name	hit/miss target	Dip Angle (°)	Dip Dir (°)	TVD (ft)	+N/-S (ft)	+E/-W (ft)	Northing (ft)	Easting (ft)	Latitude	Longitude
PBHL (Dirty Dozen Fede		0.00	0.00	9,390.00	-1,002.40	5,603.00	586,515.40	664,962.40	32.611290	-103.797611

- actual wellpath misses target center by 245.06ft at 14980.00ft MD (9388.72 TVD, -1243.64 N, 5559.89 E)

- Point

Design Annotations

Measured Depth (ft)	Vertical Depth (ft)	+N/-S (ft)	+E/-W (ft)	Comment
8,770.00	8,767.92	-27.88	-1.31	File into Gyro @ 8770.00'
8,777.00	8,774.92	-28.05	-1.40	Begin MWD @ 8777.00' MD
14,980.00	9,388.72	-1,243.64	5,559.89	Projected to TD @ -14980.00' MD, 89.70°, 93.10° Azi

Checked By: _____

Approved By: _____

Date: _____