




PHOENIX
TECHNOLOGY SERVICES

February 19, 2013

Oil Conservation Division
State of New Mexico
811 S. First St.
Artesia, New Mexico 88210



Dear District 2 - Artesia

Attention: Regulatory Department

Re: Apache Corporation
Raven Federal 12H
Eddy Co., NM
API #30-015-40466
Job No. 1211107

Enclosed please find the Survey Data Certification, and the original Plat and one copy of the Survey Report performed on the above referenced Well by Phoenix Technology Services, Inc. (P-5 No. 664171). Other information required by your office is as follows:

Name & Title of Surveyor	Drainhole Number	Surveyed Depths		Dates Performed		Type of Survey
		From	To	Start	End	
Brad Hill	12H	521	10,516	01/16/13	02/13/13	MWD

A certified plat on which the bottom hole location is oriented both to the surface location and to the lease lines (or unit lines in case of pooling) is attached to the survey report. If any other information is required, please contact the undersigned at the letterhead address and phone number.

Best Regards,

Kelly Jo Walter

Kelly Jo Walter
Operations Administrator

Certified mail receipt number: 7011 1570 0001 4364 9407

Phoenix Technology Services SURVEY DATA CERTIFICATION



PHOENIX
TECHNOLOGY SERVICES

PHOENIX JOB NUMBER

1211107

OPERATOR

Apache

WELL NAME

Raven Federal Com #12H

COUNTY & STATE

Eddy, NM

API WELL NUMBER

30-015-40468

PROPOSED DIRECTION

269.61

TIE-IN DATA						
MEASURED	VERTICAL			N-S	E-W	DATA
DEPTH	DEPTH	INCLIN	AZIMUTH	COORD	COORD	SOURCE
0.0 ft	0.0 ft	0.0 ft	0.0 ft	0.00 ft	0.00 ft	Surface

FIRST	FIRST		
SURVEY	SURVEY		
DATE	DEPTH	INCLIN	AZIMUTH
16-Jan-13	521 ft	1.3	41.8

SURVEY INSTRUMENT

TYPE

Phoenix MWD

LAST	LAST		
SURVEY	SURVEY		
DATE	DEPTH	INCLIN	AZIMUTH
13-Feb-13	10,516 ft	92.1	271.2

TO THE BEST OF MY KNOWLEDGE I
CERTIFY THIS SURVEY DATA TO BE
TRUE AND CORRECT.

PROJECTED	PROJECTED		
TD SURVEY	TD SURVEY		
DATE	DEPTH	INCLIN	AZIMUTH
13-Feb-13	10,573 ft	92.4	271.4

Brad Hill

PRINT YOUR NAME ABOVE

Brad Hill

SIGN YOUR NAME ABOVE

MAGNETIC DECLINATION OR TOTAL GRID

TOTAL CORRECTION USED	
	7.44
DECLINATION OR GRID	DECLINATION

2-13-13

TODAY'S DATE

MWD SUPERVISOR 1

Brad Hill

DIRECTIONAL DRILLER 1

Tim Owens

MWD SUPERVISOR 2

Matt Dice


DIRECTIONAL DRILLER 2

Ken Smith

1805 Brittmore Road

Houston, Texas 77043

(713)3370609 (Voice), (713)337-0599 (Fax)



Apache Corporation

Eddy County, NM (NAD27 NME)

Raven Federal #12H

Wellbore #1 / Job #1211107

Survey: Phoenix MWD Surveys

Phoenix Final Survey Report

13 February, 2013





Phoenix Technology Services

Phoenix Final Survey Report



Company:	Apache Corporation	Local Co-ordinate Reference:	Well #12H
Project:	Eddy County, NM (NAD27, NME)	TVD Reference:	KB @ 3741.00usft (Basic 44)
Site:	Raven Federal	MD Reference:	KB @ 3741.00usft (Basic 44)
Well:	#12H	North Reference:	Grid
Wellbore:	Wellbore #1 / Job #1211107	Survey Calculation Method:	Minimum Curvature
Design:	Surveys (Basic 44)	Database:	GCR DB

Project:		Eddy County, NM (NAD27, NME)	
Map System:	US State Plane 1927 (Exact solution)	System Datum:	Mean Sea Level
Geo Datum:	NAD 1927 (NADCON CONUS)		
Map Zone:	New Mexico East 3001		

Site		Raven Federal				
Site Position:		Northing:	673,239.70	usft	Latitude:	32° 51' 0.2430 N
From:	Map	Easting:	633,303.50	usft	Longitude:	103° 53' 57.3509 W
Position Uncertainty:	0.00 usft	Slot Radius:	13-3/16	"	Grid Convergence:	0.24 °

Well: #12H						
Well Position	+N/-S	0.00 usft	Northing:	673,369.70 usft	Latitude:	32° 51' 1.5293 N
	+E/-W	0.00 usft	Easting:	633,303.50 usft	Longitude:	103° 53' 57.3446 W
Position Uncertainty	0.00 usft		Wellhead Elevation:	usft	Ground Level:	3,728.00 usft

Wellbore		Wellbore #1 / Job #1211107			
Magnetics	Model Name	Sample Date	Declination (°)	Dip Angle (°)	Field Strength (nT)
	IGRF2010_14	01/16/13	7.59	60.67	48,796

Design: Surveys (Basic 44)				
Audit Notes:				
Version:	1.0	Phase:	ACTUAL	Tie On Depth: 0.00
Vertical Section:	Depth From (TVD)	+N/-S	+E/-W	Direction
	(usft)	(usft)	(usft)	(°)
	0.00	0.00	0.00	269.61

Survey Program		Date 02/13/13		
From (usft)	To (usft)	Survey (Wellbore)	Tool Name	Description
521.00	10,573.00	Phoenix MWD Surveys (Wellbore #1 / Job	MWD	MWD - Standard



Phoenix Technology Services

Phoenix Final Survey Report



Company:	Apache Corporation	Local Co-ordinate Reference:	Well #12H
Project:	Eddy County, NM (NAD27 NME)	TVD Reference:	KB @ 3741:00usft (Basic 44)
Site:	Raven Federal	MD Reference:	KB @ 3741:00usft (Basic 44)
Well:	#12H	North Reference:	Grid
Wellbore:	Wellbore #1 / Job #1211107	Survey Calculation Method:	Minimum Curvature
Design:	Surveys (Basic 44)	Database:	GCR DB

Survey											
MD (usft)	Inc (°)	Azi (azimuth) (°)	TVDSS (usft)	TVD (usft)	N/S (usft)	E/W (usft)	V. Sec (usft)	DLeg (°/100usft)	Northing (usft)	Easting (usft)	
0.00	0.00	0.00	3,741.00	0.00	0.00	0.00	0.00	0.00	673,369.70	633,303.50	
521.00	1.30	41.80	3,220.04	520.96	4.41	3.94	-3.97	0.25	673,374.11	633,307.44	
Phoenix First MWD Survey											
605.00	0.80	51.00	3,136.06	604.94	5.49	5.03	-5.07	0.63	673,375.19	633,308.53	
689.00	0.70	71.20	3,052.07	688.93	6.02	5.97	-6.01	0.33	673,375.72	633,309.47	
771.00	0.70	90.90	2,970.07	770.93	6.17	6.95	-6.99	0.29	673,375.87	633,310.45	
855.00	0.60	112.20	2,886.08	854.92	6.00	7.87	-7.91	0.31	673,375.70	633,311.37	
938.00	0.80	100.00	2,803.08	937.92	5.73	8.84	-8.88	0.30	673,375.43	633,312.34	
1,022.00	0.80	136.60	2,719.09	1,021.91	5.21	9.82	-9.86	0.60	673,374.91	633,313.32	
1,105.00	0.80	173.00	2,636.10	1,104.90	4.21	10.29	-10.32	0.60	673,373.91	633,313.79	
1,189.00	1.20	181.50	2,552.11	1,188.89	2.75	10.34	-10.36	0.51	673,372.45	633,313.84	
1,272.00	1.60	174.30	2,469.14	1,271.86	0.73	10.43	-10.43	0.53	673,370.43	633,313.93	
1,356.00	2.20	190.10	2,385.18	1,355.82	-2.03	10.26	-10.25	0.94	673,367.67	633,313.76	
1,439.00	2.50	204.00	2,302.25	1,438.75	-5.25	9.25	-9.21	0.77	673,364.45	633,312.75	
1,523.00	2.30	213.50	2,218.33	1,522.67	-8.33	7.57	-7.52	0.53	673,361.37	633,311.07	
1,607.00	1.80	217.90	2,134.38	1,606.62	-10.78	5.83	-5.76	0.62	673,358.92	633,309.33	
1,690.00	1.80	240.00	2,051.42	1,689.58	-12.46	3.90	-3.82	0.83	673,357.24	633,307.40	
1,773.00	1.70	268.60	1,968.46	1,772.54	-13.14	1.54	-1.45	1.05	673,356.56	633,305.04	
1,857.00	1.80	272.90	1,884.50	1,856.50	-13.10	-1.02	1.11	0.20	673,356.60	633,302.48	
1,940.00	2.20	272.60	1,801.55	1,939.45	-12.96	-3.91	4.00	0.48	673,356.74	633,299.59	
2,025.00	2.60	276.60	1,716.62	2,024.38	-12.67	-7.46	7.55	0.51	673,357.03	633,296.04	
2,108.00	2.70	276.60	1,633.71	2,107.29	-12.23	-11.27	11.35	0.12	673,357.47	633,292.23	
2,192.00	2.40	285.30	1,549.79	2,191.21	-11.53	-14.93	15.01	0.58	673,358.17	633,288.57	
2,275.00	2.50	291.20	1,466.87	2,274.13	-10.42	-18.30	18.37	0.33	673,359.28	633,285.20	
2,359.00	2.20	305.60	1,382.94	2,358.06	-8.82	-21.32	21.38	0.79	673,360.88	633,282.18	
2,443.00	1.60	339.70	1,298.98	2,442.02	-6.78	-23.03	23.08	1.49	673,362.92	633,280.47	
2,526.00	1.50	349.40	1,216.01	2,524.99	-4.63	-23.64	23.67	0.34	673,365.07	633,279.86	



Phoenix Technology Services

Phoenix Final Survey Report



Company:	Apache Corporation	Local Co-ordinate Reference:	Well #12H
Project:	Eddy County, NM (NAD27 NME)	TVD Reference:	KB @ 3741.00usft (Basic 44)
Site:	Raven Federal	MD Reference:	KB @ 3741.00usft (Basic 44)
Well:	#12H	North Reference:	Grid
Wellbore:	Wellbore #1 / Job #1211107	Survey Calculation Method:	Minimum Curvature
Design:	Surveys (Basic 44)	Database:	GCR DB

Survey											
MD (usft)	Inc (°)	Azi (azimuth) (°)	TVDSS (usft)	TVD (usft)	N/S (usft)	E/W (usft)	V:Sec (usft)	DLeg (°/100usft)	Northing (usft)	Easting (usft)	
2,610.00	1.50	18.60	1,132.04	2,608.96	-2.50	-23.49	23.50	0.90	673,367.20	633,280.01	
2,694.00	1.70	20.30	1,048.07	2,692.93	-0.29	-22.70	22.71	0.24	673,369.41	633,280.80	
2,777.00	1.70	22.60	965.11	2,775.89	2.00	-21.80	21.79	0.06	673,371.70	633,281.70	
2,861.00	1.50	33.90	881.14	2,859.86	4.06	-20.71	20.68	0.44	673,373.76	633,282.79	
2,944.00	1.40	30.10	798.17	2,942.83	5.84	-19.60	19.56	0.17	673,375.54	633,283.90	
3,028.00	1.40	33.90	714.19	3,026.81	7.58	-18.51	18.46	0.11	673,377.28	633,284.99	
3,111.00	1.20	31.50	631.21	3,109.79	9.16	-17.49	17.43	0.25	673,378.86	633,286.01	
3,195.00	1.50	39.00	547.24	3,193.76	10.77	-16.34	16.27	0.41	673,380.47	633,287.16	
3,280.00	1.40	26.80	462.27	3,278.73	12.56	-15.17	15.09	0.38	673,382.26	633,288.33	
3,364.00	1.50	25.30	378.29	3,362.71	14.47	-14.24	14.14	0.13	673,384.17	633,289.26	
3,445.00	1.60	35.70	297.32	3,443.68	16.34	-13.13	13.01	0.37	673,386.04	633,290.37	
3,545.00	1.60	34.70	197.36	3,543.64	18.63	-11.52	11.39	0.03	673,388.33	633,291.98	
3,586.00	1.00	47.10	156.37	3,584.63	19.34	-10.93	10.80	1.61	673,389.04	633,292.57	
3,628.00	0.40	157.70	114.37	3,626.63	19.45	-10.60	10.47	2.86	673,389.15	633,292.90	
3,670.00	1.50	212.00	72.38	3,668.62	18.85	-10.84	10.71	3.11	673,388.55	633,292.66	
3,753.00	2.20	226.50	-10.58	3,751.58	16.83	-12.57	12.46	1.01	673,386.53	633,290.93	
3,836.00	1.90	221.90	-93.52	3,834.52	14.71	-14.65	14.55	0.41	673,384.41	633,288.85	
3,920.00	2.00	220.50	-177.48	3,918.48	12.56	-16.53	16.44	0.13	673,382.26	633,286.97	
4,003.00	2.30	238.00	-260.42	4,001.42	10.58	-18.88	18.81	0.87	673,380.28	633,284.62	
4,087.00	3.30	264.80	-344.32	4,085.32	9.47	-22.72	22.65	1.93	673,379.17	633,280.78	
4,171.00	4.00	273.50	-428.15	4,169.15	9.43	-28.05	27.99	1.06	673,379.13	633,275.45	
4,255.00	4.00	273.90	-511.94	4,252.94	9.80	-33.90	33.83	0.03	673,379.50	633,269.60	
4,339.00	3.80	273.70	-595.75	4,336.75	10.18	-39.60	39.53	0.24	673,379.88	633,263.90	
4,422.00	3.00	268.60	-678.60	4,419.60	10.31	-44.51	44.44	1.03	673,380.01	633,258.99	
4,507.00	2.20	251.90	-763.52	4,504.52	9.75	-48.29	48.22	1.29	673,379.45	633,255.21	
4,591.00	1.10	170.60	-847.49	4,588.49	8.45	-49.69	49.63	2.75	673,378.15	633,253.81	
4,675.00	1.20	159.50	-931.47	4,672.47	6.83	-49.25	49.20	0.29	673,376.53	633,254.25	



Phoenix Technology Services

Phoenix Final Survey Report



Company:	Apache Corporation	Local Co-ordinate Reference:	Well #12H
Project:	Eddy County, NM (NAD27, NME)	TVD Reference:	KB @ 3741.00usft (Basic 44)
Site:	Raven Federal	MD Reference:	KB @ 3741.00usft (Basic 44)
Well:	#12H	North Reference:	Grid
Wellbore:	Wellbore #1 / Job #1211107	Survey Calculation Method:	Minimum Curvature
Design:	Surveys (Basic 44)	Database:	GCR DB

Survey											
MD (usft)	Inc (°)	Azi (azimuth) (°)	TVDSS (usft)	TVD (usft)	N/S (usft)	E/W (usft)	V. Sec (usft)	DLeg (%/100usft)	Northing (usft)	Easting (usft)	
4,758.00	1.40	168.40	-1,014.45	4,755.45	5.02	-48.74	48.71	0.34	673,374.72	633,254.76	
4,842.00	1.30	163.30	-1,098.43	4,839.43	3.10	-48.26	48.24	0.19	673,372.80	633,255.24	
4,925.00	1.50	169.30	-1,181.40	4,922.40	1.13	-47.79	47.78	0.30	673,370.83	633,255.71	
5,009.00	1.30	169.70	-1,265.38	5,006.38	-0.88	-47.41	47.42	0.24	673,368.82	633,256.09	
5,093.00	1.30	180.50	-1,349.36	5,090.36	-2.77	-47.25	47.27	0.29	673,366.93	633,256.25	
5,177.00	2.00	269.80	-1,433.33	5,174.33	-3.73	-48.73	48.75	2.82	673,365.97	633,254.77	
5,260.00	0.30	312.40	-1,516.31	5,257.31	-3.59	-50.34	50.36	2.16	673,366.11	633,253.16	
5,344.00	0.30	12.60	-1,600.31	5,341.31	-3.23	-50.45	50.47	0.36	673,366.47	633,253.05	
5,375.00	0.30	355.00	-1,631.31	5,372.31	-3.07	-50.44	50.46	0.30	673,366.63	633,253.06	
5,440.00	0.30	13.00	-1,696.31	5,437.31	-2.73	-50.42	50.43	0.14	673,366.97	633,253.08	
5,472.00	0.60	41.10	-1,728.31	5,469.31	-2.52	-50.29	50.30	1.14	673,367.18	633,253.21	
5,505.00	0.70	281.80	-1,761.31	5,502.31	-2.35	-50.37	50.39	3.40	673,367.35	633,253.13	
5,537.00	4.70	272.00	-1,793.27	5,534.27	-2.27	-51.87	51.89	12.54	673,367.43	633,251.63	
5,569.00	9.00	272.60	-1,825.03	5,566.03	-2.11	-55.69	55.70	13.44	673,367.59	633,247.81	
5,601.00	13.90	275.20	-1,856.38	5,597.38	-1.64	-62.02	62.03	15.39	673,368.06	633,241.48	
5,633.00	19.20	276.00	-1,887.05	5,628.05	-0.75	-71.09	71.09	16.58	673,368.95	633,232.41	
5,665.00	23.60	273.50	-1,916.84	5,657.84	0.20	-82.72	82.71	14.04	673,369.90	633,220.78	
5,697.00	27.50	270.00	-1,945.70	5,686.70	0.59	-96.51	96.50	13.06	673,370.29	633,206.99	
5,729.00	32.10	267.00	-1,973.46	5,714.46	0.14	-112.39	112.39	15.11	673,369.84	633,191.11	
5,761.00	37.30	267.20	-1,999.76	5,740.76	-0.78	-130.58	130.58	16.25	673,368.92	633,172.92	
5,793.00	41.70	268.00	-2,024.45	5,765.45	-1.62	-150.91	150.92	13.84	673,368.08	633,152.59	
5,825.00	46.50	268.80	-2,047.42	5,788.42	-2.24	-173.17	173.18	15.10	673,367.46	633,130.33	
5,858.00	51.70	269.40	-2,069.02	5,810.02	-2.62	-198.10	198.11	15.82	673,367.08	633,105.40	
5,890.00	57.70	270.10	-2,087.51	5,828.51	-2.73	-224.20	224.22	18.83	673,366.97	633,079.30	
5,922.00	64.00	270.30	-2,103.09	5,844.09	-2.63	-252.13	252.15	19.70	673,367.07	633,051.37	
5,954.00	69.10	270.40	-2,115.82	5,856.82	-2.45	-281.48	281.49	15.94	673,367.25	633,022.02	
5,986.00	73.10	270.20	-2,126.18	5,867.18	-2.30	-311.75	311.76	12.51	673,367.40	632,991.75	



Phoenix Technology Services
Phoenix Final Survey Report



Company:	Apache Corporation	Local Co-ordinate Reference:	Well #12H
Project:	Eddy County, NM (NAD27 NME)	TVD Reference:	KB @ 3741.00usft (Basic 44)
Site:	Raven Federal	MD Reference:	KB @ 3741.00usft (Basic 44)
Well:	#12H	North Reference:	Grid
Wellbore:	Wellbore #1 / Job #1211107	Survey Calculation Method:	Minimum Curvature
Design:	Surveys (Basic 44)	Database:	GCR DB

Survey											
MD (usft)	Inc. (°)	Azi (azimuth) (°)	TVDSS (usft)	TVD (usft)	N/S (usft)	E/W (usft)	V. Sec (usft)	DLeg (°/100usft)	Northing (usft)	Easting (usft)	
6,018.00	77.40	270.20	-2,134.32	5,875.32	-2.19	-342.69	342.69	13.44	673,367.51	632,960.81	
6,050.00	82.90	270.10	-2,139.80	5,880.80	-2.11	-374.20	374.21	17.19	673,367.59	632,929.30	
6,083.00	86.70	270.10	-2,142.79	5,883.79	-2.05	-407.06	407.07	11.52	673,367.65	632,896.44	
6,115.00	90.10	269.70	-2,143.68	5,884.68	-2.10	-439.04	439.05	10.70	673,367.60	632,864.46	
6,211.00	91.80	268.50	-2,142.09	5,883.09	-3.61	-535.01	535.03	2.17	673,366.09	632,768.49	
6,308.00	89.90	267.70	-2,140.65	5,881.65	-6.83	-631.94	631.98	2.13	673,362.87	632,671.56	
6,404.00	92.20	268.60	-2,138.89	5,879.89	-9.93	-727.87	727.92	2.57	673,359.77	632,575.63	
6,500.00	90.70	268.80	-2,136.46	5,877.46	-12.10	-823.81	823.88	1.58	673,357.60	632,479.69	
6,597.00	90.70	269.70	-2,135.28	5,876.28	-13.37	-920.80	920.87	0.93	673,356.33	632,382.70	
6,693.00	89.90	270.10	-2,134.77	5,875.77	-13.54	-1,016.79	1,016.86	0.93	673,356.16	632,286.71	
6,789.00	90.70	269.90	-2,134.27	5,875.27	-13.54	-1,112.79	1,112.86	0.86	673,356.16	632,190.71	
6,885.00	89.20	270.30	-2,134.35	5,875.35	-13.37	-1,208.79	1,208.85	1.62	673,356.33	632,094.71	
6,982.00	89.90	270.50	-2,135.12	5,876.12	-12.70	-1,305.78	1,305.84	0.75	673,357.00	631,997.72	
7,078.00	90.60	270.20	-2,134.70	5,875.70	-12.11	-1,401.78	1,401.83	0.79	673,357.59	631,901.72	
7,174.00	88.80	270.10	-2,135.20	5,876.20	-11.86	-1,497.77	1,497.82	1.88	673,357.84	631,805.73	
7,270.00	89.20	269.70	-2,136.88	5,877.88	-12.03	-1,593.76	1,593.80	0.59	673,357.67	631,709.74	
7,367.00	89.10	269.30	-2,138.31	5,879.31	-12.87	-1,690.74	1,690.79	0.43	673,356.83	631,612.76	
7,463.00	89.80	269.60	-2,139.24	5,880.24	-13.79	-1,786.73	1,786.79	0.79	673,355.91	631,516.77	
7,559.00	90.90	270.60	-2,138.65	5,879.65	-13.63	-1,882.73	1,882.78	1.55	673,356.07	631,420.77	
7,656.00	91.60	268.60	-2,136.53	5,877.53	-14.30	-1,979.70	1,979.75	2.18	673,355.40	631,323.80	
7,752.00	90.30	269.30	-2,134.94	5,875.94	-16.06	-2,075.67	2,075.73	1.54	673,353.64	631,227.83	
7,847.00	90.00	269.40	-2,134.69	5,875.69	-17.14	-2,170.66	2,170.73	0.33	673,352.56	631,132.84	
7,945.00	89.80	268.80	-2,134.86	5,875.86	-18.68	-2,268.65	2,268.72	0.65	673,351.02	631,034.85	
8,041.00	88.70	269.10	-2,136.12	5,877.12	-20.44	-2,364.62	2,364.71	1.19	673,349.26	630,938.88	
8,137.00	89.50	269.20	-2,137.63	5,878.63	-21.86	-2,460.60	2,460.69	0.84	673,347.84	630,842.90	
8,233.00	90.40	270.10	-2,137.71	5,878.71	-22.45	-2,556.59	2,556.69	1.33	673,347.25	630,746.91	
8,330.00	89.60	270.20	-2,137.71	5,878.71	-22.19	-2,653.59	2,653.68	0.83	673,347.51	630,649.91	



Phoenix Technology Services

Phoenix Final Survey Report



Company:	Apache Corporation	Local Co-ordinate Reference:	Well #12H
Project:	Eddy County, NM (NAD27 NME)	TVD Reference:	KB @ 3741.00usft (Basic 44)
Site:	Raven Federal	MD Reference:	KB @ 3741.00usft (Basic 44)
Well:	#12H	North Reference:	Grid
Wellbore:	Wellbore #1 / Job #1211107	Survey Calculation Method:	Minimum Curvature
Design:	Surveys (Basic 44)	Database:	GCR DB

Survey										
MD (usft)	Inc (°)	Azi (azimuth) (°)	TVDSS (usft)	TVD (usft)	N/S (usft)	E/W (usft)	V-Sec (usft)	DLeg (%/100usft)	Northing (usft)	Easting (usft)
8,426.00	89.90	269.60	-2,138.13	5,879.13	-22.36	-2,749.59	2,749.68	0.70	673,347.34	630,553.91
8,522.00	89.80	269.20	-2,138.38	5,879.38	-23.37	-2,845.59	2,845.68	0.43	673,346.33	630,457.91
8,619.00	90.00	269.60	-2,138.55	5,879.55	-24.38	-2,942.58	2,942.68	0.46	673,345.32	630,360.92
8,715.00	90.50	270.20	-2,138.13	5,879.13	-24.55	-3,038.58	3,038.68	0.81	673,345.15	630,264.92
8,811.00	91.10	269.90	-2,136.79	5,877.79	-24.47	-3,134.57	3,134.66	0.70	673,345.23	630,168.93
8,907.00	91.50	269.40	-2,134.61	5,875.61	-25.05	-3,230.54	3,230.64	0.67	673,344.65	630,072.96
9,003.00	92.20	270.90	-2,131.52	5,872.52	-24.80	-3,326.49	3,326.58	1.72	673,344.90	629,977.01
9,100.00	90.70	269.40	-2,129.06	5,870.06	-24.55	-3,423.45	3,423.54	2.19	673,345.15	629,880.05
9,196.00	91.50	269.10	-2,127.22	5,868.22	-25.80	-3,519.42	3,519.52	0.89	673,343.90	629,784.08
9,292.00	91.40	269.10	-2,124.79	5,865.79	-27.31	-3,615.38	3,615.48	0.10	673,342.39	629,688.12
9,389.00	91.50	269.10	-2,122.33	5,863.33	-28.83	-3,712.34	3,712.45	0.10	673,340.87	629,591.16
9,485.00	92.00	269.80	-2,119.40	5,860.40	-29.76	-3,808.29	3,808.40	0.90	673,339.94	629,495.21
9,581.00	90.30	268.60	-2,117.48	5,858.48	-31.10	-3,904.25	3,904.38	2.17	673,338.60	629,399.25
9,678.00	91.30	269.00	-2,116.12	5,857.12	-33.13	-4,001.22	4,001.36	1.11	673,336.57	629,302.28
9,774.00	92.60	269.10	-2,112.85	5,853.85	-34.72	-4,097.15	4,097.29	1.36	673,334.98	629,206.35
9,870.00	92.00	270.00	-2,109.00	5,850.00	-35.47	-4,193.07	4,193.21	1.13	673,334.23	629,110.43
9,966.00	90.60	270.60	-2,106.82	5,847.82	-34.97	-4,289.04	4,289.18	1.59	673,334.73	629,014.46
10,063.00	91.40	271.10	-2,105.13	5,846.13	-33.53	-4,386.01	4,386.14	0.97	673,336.17	628,917.49
10,159.00	92.10	271.40	-2,102.20	5,843.20	-31.44	-4,481.95	4,482.06	0.79	673,338.26	628,821.55
10,255.00	90.20	271.60	-2,100.27	5,841.27	-28.92	-4,577.89	4,577.98	1.99	673,340.78	628,725.61
10,352.00	90.90	271.50	-2,099.34	5,840.34	-26.30	-4,674.85	4,674.92	0.73	673,343.40	628,628.65
10,448.00	91.60	271.00	-2,097.25	5,838.25	-24.21	-4,770.80	4,770.86	0.90	673,345.49	628,532.70
10,516.00	92.10	271.20	-2,095.05	5,836.05	-22.90	-4,838.75	4,838.80	0.79	673,346.80	628,464.75
Current MWD Survey										
10,573.00	92.40	271.40	-2,092.81	5,833.81	-21.61	-4,895.70	4,895.73	0.63	673,348.09	628,407.80
Projection to bit										



Phoenix Technology Services
Phoenix Final Survey Report



Company:	Apache Corporation.	Local Co-ordinate Reference:	Well #12H
Project:	Eddy County, NM (NAD27 NME)	TVD Reference:	KB @ 3741.00usft (Basic 44)
Site:	Raven Federal	MD Reference:	KB @ 3741.00usft (Basic 44)
Well:	#12H	North Reference:	Grid
Wellbore:	Wellbore #1 / Job #1211107	Survey Calculation Method:	Minimum Curvature
Design:	Surveys (Basic 44)	Database:	GCR DB

Survey Annotations				
Measured Depth (usft)	Vertical Depth (usft)	Local Coordinates		Comment
		+N/-S (usft)	+E/-W (usft)	
521.00	520.96	4.41	3.94	Phoenix First MWD Survey
10,516.00	5,836.35	-22.92	-4,838.75	Current MWD Survey
10,573.00	5,834.11	-21.63	-4,895.69	Projection to bit

Checked By: _____ Approved By: _____ Date: _____

