

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.G.S.	
LAND OFFICE	
OPERATOR	1

CONSERVATION DIVISION  
P. O. BOX 2088  
SANTA FE, NEW MEXICO 87501

SEP 12 1980

Form C-100  
Revised 10-1-78

O. C. D.  
ARTESIA, OFFICE

5a. Indicate Type of Lease State <input type="checkbox"/> Fee <input checked="" type="checkbox"/>	
5. State Oil & Gas Lease No.	
7. Unit Agreement Name	
8. Farm or Lease Name Newlin	
9. Well No. 1	
10. Field and Pool, or Wildcat Wildcat	
12. County Chaves	

SUNDRY NOTICES AND REPORTS ON WELLS  
DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.

OIL WELL <input type="checkbox"/>	GAS WELL <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>
Name of Operator Harper Oil Company		
Address of Operator 904 Hightower Building Oklahoma City, Oklahoma 73102		
Location of Well UNIT LETTER K 1980 FEET FROM THE West LINE AND 1980 FEET FROM South LINE, SECTION 24 TOWNSHIP 6S RANGE 29E NMPA		

15. Elevation (Show whether DF, RT, GR, etc.)  
4162.5 Gr

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

7. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

- Spudded 9/6/80. Drilled 17½' hole to 338' K.B. Drilling w/water. Dev: ¼° @ 338'.
- Ran 12 jts. 13 3/8" 48# H-40. Set at 336' K.B. Cemented w/375 sks. Class C w/2% CaCl, ¼#/sk. flocele. Circ 100 sks. to surface. Cement stood up okay. P.D. @ 11:30 P.M. 9/6/80.
- NU BOP & manifold. Pressure tested to 750#, held okay 45 mins.
- Drilled out cement 7:00 A.M. 9/8/80.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

W. A. Gussert  
SUPERVISOR, DISTRICT II  
DATE 9-10-80  
DATE SEP 17 1980

CONDITIONS OF APPROVAL, IF ANY: