

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM - 0555569

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

Artesia Seven Waterflood

8. FARM OR LEASE NAME

Green Federal

9. WELL NO.

8

10. FIELD AND POOL, OR WILDCAT

Artesia QGSA

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

S31, T-17-S, R-29-E

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3641' GR

12. COUNTY OR PARISH

Eddy

13. STATE

New Mexico

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

☐
☐
☐
☐

PULL OR ALTER CASING

☐
☐
☐
☐

FRACTURE TREAT

MULTIPLE COMPLETE

SHOOT OR ACIDIZE

ABANDON*

REPAIR WELL

CHANGE PLANS

(Other)

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

☒
☐
☐

REPAIRING WELL

☐
☐
☐

FRACTURE TREATMENT

ALTERING CASING

SHOOTING OR ACIDIZING

ABANDONMENT*

(Other)

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

A 11' hole was drilled to 465', 7-5/8" 26.4# K-55 ST&C casing was set at 450' and cemented with 250 sx Class "C" w/2% CC & 1/4# Flocele. Circulated 20 sx to pit. Plug down at 2:15 AM on 10-13-84. WOC 21.25 hours. Test casing and BOP to 1000 psi for 30 min, held okay. Drilled on with 6-1/2" bit at 2:15 AM 10-14-84.

18. I hereby certify that the foregoing is true and correct

SIGNED Ron K. Brown

TITLE Sr. Engineer

DATE 10/25/84

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL

OCT 29 1984

*See Instructions on Reverse Side